

Status of LIGO

Gary Sanders
Caltech
NSF Review
Caltech, May, 2000



This Talk

- Status of Installation/Commissioning
- Revised plan for completing commissioning and initiating Science Run
- LIGO Financial Status
- LIGO Data Analysis System (LDAS) Status and Plan

LIGO Schedule at Very Top Level

Construction Underway » mostly civil
Facility Construction » beam pipe and enclosure
Construct Detectors » completion of vacuum systems
Install Detectors » interferometers in vacuum
Commission Detectors » first light in arms; subsystem testing
Engineering Tests » sensitivity: engineering run
LIGO I Run Begins » h ~ 10 ⁻²¹



Future Scenario: Planning Beyond the Previous Horizon

YEAR	LIGO I	LIGO II
2000	Installation and commissioning	R&D
2001	Installation and commissioning	R&D
2002	Science run starts	MRE/R&D funds start, R&D, design, long lead items
2003	Science run	R&D, design, fabrication
2004	Science run	Fabrication, on-site assembly
2005	LIGO I interferometers removed	Fabrication, on-site assembly, installation into vacuum system
2006		Installation and commissioning



Construction Project Status

- 97.5% complete
- Construction will finish on the budget
- Hanford buildings essentially complete, including support buildings
- Livingston essentially complete except for erosion control and support building construction
- 7 of the 8 beam tube modules (2 km each) baked



LIGO No more bullet holes in Livingston, but in Hanford...





Hanford Observatory Installation Status Overview

Washington 2 km Interferometer

- » Laser installed; frequency and intensity stabilization operational
- » Seismic Isolation installation essentially complete
- » All suspended optics (input & core) installed and aligned; suspension electronics are functioning, but need tuning
- » ~Half of the output optics & sensors are installed
- » Laser locked to Modecleaner & performance testing in progress
- » 2 km arm cavities have each been locked; characterization completed 4/00
 - Earth tides observed, wavefront sensing in, 10 hour arm lock!
- » Data Acquisition & an initial Global Diagnostics System installed


Washington 4 km Interferometer

» Seismic isolation installation complete

Racks, trays, feedthroughs, viewports & PSL enclosure in place



LIGO LHO 2 km Arm Cavity Lock With Wavefront Sensing





Progress...

Date	Duration of lock
1 Dec 99	Flashes of light
9 Dec 99	0.2 sec
14 January 00	2 minutes
19 January 00	60 seconds
21 January 00	5 minutes (other arm!!)
12 February 00	18 minutes
26 March 00	10 hours



Software tools for Diagnostics

- Data acquisition system
 - » site-wide, synchronized, flexible
 - » reduced data sets for later study
- Time series viewing tools
 - » multiple time series, trends
- Diagnostic analysis tools
 - » Fourier transforms, coherence, etc.
- Change of paradigm for LIGO:


Research performed in the control room



Livingston Observatory Installation Status Overview

• Louisiana 4 km Interferometer


- » Laser installed on optical table; frequency and intensity stabilization loops being tested and debugged
- » Seismic isolation installation complete
- » Input Optics installation is complete
- » All core optics have been suspended; two are installed
- » Data Acquisition & Global Diagnostics System being installed
 - both observatory sites are archived to Caltech every night
- » Mode Cleaner locked and under test



11



LLO End Test Mass Installation



12



Readonly Access to Log Books is Public!

- Livingston
 - » http://abundance.ligo-la.caltech.edu/ilog/
- Hanford
 - » http://blue.ligo-wa.caltech.edu/ilog/

13



Progress Against Schedule?

- Installation and commissioning of the interferometers have been progressing and preliminary results are encouraging
- However, there have been delays and problems:
 - » seismic isolation slow early production pace (discussed in October 1998 review)
 - » magnet/standoff assembly adhesion to the optics (discussed in April 1999 review)
 - » transport fixture problems for suspension assemblies (discussed in April 1999 review)
 - » flourel component stock lost in tornado (possible elastomer contamination discussed in April 1999 review)
 - » re-baking of the flourel spring seats (and associated seismic stack rebuild) to mitigate water load on the vacuum system (newer issue)
 - water load is now an operational constraint




Strategy Evolving: Look Over the Original Planning Horizon

- Slow the installation into 3rd interferometer (LHO 4km) to permit use of reworked components
 - » recognize different role for each interferometer (first article, detailed characterization, reworked implementation)
- Move to coincidence running as soon as 2 interferometers are at useful sensitivity
 - » makes coincidence data stream available earlier than waiting for triple coincidence
- Path to Science Run should be smoother with this approach
 - » 3 interferometer Science Run begins mid-2002
- No additional funds required for this revised plan



Top Level Schedule





LIGO I Science Run

- Begins with reliable and calibrated coincidence data on three interferometers and stable configuration
 - » Formally recognized by LIGO Laboratory
 - » "Ownership" of running then guided by LSC science
- Improvements to reach final design goals in sensitivity and reliability will be alternated with data running
 - » Scientific running experience informs detector development
- Commitment is to obtain at least one year of integrated sensitivity at h ~ 10⁻²¹ before initiating LIGO II



Future Scenario: The Next 5 Year Plan

YEAR	LIGO I	LIGO II
2000	Installation and commissioning	R&D
2001	Installation and commissioning	R&D
2002	Science run starts	MRE/R&D funds start, R&D, design, long lead items
2003	Science run	R&D, design, fabrication
2004	Science run	Fabrication, on-site assembly
2005	LIGO I interferometers removed	Fabrication, on-site assembly, installation into vacuum system
2006		Installation and commissioning




LIGO II: LIGO Lab's Plan

- Full LIGO II Proposal to be submitted near end of 2000, with LSC and GEO participating
- Request R&D \$ increment for 2002
- Request construction \$ for 2003
- Plan first installation in vacuum system in 2005
- LIGO II development/proposal effort is putting pressure on LIGO I commissioning



LIGO Cost and Schedule Performance (End of February 2000)





LDAS Procurement Plan

- LDAS hardware consists of:
 - » PCs for parallel computation
 - » Unix(Sun/linux) workstations for users (on private LDAS LANs)
 - » RAID (HW & SW) systems for data caching, staging, storage
 - » Data Servers (Sun 60, 450, 420)
 - » Hierarchical Storage Management system (HSM) for main archive
 - » Smaller robotic tape archives for sites
 - » Networking switches
- Amount budgeted from LIGO Project Construction for this procurement: \$5.0M.



Caltech Commitment to CACR

Shared and LIGO Owned Resources at CACR

- Computer science and high performance computing are a high priority for Caltech.
- Caltech needs a forum in which cross-disciplinary research and computational science meet.
- CACR serves that purpose. Examples include:
 - » NPACI
 - » ASCI program
 - » Digital All Sky Survey (prototyped at CACR and then launched as an astronomy initiative, Virtual National Observatory -- VNO)

» LIGO



Caltech Commitment to CACR

Shared and LIGO Owned Resources at CACR

- Caltech is committed to the long-term support and success of CACR.
 - » CACR is supported by several CIT budgets and these are not changing.
 - » CACR will remain a campus-wide and open facility.
- CACR has high bandwidth access to Internet2 independent of the Caltech backbone in order to support NPACI collaborators at remote sites.
 - » This access will be expanded in the future and will be a available to access the LIGO archive.



LIGO Opportunity at Caltech

Shared and LIGO Owned Resources at CACR

- LIGO Laboratory requires an archive for its science run.
 - » LIGO personnel who develop, manage the archive are at Caltech.
 - » LIGO's coordination of this effort with CACR makes synergistic use of Caltech resources:
 - Space & infrastructure
 - Hardware resources
 - Highly skilled people (!)
 - NSF provides partial support for CACR-- leverage this support at Caltech to the benefit of LIGO and the LSC.
 - » Both local users and those from outside (LSC, MIT) have identical (readonly) accounts on HPSS. There is no hurdle for users off campus.



Conclusions...

- Installation/Commissioning have been progressing and early commissioning of two PSL's, two mode cleaners, a short-arm Michelson, and two 2-km arm cavities has been encouraging
 - » many key elements of the design have been validated
- Delays in installation/commissioning have led to a replanning exercise
- Revised plan improves transition to early coincidence data taking, efficiency in incorporating rework, and initiation of the full Science Run



...Conclusions...

- LDAS Procurement Plan is matched to the requirements of analysis
- The Plan identifies up-to-date technologies for each requirement
- The basis for the costs is an example system with real market choices
- Our procurement schedule will be phased to the growth in our demand to a full system
- Our procurement will seek the most cost effective sources at the time of each procurement



...Conclusions

- In order to meet our operational needs, our plan utilizes the existing Caltech CACR capabilities for:
 - » hosting archival storage,
 - » sharing space and resources,
 - » sharing expertise and administration,
 - » sharing licenses,
 - » and sharing existing large bandwidth.
- Caltech's commitment to CACR/CALREN2 is firm and reflects important institutional imperatives