



## Pre-isolation at LIGO Livingston—status and plans

Joe Giaime, for the seismic team and LLO.


LIGO-G040118-00-D 16 March 2004

## Development history


- Decades of R&D on quiet hydraulics with Dan DeBra at Stanford, focussing on use of laminar flow oil to actuate machine tool assemblies.
- Recent development & prototyping of zero-stiction balanced bellows quiet hydraulic actuators, by DeBra, Hardham, Lantz et al, intended for use in Advanced LIGO pre-isolation stage. 2-DOF test stand experiment.
- Study by Hua et al of effective control filter techniques for 'sensor correction' active seismic isolation at sub-hertz frequencies.
- Design of third-generation actuator, payload suspension springs, and external housing for HEPI by Hardham, Hammond, Mason, Kern, Lacour, etc.
- Tests at LASTI (ongoing) by Mason, Hardham, Coyne, Lantz, Mittleman, Ottaway, Sarin, Macinnis, etc. New 'safe' fluid in use, tested at CIT.
- Re-implementation of control system and electronics for LIGO/VME environment and GDS by Bork, Sarin, Abbott(s), etc.
- Mass production and installation at LLO, by Kern, Abbott, Spjeld, Lacour, Traylor, Overmier, Mailand, and many more.
- general organization by Coyne, Kern, Abbott, Lantz and Giaime.

### Low-frequency pre-isolation

- At each tank corner pier, there is a sensor/actuator set, vertical and horizontal.
- Each DOF controlled with respect to HEPI displacement sensors and geophones.
- Displacement sensor corrected for floor motion as measured by Streckeisen STS-2., in x, y, z DOF's.




#### Hydraulic bridge actuation




- I. Pressure-stabilized pump.
- 2. four-valve flow-resistance bridge.
- 3. pipes connect bridge to actuator.
- 4. Stiction-free bellows on each side of actuated plate.
- Actuated plate connected to payload through I-DOF linkage.

#### Valve modification

- Hardham, Lantz, DeBra designed new nozzles for valve, to allow laminar flow and large linear bridge response.
- New nozzles procured, but need to be installed and adjusted by hand.



Parker DYP-2S valve




The new nozzle




#### Valve calibration stand

- Valve adjustment jig designed at Stanford by Ganguli and Campbell.
- Replicated at LLO by Kern, Sellers, Abbot and Carter.
- Reworked after new 'safe' fluid destroyed the pressure sensors, and other surprises.
- 40 valves completed so far, by Carter & Evans.



### Pump stand



### Plumbing and wiring.







### Mass production


#### 9 LLO & 2 LASTI tanks, lots of parts!




#### Efficient polyphase FIR (W. Hua)


- Eliminates low-frequency noise and artifacts from sensor correction signal.
- Avoids excessive phase and  $\bullet$ amplitude mismatch in band.
- Computationally efficient.

In




#### Simulink block diagram from LASTI






### EPICS control panel at LLO



## EPICS control panel at LLO



#### DMT-based sys-id (Sarin)

- System identification needs to be carried out on 9 HEPI systems, each with 8 actuators and 16 sensors.
- Previous sys-id was done with dSpace-based code written by Hua.
- At LLO, it is better to use existing DMT environment, so Sarin wrote new application for DMT DTT suite.
- Efficient swept sine and band-limited white noise modes
- Built-in watchdog monitoring of userdefined channels, to permit unattended operation.

<u>File Edit M</u> easurement <u>P</u> lot <u>W</u> indow	<u>H</u> elp										
Input Measurement Excitation Result											
Measurement											
C Fourier Tools C Swept Sine Response C Sine Response C Triggered Time Response 📀 System ID											
Measurement Channels											
Channels 0 to 19 Channels 20 to 39 Channels 40 to 59 Channels 60 to 79 Channels 80 to 99											
	-										
	-										
	-										
	•										
4 9 9 14 19	-										
System ID											
SweptSine BL White Noise Safety Channels											
□ Use Swept Sine Method □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □											
Start:     0 - Hz     Stop:     900 - Hz     Formation of the settling Time:     10.0 - %     1     Trigger at:     0.0 - %     %											
2											
Measurement Time: ▼ 10 \$cycles ▼ 0.1 \$sec Averages: 10 \$ 3 □ Trigger at: 0.0 \$%											
Sweep Type:O Linear O Logarithmic User Format: Freq/Ampl. 💌 Edit 4											
Start Time											
Now O In the future: 0:00:00 + hh:mm:ss											
C GPS: 763282625 ♣ sec 0 ♣ nsec C In the past: 0:00:00 ♣ hh:mm:ss											
C Date/time: 14/3/2004	/avrg.										
Measurement Information											
Measurement Time: 21/09/1984 08:49:49.148663 UTC Comment / Description:											


#### Installation

- We are replacing the old fine and coarse actuation systems in the BSCs, and the coarse actuation and piers in the HAMs.
- The payload is instrumented with 12 dial gauges and two optical lever signals, so allow exact repositioning after installation.
- Each corner is supported from directly above the spring attachment point, the coarse actuator is retracted, the HEPI package installed, and the load is transferred smoothly.
- Each actuator/housing/spring assembly aligned on the bench, then attached to the crossbeam with shimming at a single interface.
- After all 4 are in place, springs to be re-tensioned (read out by load cells) and payload returned to initial position and alignment.


## Load support



## Load support



## Ready to install




#### Out with the old ...



#### Out with the old ...

In with the new ...



#### In with the new ...



## Schedule

#### • Current status:

- ETMX actuator installation nearly complete (dry)
- > ETM plumbing largely complete
- ETM pump stations in place; readying for fluid circulation through bypass path. (All pump stations built.)
- More than half of the actuators have been delivered, and most other hardware is inhouse.
- $\diamond$  Electronics largely ready; the balance is expected soon.

#### • Outlook:

- Plan was to spend 3 weeks for the first installation of each tank, then 2 weeks for subsequent ones. We began about 2 weeks late, but it looks like we may avoid schedule expansion.
- ETMX should be 'wet' next week, and sys-id may begin the following week.

ID	Task Name	Duration	Start	Finish	Jan '04 Feb '04 Mar '04 Apr '04 May '04
					14 21 28 4 11 18 25 1 8 15 22 29 7 14 21 28 4 11 18 25 2 9
182	Assembly, Installation & Commission	152 days	12/1/03	7/6/04	
183	LASTI Controls Development Completion	30 days	12/1/03	1/16/04	
186	1st Article Fit Check (Housing Assembly)	43 days	12/2/03	2/5/04	
187	1st production spring set	0 days	12/19/03	12/19/03	
188	1st production EPI housing available	0 days	2/3/04	2/3/04	4 <b>4</b> 2/3
189	1st production actuator available (tested)	0 days	12/2/03	12/2/03	
190	1st production HAM pier	0 days	12/19/03	12/19/03	
191	1st production set of EPI brackets	0 days	12/15/03	12/15/03	3
192	1st production EPI boot	0 days	1/30/04	1/30/04	4 <b>→</b> <u>1/</u> 30
193	first article assembly @Southbridge	2 days	2/4/04	2/5/04	4 2/4 2/5
194	Readiness Review	0 days	2/11/04	2/11/04	4 2/11
195	Piping Contract Selection	0 days	1/27/04	1/27/04	4 1/27
196	Piping Contract Start	0 days	2/9/04	2/9/04	4 2/9
197	Pump Station Assembly & Leak Test Completed	0 days	1/30/04	1/30/04	4 <b>♦ 1/β0</b>
198	Receive 1set Housings & 'boots'	0 days	2/10/04	2/10/04	4 <b>2/10</b>
199	S3 run end (w/ 3 day extension)	0 days	1/9/04	1/9/04	4 <b>•</b> 1 <sup>/9</sup>
200	post-S3 calibration, characterization	4 days	1/9/04	1/14/04	4 1/9 1/14
201	Ready to start Installation	0 days	2/11/04	2/11/04	2/11
202	X-End (west)	47 days	2/9/04	4/13/04	
203	install X end station pump/fluid lines & He leak t	2 wks	2/9/04	2/20/04	2/9 2/20
204	evacuate distribution system & fill lines	1 day	2/23/04	2/23/04	4 2/23 2/23
205	check-out pump	1 day	2/24/04	2/24/04	2/24 2/24
206	install X-end BSC 4 mechanicals	3 wks	2/11/04	3/2/04	4 2/11 3/2
207	evacuate & fill actuators with fluid	1 day	3/3/04	3/3/04	4 3/3 <mark>-</mark> 3/3
208	check-out pressure regulation	3 days	3/4/04	3/8/04	4 3/4 3/8
209	install VME rack in Lab	1 wk	2/11/04	2/17/04	2/11 2/17
210	run intra-rack cabling & check	2 wks	2/18/04	3/2/04	4 2/18 3/2
211	install cable tray	2 wks	2/11/04	2/24/04	2/11 2/24
212	install & test field cabling	1 wk	2/25/04	3/2/04	4 2/25 3/2
213	install electronics, check out	1 wk	3/3/04	3/9/04	4 3/3 <b>3</b> /9
214	perform system identification	1 wk	3/10/04	3/16/04	4 3/10 <b>3/16</b>
215	implement control laws & measure isolation pe	2 wks	3/17/04	3/30/04	3/17 3/30
216	supervisory control check out	1 wk	3/31/04	4/6/04	4 3/31 <b>3/31</b>
217	test with full IFO	1 wk	4/7/04	4/13/04	4/7 4/13
218	x-end HEPI done	0 days	4/13/04	4/13/04	4 4/13

ID	ID	Task Name	Duration	Start	Finish	Feb '04     Mar '04     Apr '04     May '04     Jun '04     Jul '04     /       1     8     15     22     29     7     14     21     28     4     11     18     25     2     9     16     23     30     6     13     20     27     4     11     18     25
182	219	Y-End (south)	47 days	2/23/04	4/27/04	
183	220	install Y end station pump/fluid lines & He leak	1 wk	2/23/04	2/27/04	2/232/27
186	221	evacuate distribution system & fill lines	1 day	3/1/04	3/1/04	3/1 3/1
187	222	check-out pump	1 day	3/2/04	3/2/04	3/2 3/2
188	223	Install Y-end BSC 5 mechanicals	2 wks	3/3/04	3/16/04	3/3
189	224	evacuate & fill actuators with fluid	1 day	3/17/04	3/17/04	3/17 3/17
212.0	225	check-out pressure regulation	3 days	3/18/04	3/22/04	3/18 3/22
190	226	install VME rack in Lab	1 wk	3/3/04	3/9/04	3/3 3/9
191	227	run intra-rack cabling & check	2 wks	3/10/04	3/23/04	3/10 3/23
192	228	install cable tray	2 wks	3/3/04	3/16/04	3/3 3/16
193	229	install & test field cabling	1 wk	3/17/04	3/23/04	3/17 3/23
194	230	install electronics, check out	1 wk	3/24/04	3/30/04	3/24 3/20
195	231	perform system identification	1 wk	4/7/04	4/13/04	4/7 4/13
196	232	implement control laws & measure isolation pe	1 wk	4/14/04	4/20/04	4/14 4/20
197	233	supervisory control check out	1 wk	4/21/04	4/27/04	4 21 4/27
198	234	y-end HEPI done	0 days	4/27/04	4/27/04	4/27
199	235	Corner Station	92 days	3/1/04	7/6/04	
200	236	install VME racks in Clean Storage Rm	2 wks	3/24/04	4/6/04	3/24
1.02	237	run intra-rack cabling & check	4 wks	4/7/04	5/4/04	4/7
201	238	install cable tray	2 wks	3/24/04	4/6/04	3/24
202	239	install & test field cabling	3 wks	4/7/04	4/27/04	4/7 4/27
203	240	install electronics, check out	3 wks	5/5/04	5/25/04	5/5 5/25
204	241	install vertex pump/fluid lines & He leak test	6 wks	3/1/04	4/9/04	3/1
205	242	Install BSC 1 mechanical	2 wks	3/17/04	3/30/04	3/17 3/30
206	243	Install BSC 2 mechanical	2 wks	3/31/04	4/13/04	3/31 4/13
207	244	Install BSC 3 mechanical	2 wks	4/14/04	4/27/04	4/14 4/27
208	245	Install H1 mechanical	3 wks	3/3/04	3/23/04	3/3
209	246	Install H2 mechanical	2 wks	3/24/04	4/6/04	3/24 4/6
210	247	Install H3 mechanical	2 wks	4/7/04	4/20/04	4/7
211	248	Install H4 mechanical	2 wks	4/21/04	5/4/04	4/21 5/4
	249	ПМх	1.5 wks	5/26/04	6/4/04	5/26 6/4
212	250	ПМу	1.5 wks	6/4/04	6/15/04	6/4 6/15
213	251	BSC	1.5 wks	6/16/04	6/25/04	6/16
214	252	H1	1.5 wks	5/26/04	6/4/04	5/26 6/4
215	253	НЗ	1.5 wks	6/4/04	6/15/04	6/4 6/15
216	254	H2	1.5 wks	6/16/04	6/25/04	6/16
217	255	H4	1.5 wks	6/25/04	7/6/04	6/25
218	256	HEPI done	0 days	7/6/04	7/6/04	7/6

# Bold, new idea: train the staff **before** new system is installed

