

LIGO VACUUM EQUIPMENT

John Worden

NSF Review May 1995

VACUUM EQUIPMENT (SCOPE)

- Corner, Mid, and End stations include:
 - ›› Vacuum envelope (all stainless steel)- 34 large chambers, ~1000 feet of 72 inch, 48 inch, 30 inch vacuum pipe, ~100 large diameter bellows and >200 large flange connections, ~1000 smaller flanged connections.
 - ›› Pumping subsystem - 10 Roots pumping carts, 20 turbomolecular pump carts, 100 ion pumps, 12 large cryogenic pumps.
 - ›› Valve subsystem - 4x60 inch, 32x48 inch, ~100 x 10 inch gate valves, plus hundreds of small valves.
 - ›› Monitor and control subsystem - ~100 sets of gauges, ~200 valve controllers, 12 cryogenic pump controllers, 100 ion pump controllers.
 - ›› Vent and purge subsystem - High purity air distribution system with 10 dry air compressors, 20 soft wall clean rooms (class 100).
 - ›› Bakeout subsystem - 10,000 square feet of heating and insulating blanket with ~100 temperature controllers.

VACUUM EQUIPMENT ACQUISITION STRATEGY

- August 94 - Science Review of the Vacuum Equipment Specification.
- November 94 - Procurement plan finalized. Decision was made to have a phased procurement:
 - ›› PHASE A - Three month design competition between two qualified contractors to the PDR level.
 - ›› PHASE B - Final design, fabricate, procure, install and test at the two LIGO sites.
- December 94 - RFP released to industry.
- February 95 - 4 Suitable Proposals received.
- March 95 - Two most qualified contractors selected:
 - ›› Chicago Bridge and Iron - CBI
 - ›› Process Systems International - PSI

VACUUM EQUIPMENT ACQUISITION STRATEGY

- **WHY HAVE A PHASED PROCUREMENT?**

- ›› Ensure price competition as long as possible.
- ›› Brings the design to a mature stage to allow more accurate pricing - lower contractor contingency.

- **WHY SELECT CBI and PSI?**

- ›› Both are highly qualified:
 - Prior experience in similar large vacuum related tasks.
 - Personnel have significant vacuum experience.
 - Facilities for fabrication of large SS vacuum chambers.
 - E A - Three month design competition between two qualified contractors to the PDR level.

VACUUM EQUIPMENT STATUS/PLANS

- Currently - We are >50% through the Phase A design competition.
- June 95 - PDR material due which includes:
 - ›› Preliminary design.
 - ›› Management plan for Phase B.
 - ›› Fixed price bid proposal for Phase B.
- July 95 - Down selection to one contractor to be based on:
 - ›› Quality of the design material, suitability of the management plan.
 - ›› Price.
- August 95 - One contractor on board for the Phase B portion.
- March 96 - Final design review - begin fabrication and procurement.

VACUUM EQUIPMENT RECOMMENDATIONS


- The September 1994 review committee made 3 recommendations:
 - ›› Issue the RFP as soon as possible
 - Done.
 - ›› Obtain budgetary quotes for the LN2 cryopumps.
 - Budgetary estimates submitted with the contractors' proposals confirm that the LIGO estimate for this component is high. There is a potential \$1M savings here.
 - ›› Explore the use of LN2 boiloff for the vent and purge system.
 - Upcoming hazard analysis will investigate the feasibility of this. In any case, the LN2 may be used to improve the dryness of the purge gas.

VACUUM EQUIPMENT SUMMARY

- **Cost estimates provided with contractors' proposals confirm LIGO estimates.**
- **Phase A initiated - on schedule.**
- **Two competent and qualified companies competing for Phase B (fabricate and install).**
- **Downselect for Phase B scheduled for July.**

Start: 04/01/95
 Finish: 04/01/95
 Time Now: 04/01/95
 Project: SPECIAL
 Run: 05/18/95
 Page: 1 of 1

Planned
 Critical
 Actual Dates
 Milestone-Baseline
 Milestone-Planned
 Milestone-Completed
 Baseline Dates



Caltech

VACUUM EQUIPMENT DESIGN / FAB / INSTALLATION



Open Plan Professional by Welcom Software


Activity Desc.	EStart	EFinish	1993				1994				1995				1996				1997				1998				1999			
			Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	O
VACUUM EQUIPMENT DESIGN COMPETITION	04/03/95	06/26/95									↓	↓	↓	↓																
EVALUATE DESIGNS	06/27/95	07/26/95									↓	↓	↓	↓																
SELECT VE CONTRACTOR	07/26/95	07/26/95									↓	↓	↓	↓																
ISSUE LETTER CONTRACT	07/27/95	08/02/95									↓	↓	↓	↓																
VE CONTRACT START	08/02/95	08/02/95									↓	↓	↓	↓																
NSF REVIEW	07/27/95	08/23/95									↓	↓	↓	↓																
VE DEFINITIZED FINAL CONTRACT	08/24/95	08/30/95									↓	↓	↓	↓																
VE PDR	08/30/95	08/30/95									↓	↓	↓	↓																
VE FDR	03/08/96	03/08/96													↓	↓	↓	↓												
DESIGN UPDATE	08/03/95	08/30/95									↓	↓	↓	↓																
BEAM TUBE TERMINATION DESIGN	08/31/95	10/12/95									↓	↓	↓	↓																
VE FINAL DESIGN - CONTRACT	08/31/95	03/08/96									↓	↓	↓	↓																
INITIATE VACUUM EQUIPMENT FAB - WA	08/21/96	08/21/96													↓	↓	↓	↓												
SUPPLY BEAM TUBE TERMINATION - WA	10/13/95	03/22/96									↓	↓	↓	↓																
FABRICATE VACUUM EQUIPMENT - WA	08/21/96	06/06/97													↓	↓	↓	↓												
INSTALL AND CHECK VACUUM EQUIPMENT - WA	08/05/97	02/26/98													↓	↓	↓	↓												
ACCEPT VACUUM EQUIPMENT - WA	02/26/98	02/26/98													↓	↓	↓	↓												
INITIATE VACUUM EQUIPMENT FAB - LA	08/21/96	08/21/96													↓	↓	↓	↓												
SUPPLY BEAM TUBE TERMINATION - LA	10/13/95	03/22/96									↓	↓	↓	↓																
FABRICATE VACUUM EQUIPMENT - LA	08/21/96	06/06/97													↓	↓	↓	↓												
INSTALL AND CHECK VACUUM EQUIPMENT - LA	05/11/98	11/11/98																	↓	↓	↓	↓								
ACCEPT VACUUM EQUIPMENT - LA	11/11/98	11/11/98																	↓	↓	↓	↓								

LIGO PROJECT
1.1.1 Vacuum Equipment
Budget vs Performance vs Actual

LEGEND

Bud▽.....▽.....▽.....▽
Per	—————
Act	—————
ETC	—————

Schedule Performance Index= 100 Cost Performance Index= 111



	FY94	DEC94	JAN95	FEB95	MAR95	APR95	MAY95	JUN95	JUL95	AUG95	SEP95	OCT95	NOV95	SCALE
Budget	487	518	549	580	611	642	673	704	1,246	1,642	2,441	3,568	4,695	K\$
Performance	0	0	0	0	611									K\$
Actual/Forecast	487	505	517	538	552									K\$
Schedule Variance	- 487	- 518	- 549	- 580	0									K\$
Cost Variance	- 487	- 505	- 517	- 538	59									K\$

Schedule Variance = Perf-Budg Cost Variance = Perf-Actual Schedule Performance Index= Perf/Budg Cost Performance Index= Perf/Actual
*** Prepared by LIGO Project Controls Group ***





Figure 1. LIGO Geometry




REV	DATE	CHKD	APPD	DESCRIPTION



MICHIGAN STATE UNIVERSITY		LIGO PROJECT	
DESIGNED BY		DATE	
CHKD BY			
APPD BY			
SCALE:		DWG NO.	1101100
		SHEET	
		REV	

Figure 4.

REV	DATE	DRWN	APPO	BY/DESCRIPTION




SPACE FOR FUTURE TEST MASS CHAMBER
183CM DIA. BEAM MANIFOLD

ELEVATION VIEW



MID STATION WASHINGTON

Component Numbering



LIGO PROJECT			
DRWN	VACUUM EQUIPMENT		
CHKD	MID STATIONS		
ENGR			
APPO			
SCALE	TYPE	DRAWING NUMBER	SHEET #
		1101103	

Figure 7.



END STATION
BOTH SITES WA and LA




Figure 6.