

LIGO Status Report

Barry Barish
LIGO LSC Meeting
March 13-16, 1998



LSC Meeting -March '98

Barish

LIGO

the project

- National Science Foundation
 - » D. Berley (view from the NSF)
- Construction Project (1995-1999)
 - » Facilities and Initial Detector
 - » **presently 78% complete !**
- Commission Facility (1999-2001)
 - » Implement Initial Detectors
 - $h \sim 10^{-20}$ - Coincidence (Hanford/Livingston)
 - Engineering run (end of 2000)
 - $h \sim 10^{-21}$ - Initial Design Sensitivity (end 2001)
- Operations (2002 + ...)
 - » Data Taking/Analysis
 - » Enhance Initial Detector
 - » Advanced Detectors



LIGO Schedule

main activities

- 1996 Construction Underway
 - mostly civil
- 1997 Facility Construction
 - beam pipe & enclosure
- 1998 Construct Detectors
 - complete vacuum systems
- 1999 Install Detectors
 - interferometers in vacuum
- 2000 Commission Detectors
 - first light; testing
- 2001 Engineering Tests
 - sensitivity; engineering run
- 2002 Initial LIGO Detector Run
 - $h \sim 10^{-21}$



LIGO Operations

physics/enhancements


- First Physics Run (~2002-2004)
 - » LIGO I Development Group
 - » Initial LIGO design sensitivity $h \sim 10^{-21}$
 - » one year integrated data (~ 2 year run)
 - » data reserved for LIGO I group for two years from collection
- Enhancements/Data Taking (~2004- ?)
 - » Advanced R&D to reach $h \sim 10^{-22}$
 - » incremental improvements - **LIGO II**
 - » implemented from 2004, mixed with data taking
- Advanced Detector Configurations
 - » development work begins now
 - » implementation within 10 years (eg. 2008)?



Technical Status of **LIGO**



LSC Meeting -March '98



LIGO Livingston Status

- **Staffing:**

- » Present site staff 7+ 2 Parsons supports construction effort (beam tube, civil, VE, and electrical installation, bakeout)
- » Site head (Coles) resident by end of July.

- **Civil construction:**

- » Joint occupancy of all buildings, final acceptance expected ~ April 1

- **Beam tube:**

- » Right arm completed and all tubes covered
- » Pump down staging underway with pump down to start 3/24.
- » Left arm installation proceeding at 16 tubes week. Expect to complete installation by ~ mid July.
- » Beam tube fabrication will complete by the end of April.

- **Vacuum equipment**

- » Installation readiness review - end of March
- » Begin receiving VE ~ April 1
- » Complete VE installation and check out by year end.



LIGO Livingston Plans

- **1998**

- » Complete construction
 - » Prepare support labs (electrical, vacuum, optical) for detector installation activities

- **1999**

- » Detector component installation (Seismic, PSL,IOO, suspensions and core optics, etc.)
 - » Data acquisition system installation
 - » PSL commissioning
 - » Michelson and Recycled Michelson commissioning by year end
 - » Physics and Environmental monitoring system installation and integration

- **2000**

- » Add Fabry-Perot arms and bring entire interferometer into operation



G980014-02-O-V





V-O-14-J0086

facilities

- Hanford Construction


- » building occupied, nearly complete
- » we own the beam tube !! (prebake $\sim 2 \cdot 10^{-7}$ torr)
- » near term activities - beam tube bakeout,
vacuum system implementation!

- Louisiana Construction

- » buildings recently occupied
- » 4 km beamtube complete
- » near term activities - second 4 km beam tube



V-O-410086



V-O-410084


G980013-21 -O-V

98 2 5


G-980013-33-0-V

5 2 86,

LIGO 10-W Laser Schematic Diagram



LIGO 10-W Laser Brassboard Unit Data



Pre-stabilized Laser Performance Requirements

- Output power
 - » > 8.5 W in a circular TEM₀₀ mode
- Beam quality
 - » < 100 mW total in all non-TEM₀₀ modes
- Relative power fluctuations in the gravitational-wave band
 - » < 10^{-7} 1/ $\sqrt{\text{Hz}}$ from 100 Hz to 10 kHz
- Relative power fluctuations above 24.5 MHz
 - » < $1.005 \times$ the shot noise limit for 600 mW of laser power
- Frequency fluctuations
 - » < $0.1 \times (100/f)$ Hz/ $\sqrt{\text{Hz}}$ from 100 Hz to 1 kHz
- Beam relative pointing angle fluctuations
 - » < 2×10^{-6} 1/ $\sqrt{\text{Hz}}$



Core Optics Requirements


- **High purity fused silica**

- >> 25 cm diameter x 10 cm thick (except beam splitter: 4cm thick)
- >> Beams fill some optics (to ~1 ppm level)
- >> 1064 nm HR mirrors and AR second surface coatings.
- **Principal performance requirements:**
 - >> < 50 ppm loss per surface (limits resonant stored energy: shot noise)
 - >> Surface figure errors to scatter negligible power from TEM₀₀ (best dark fringe)
 - Similar requirement for bulk inhomogeneity
 - >> High mechanical Q to “suppress” thermal noise ($Q \geq \text{few} \times 10^6$)
 - >> Low bulk (<~5 ppm/cm) and coating (<2 ppm) absorption (thermal lensing limit to beam power and dark fringe contrast).



CALIFORNIA INSTITUTE OF TECHNOLOGY
MASSACHUSETTS INSTITUTE OF TECHNOLOGY

Absorption in Input Test Masses




>Measured in collaboration with VIRGO



CALIFORNIA INSTITUTE OF TECHNOLOGY
MASSACHUSETTS INSTITUTE OF TECHNOLOGY

Pathfinder Polishing Surface Figure Results

» NIST measurements of CSIRO and GO parts



One dimensional power spectra from NIST
metrology of curved surfaces. Z(0,0),Z(1,1)
Z(2,0),Z(2,2),Z(3,1),Z(3,3),Z(4,0) removed



CALIFORNIA INSTITUTE OF TECHNOLOGY
MASSACHUSETTS INSTITUTE OF TECHNOLOGY

Detector Status

detector/r&d

- Initial Detector

- » most subsystems are in final design or under construction

- Detector focus

- » Laser developed and constructed at Lightwave; prestabilization at Caltech (Hanford summer 98)
- » Input Optics - Florida (Hanford summer 98)
- » Core Optics - optics, polishing (under construction)
- » Seismic Isolation - procurements;(first article 98)
- » Data Acquisition/Data Analysis - (construction)
- » Length and Alignment Sensing - (design)

- R&D

- » Phase Noise Interferometer - (near goal)
- » 40 meter Interferometer - (recycling established)
- » LIGO Lab advanced R&D program - (initiated)





FIRST COATED PATHFINDER OPTIC.
Inspected by Dale Ness at REO
Photo Courtesy of REO

Shot Noise

$$\delta h(f) \approx \frac{1}{L} \left(\frac{\partial \phi}{\partial x}(f) \right)^{-1} \delta \phi(f)$$


PROPERTY OF
INTERFEROMETER

OPTICAL CONFIGURATION
(MIRROR R's, ETC.) DETERMINED PRIMARILY
BY EFFECTIVE OPTICAL
POWER


- Achieving Shot-Noise Limited Phase Sensitivity Requires Understanding and Control of All Other Optical Sources of Noise
 - Laser Noise
 - Photodiode Uniformity
 - Modulator-Induced Noise
 - Scattered Light

LIGO Requirement	10^{-10} rad/ $\sqrt{\text{Hz}}$
Current 40-m Interferometer	10^{-8} rad/ $\sqrt{\text{Hz}}$
MPQ Garching	10^{-9} rad/ $\sqrt{\text{Hz}}$

PNI Spectrum




CALIFORNIA INSTITUTE OF TECHNOLOGY
MASSACHUSETTS INSTITUTE OF TECHNOLOGY




Initial Interferometers

Configuration



Power Recycled Michelson Acquiring Lock



Technical Status

data and computing

- Detector Diagnostics
 - » concepts and design
- Data Analysis System (DAS)
 - » data formats - frames (VIRGO)
 - » architecture and design
 - » 40 m data to test DAQ/DAS systems
- End to End Simulations
 - » development and 40 m validations

*These activities will interface with new
LSC development groups*



LIGO Laboratory
&
LIGO Scientific
Collaboration
(LSC)



LSC Meeting -March '98

LIGO Laboratory

formation

● Mission and Responsibility

- » operate Hanford and Livingston
- » assure scientific vitality of these facilities
- » provide for acquisition of data, and systems for modeling and data analysis
- » operate research and test facilities at sites and at MIT and Caltech
- » support engineering design and fabrication of detector upgrades of new detector systems
- » carry out R&D toward future LIGO program
- » support LSC in exploitation of scientific goals
- » review and coordinate new LIGO research initiatives

● Laboratory Charter

- » approved by Caltech/MIT; final wording being determined with NSF
- » Directorate, plus functional operational units for Hanford and Livingston Sites; Detector support, Data Analysis and Computing; Advanced R&D; Research Facilities; Technical and Engineering Support and Administration



LIGO Laboratory

MOUs and Attachments

- LIGO Laboratory and each LSC Collaborating Group work defined through an MOU, plus attachments for each activity (updated every 6 months)
 - » the attachments describe the program of the group, the collaborating persons and FTE equivalents; and the requests and responsibilities of the laboratory
- Initial MOUs and Attachments are ALL ready to sign for each institution to be charter members of LSC
 - » 201 collaborators (159 FTEs,)
 - » 19 collaborating groups (including LIGO Labs)
 - » 41 members on collaboration council



19 LSC Groups

Name	# Members	# FTE	# Council
*ACIGA	4	1.9	1
CaRT	7	3.4	1
CEGG	2	1.6	1
FLORIDA	12	10.15	3
GEO	26	13.45	3
*JILA	7	4.05	1
*LSU	5	2.35	1
*MICHIGAN	2	2.0	1
MOSCOW	10	9.0	2
NORTHWESTERN	4	4.0	1
OREGON	6	3.1	1
PENN STATE	1	1.0	1
STANFORD	19	13.05	3
SYRACUSE	4	4.0	1
UW-MILWAUKEE	4	2.25	1
Caltech	56	52.85	11
MIT	19	17.75	4
HANFORD	6	6.0	2
LIVINGTON	7	7.0	2
TOTAL	201	159.4	41

*OLD NUMBERS

LIGO Laboratory

LIGO Science Collaboration

The Laboratory is the responsible institution for LIGO, operated through a cooperative agreement with the NSF, and through an approved structure to Caltech/MIT, including oversight .

The scientific collaboration is created by and will be responsible to the Laboratory

- LIGO Science Collaboration (LSC) carries out the LIGO science program .
- The LSC communicates with LIGO Laboratory, NSF and the community through the spokesman.
- LSC charter and publication policy under discussion.
 - » interface-with Laboratory and Institutional programs must be determined



Note 1, Linda Turner, 04/20/98 03:15:54 PM
LIGO-G980049-01-M