## WASHINGTON SITE LEFT ARM STATIONS ACCEPTANCE TEST REVIEW DATA PACKAGE

| CONTRACT NO:            | PC 175730             |
|-------------------------|-----------------------|
| <b>PSI DOCUMENT NO:</b> | V049-1-169, Rev. 0    |
| PROGRAM I.D.:           | LIGO VACUUM EQUIPMENT |
| ISSUE DATE:             | May 28, 1998          |
| CDRL NO:                | 07-1                  |
| APPROVAL STATUS:        | Α                     |

### **SUBMITTED TO:**

California Institute of Technology 391 South Holliston Avenue Pasadena, CA 91125

#### **SUBMITTED BY:**

Process Systems International, Inc. 20 Walkup Drive Westborough, MA 01581

Technical Director:

N/A David McWilliams

Project Manager:

Richard Bagley, P.E.

These data are submitted with limited rights under Caltech Firm-Fixed-Price-Contract PC175730. These data may be reproduced and used by Caltech and the Government with the express limitation that they will not, without written permission of PSI, be used for purposes of manufacture nor disclosed outside Caltech or the Government, except as provided for in the Phase B contract award to Process Systems International, Inc.

LIGO-0981626-00-V

## **LIGO VACUUM EQUIPMENT**

## WASHINGTON SITE LEFT ARM STATIONS ACCEPTANCE TEST REVIEW DATA PACKAGE

#### **TABLE OF CONTENTS**

- 1. INTRODUCTION/SCOPE
- 2. MEETING AGENDA
- 3. PROJECT ACCEPTANCE TEST PLAN
- 4. MAJOR COMPONENT FABRICATION (PSI)
- 5. MAJOR PURCHASED EQUIPMENT
- 6. COMPONENT INSTALLATION
  - A. Alignment Signoffs
  - B. Grout Tests
- 7. COMPONENT INSPECTIONS/TESTING
  - A. P&ID Walkdowns
  - B. Utility Systems Pressure Tests
  - C. Electrical System Testing/Approvals
- 8. VACUUM EQUIPMENT PERFORMANCE VERIFICATION
  - A. Left End Station
  - B. Left Mid Station
- 9. SYSTEM DOCUMENTATION
- 10. DISPOSITION OF EQUIPMENT
- 11. EQUIPMENT WARRANTY
- 12. OPEN PUNCH LIST ITEMS/ACCEPTANCE
- 13. GNB GATE VALVE MODIFICATIONS/STATUS

### **ATTACHMENTS**

- I. AS-BUILT DRAWINGS (B-SIZE)
- II. MAJOR COMPONENT END ITEM DATA PACKAGE (TABLE OF CONTENTS ONLY)
- III. WA SITE CONTRACTOR QA DATA (TABLE OF CONTENTS ONLY)
- IV. SUBVENDOR QA DOCUMENTATION (TABLE OF CONTENTS ONLY)

## 1.0 INTRODUCTION/SCOPE

This data package details the material to be presented at the Acceptance Test Review Meeting for the LIGO Washington Site Left End and Left Mid Stations. The specific station test report should be reviewed for detailed information.

The data package is intended to meet the requirements of CDRL No. 7 for the Vacuum Equipment Contract (PC 175730).

Vacuum equipment design, installation and acceptance testing was documented in the Final Design Report (FDR) CDRL No. 3 dated November 16, 1996.

, di

## 2.0 MEETING AGENDA

1

# LIGO VACUUM EQUIPMENT (V.E.) WASHINGTON SITE LEFT MID & END STATIONS ACCEPTANCE TEST REVIEW MEETING JUNE 18, 1998

Location: Marriott Hotel, Westborough, MA

## <u>AGENDA</u>

## 8:30 a.m. Start

Ą

1

-

- **Introduction**
- □ General Acceptance Test Plan
- Component Fabrication
- Major Purchased Components
- □ Site Component Installation
- Component/Subsystem Testing
- System Testing
- Vacuum Equipment Performance Summary
- □ C.A.A. Noise/Shock/Vibration Testing
- Open Punch List Items
- GNB Valve Modification
- Equipment Warranty
- Operating and Maintenance Manuals
- Disposition of Equipment
- □ Closing

# 3.0 PROJECT ACCEPTANCE TEST PLAN


Vacuum equipment testing was planned to be split as follows:

- Component testing at PSI
- Vendor testing at major equipment vendors
- Equipment installation and alignment
- Equipment and subsystem testing
- Final system testing
- Noise/shock/vibration testing

LIGO VACUUM EQUIPMENT

ACCEPTANCE TESTS PLAN

١,



## 4.0 MAJOR COMPONENT FABRICATION (PSI)


- Component design was documented in the Final Design Report and approved by LIGO.
- Component fabrication was executed in accordance with procedures defined in the FDR.
- Components were inspected to the design documents. All deviations were identified to LIGO and were subsequently approved.
- Component QA documentation are summarized in the End Item Data Packages (Attachment II).

# <u>TYPICAL END ITEM</u> <u>DATA PACKAGE CONTENTS – BSC</u>

- 1. BSC (Ranor) Quality Plan/Shop Traveler/Documentation Package
- 2. Material Test Reports
- 3. Certificate of Conformance for nozzles, small parts, small flanges (under 60) and bolting
- 4. Heat Treat Charts
- 5. Final Cleaning Certification
- 6. Final Vacuum Leak Reports
- 7. RGA/Bake-out Certification
- 8. Nonconformance Reports (use as is)
- 9. Certificate of Conformance

## 5.0 MAJOR PURCHASED COMPONENTS

- Equipment procurement specifications were developed and approved by LIGO in the FDR.
- Equipment was purchased and tested to these specifications.
- Factory shop tests were conducted as specified in the FDR to verify critical system components (Edwards main turbo pump documents included as an example).



#### A.V.S. Air speed test procedure on STPH2000C/QDP80 Turbomolecular Pump Cart carried out for Process Systems International

#### 1. Introductory Comments:

- 1.1. The purpose of this test is to confirm that the STPH2000C/QDP80 Turbomolecular pump cart as supplied by Edwards High Vacuum International, performs to inlet pump speed specification as per V-049-2-002 rev 2 section 3.0 of a minimum of 1400ls<sup>-1</sup> at a pressure of 1x10<sup>-3</sup> T and is capable of operating for extended periods of time at its maximum quoted inlet pressure of 1x10<sup>-1</sup> T with water cooling of 2.0 lmin<sup>-1</sup>
- 1.2. The test performed will be following the American Vacuum Society AVS 4.1: Recommended procedure for measuring pumping speeds as revised in October 1986, see appendix 1
- 1.3. The method Chosen will be Method 3.1, flowmeter method, see appendix 1.
- 1.4. For the purpose of this test, N2 will be used as the test gas.

#### 2. Apparatus

- 2.1. Test dome see appendix 3
- 2.2. Edwards Model 1605, 5 channel Display/controller
- 2.3. Edwards Model 825 Mass flow controller 5 sccm calibrated for N<sub>2</sub>
- 2.4. Edwards Model 825 Mass flow controller 20 sccm calibrated for N<sub>2</sub>
- 2.5. Edwards Model 825 Mass flow controller 200 sccm calibrated for N<sub>2</sub>
- 2.6. Edwards Model 825 Mass flow controller 5lpm calibrated for N<sub>2</sub>
- 2.7. 4 branch MFC mounting manifold
- 2.8. Gas inlet tube
- 2.9. HPS model 937-120V60TR-CCTNA gauge system incorporating:
  - 2.9.1. HPS Series 937 system gauge controller
  - 2.9.2. 1 x SensaVac® Cold Cathode Gauge
  - 2.9.3. 2 x SensaVac® Pirani Gauge
  - 2.9.4. Calibrated HPS SensaVac® Cold Cathode Gauge, see appendix 6
- 2.10. N2 test gas, regulated to 6-12 PSIG

#### Note:

The test dome will be fitted to the top of the measuring spool piece that is normally fitted to the Turbomolecular pump inlet. The test dome converts the spool piece to an AVS type test dome. see appendix 3 for details.

The gas inlet tube shall be fitted into the port normally occupied by item 9 PV16K manually operated valve, which will be removed during the period of this test.

The gauging is as supplied with the Turbomolecular pump cart, a specially calibrated gauge shall be fitted (per 2.9.4) and will be used to measure pressure lower than 1E-3

Torr. Its certificates of calibration and correction data against a spinning rotor gauges can be found in appendix 6.

The mass flow controller will be mounted onto a 4 branch manifold, allowing any of the flow controllers to be operated, without dismantling the apparatus.

See appendix 2 for GA of Main Turbo molecular pumping cart

#### 3. Pressure measurements and calibration

3.1. All Pressure measurements will be carried out using the Gauge heads normally fitted to the carts turbo inlet, see item 19, appendix 2. The gauge heads will be re-located on the test dome for the purposes of this test. A specially calibrated cold cathode gauge shall be used to take actual test data, see appendix 6 for certificate of calibration and corrction table.

#### 4. Test overview

- 4.1. The speed test will be carried out across the normal working range of the Turbomolecular pump, from 1x10<sup>-5</sup> T to 1x10<sup>-3</sup> T (per V049-2-002), utilizing 5, 20 and 200 sccm mass flow controllers accordingly. etc. a stabilization time of approximately 10 minutes between pressure changes to ensure equilibrium is reached.
- 4.2. Three measurement points will be taken at each decade of measured pressure. Data points will additionally be taken for the purposes of demonstrating throughput capability
- 4.3. The continuous inlet pressure test will raise the inlet pressure up to  $1 \times 10^{-1}$  T, the pumps maximum continuos inlet pressure. Once this pressure is reached, the pump will be left running for a period, not to exceed 24hrs, running at this pressure in order to demonstrate its robustness running at high pressure.

#### 5. <u>Procedure</u>

5.1. Base pressure measurement

5.1.1. The Pump shall be started, with the massflow controllers all in zero flow condition, and the system allowed to reach equilibrium. This pressure shall be at least 10 times lower than the lowest pressure for which speed is to be measured. This Pressure is recorded as P<sub>0</sub>.

#### 5.2. Speed test

5.2.1. The inlet pressure, as read by the cold cathode gauge, is increased by increasing the flow through the appropriate mass flow controller in steps to establish pressures over the test range according to table 1 below. Adjust the flows by adjusting the setpoint potentiometers accessible on the front panel of the 1605 MFC display/controller

5.2.2. The massflow indicated, actual inlet pressure, and foreline pressure shall be noted see appendix 4.

Between each pressure measurement change a period of at least 10 minutes shall be allowed for equilibrium to be reached.

#### 5.3. Throughput test

5.3.1. Following the speed test, gas shall be inlet using the 5 LPM mass flow controller at pressures according to table 2 below to confirm the pumps throughput characteristics. These pressure readings shall be taken using the Pirani gauge only. Measurements shall be noted as per appendix 5 When the pump has reached an inlet pressure of approximately 1x10<sup>-1</sup> T (maximum continuous inlet pressure), the test rig shall be left for a period not to exceed 24hrs to demonstrate its operating capability at high throughput/pressure.

| Reading # | Target Pressure (T) | Estimated massflow (sccm |
|-----------|---------------------|--------------------------|
| 1         | 3.00E-06            | 0.3                      |
| 2         | 5.00E-06            | 0.5                      |
| - 3       | 1.00E-05            | 1.0                      |
| 4         | 3.00E-05            | 2.8                      |
| 5         | 5.00E-05            | 5.0                      |
| 6         | 1.00E-04            | 11                       |
| 7         | 3.00E-04            | 30                       |
| 8         | 5.00E-04            | 50                       |
| 9         | 1.00E-03            | 100                      |

Table 1 target pressures for STPH2000C speed test


Reading # Target Pressure (T) 1 3e-3 2 5e-3 3 1e-2 4 3e-2 5 5e-2 6 1e-1

Table 2 target pressures for STPH2000C throughput test

-


She are a she databat a sadda

مر ۱



STPH2000C SN0726 SPEED TEST Error bar includes accuracy of mass flow controller and ±10% error of pressure gauge

ŕ



## 6.0 <u>COMPONENT INSTALLATION</u>

• Major equipment is set and aligned by PSI's site contractor.

## See Sample #1

- PSI verifies the alignment.
- LIGO checks critical component alignments.
- LIGO approves alignment and releases components for grouting.

See Sample #2

• PSI conducts grout testing to verify grout strength.

See Sample #3

| COMPONENT  | <b>CLOSE-</b> | <b>OUT DAT</b> | 'A SHEET |
|--|---------------|----------------|----------|
| and the second sec |               |                |          |

Component Tag Number:

Component Name:

Component S/N:

Vacuum Sealing Surfaces Inspection

By:

Buyer:

Cleanliness Inspection

By:

Buyer:

O-Kings Installed

By:

Buyer:

## Comments:

<u>Rework Required:</u>

WB56-6 BEAM SPLITTER CHAMBER 512-07

FOR FOREMAN ROCKWELL 10 DECST


In FOR FOREMAN ROCKWELL DARST

TOR FOREMAN ROCENER 12/10/97 WE ID NEST

SAMPLE #1

PAGE 10F5


BSC ALIGNMENT Q.A.




- 19

|Hev

lumbai





5 of 6 V. Coyne K. Serchett 3/90 9783 LIGO LEFT MID STATION 11-4-97 W B SCL West Side & MBSCL East Side E wavog gate value Ф 0-0000 20.9 7.71 Elev. 4 ł Rod 123-11 128711ļ - <del>'</del> <del>'</del> <del>'</del> 001 11-845 11. 908 +22

|                         |                   |                |                                       |          | 601    | =6    |
|-------------------------|-------------------|----------------|---------------------------------------|----------|--------|-------|
|                         | Concr             |                | ollo<br>Installation Re               | port     |        |       |
|                         |                   |                |                                       | Job No.: |        |       |
| Project:<br>LIGO Vacuu  | m Equipment Insta | allation & Com | missioning                            | Date: 11 | M-126  |       |
| Drawing: V049-5         | - 006 Rev         | v. <u>4</u>    | 1                                     | . /      | 3/47   |       |
| Item Anchored: WBS (    | . 6 No            | . of Anchors / | 172 16)                               | Size:    | Type:  | HVA   |
| Attribut                | te                | a. Installe    | 1                                     |          | d.     | Date  |
| Anchor Type (HAS Std o  | or Super)         |                | aly 11/                               | 3/97     |        |       |
| Spacing & Location      |                   |                | ahr 11                                | 3/12     |        |       |
| Anchor Size & Length    |                   | 1              | aligned !!                            | 7/17     |        |       |
| Hole Size               |                   |                | - ahmil                               | 3/2-     |        |       |
| Hole & Core Condition ( |                   |                | ahupis / Je                           | 47       |        |       |
| Embedment (minus 0 p    | lus 1/8")         |                | alm' 3                                | /at      |        |       |
| Angle (90 deg. + 1deg.) |                   |                | nhim                                  | 3/27     |        | //    |
| Floor Scarified         |                   |                | - phine                               |          | 124    | 1/4/6 |
| Proper Nut Engagemen    | t                 |                | - The hy                              | have     | -12    |       |
| Tightening              |                   |                |                                       | 120/96   |        |       |
| Torque Device Identific | ation:            | UNST -         | en items                              | 120/40   |        |       |
|                         | Description       |                | Corrective A                          | Action   | Accept | Date  |
| Item No.                | Description       |                |                                       |          |        |       |
|                         |                   |                |                                       |          |        |       |
| ļ                       |                   |                |                                       |          |        |       |
|                         |                   |                | · · · · · · · · · · · · · · · · · · · |          |        |       |
|                         |                   |                | <u>.</u> .                            |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                | <sup>_</sup> <sup>1</sup>             |          |        |       |
|                         |                   |                |                                       |          |        |       |
| Comments:               |                   |                |                                       |          |        |       |
| Comments.               |                   |                |                                       |          |        |       |
|                         |                   |                | . <u> </u>                            |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                |                                       |          |        |       |
|                         |                   |                |                                       |          | Date   |       |
| Inspection by:          |                   |                |                                       |          |        |       |

David M. Evers

p.2

SAMPLE #2



# PROCESS SYSTEMS INTERNATIONAL, INC.

# LIGO Project

Doc.No.V049- PL - 511

Vacuum Equipment Grouting Request

| Date:     | December 19,1997                       |                  |  |  |
|-----------|--|------------------|--|--|
| Location: | LIGO Washington Site                   |                  |  |  |
| Subject:  | LIGO Vacuum Equipment Grouting Request |                  |  |  |
| CC:       | R.Bagley                               | Fax 508.898.0322 |  |  |

PSI requests permission from LIGO to grout all vacuum equipment in the Left Mid and Left End Stations.

By granting this request, LIGO agrees with the final alignment measurements and equipment sets performed by the Vacuum Equipment Contractor, Apollo Sheet Metal.

le\_ John Worden -

12/19/97 Date

Request Approved

24

# Northern, Inc.

Consulting Engineers
Environmental Scientists
Special Structural Inspections Construction Materials Testing

722 N. 16th Ave. #31 Yakima, WA 98902 (509) 248-9798 Fax (509) 248-4220 6713 W. Clearwater #F Kennewick, WA 99336 (509) 734-9320 Fax (509) 734-9321 1515 N. Miller Street Wenatchee, WA 98801 (509) 664-8931 Fax (509) 665-0931

(800) 428-9798

Sunnyridge Building #2 Rt. 2 Box 2555 Hermiston, OR 97838 (541) 564-0991 Fax (541) 564-0928

SAMPLE #3 10F3

20F3

26

# PROCESS SYSTEMS INTERNATIONAL, INC LIGO VACUUM EQUIPMENT INSTALLATION

# INSPECTION SERVICES FOR GROUTING FINAL REPORT

| Nort                                   | hern,   | Inc.                                  |                   |                    | 30F   | 722 N. 16th Ave. Suite 31<br>P.O. Box 1463<br>Yakima, WA 98907<br>(509) 248-9798<br>Fax (509) 248-4220                    |
|--|---|---------------------------------------|-------------------|--------------------|---|---|
| Consulting En                          | gineers · Environ                                       | mental Scientis                       | ts · Construc     | tion Materials     | Testing   | 6713 W. Clearwater #F<br>Kennewick, WA 99336<br>(509) 734-9320<br>Fax (509) 734-9321                                      |
|  | S SYSTEMS II<br>KUP DRIVE<br>ROUGH, MA O<br>CUUM EQUIPM | 1581-5003                             | NAL, INC          | DATE:_0<br>JOB NO. | <u>1-19-98</u><br>: <u>97-734</u><br>NO.: <u>7290</u> | Sunnyridge Building #2<br>Rt. 2 Box 2555<br>Hermiston, OR 97838<br>(541) 564-0991<br>Fax (541) 564-0928<br>YM200-428-9798 |
| STRUCTURE: VACUU                       | M BASES   |                                       |                   |                    |   |   |
| LOCATION: HANFOR                       |   | STATION<br>ND MATERI                  | גדבת ב.זב         |                    |   |   |
| REPORTED BY APOL                       |   |                                       |                   | PLIER:_H           | IILTI   |   |
| MIX NUMBER:                            |   | ľ                                     | IXING ME          | THOD: HA           | ND MIX  |   |
| SACKS/CY.:                             |   | 2                                     | AGGREGATI         | SOURCE:            | HILTI   |   |
| CEMENT TYPE: CG2                       |   | V                                     | VATER SOU         | JRCE: ON-          | SITE  |   |
| ADMIXTURES:                            | · ·   |                                       |                   |                    |   |   |
|  |   |                                       | -                 | STRENGTH           |   |   |
| SPECIFICATIONS:                        |   |                                       | / DAY:<br>28 DAY: |                    |   |   |
| SLUMP, INCH<br>AIR CONTENT             |   | -                                     | 40 DAI            |                    | ······  |   |
| AIR CONTENI                            |   | ELD TEST                              | DATA              |                    |   |   |
| SLUMP, IN.:                            | 4   |                                       |                   | CK NO.:_N          | IXED ON S   | ITE   |
| AIR CONT. %:                           | (ASTM C23   |                                       | , TIMI            | E BATCHEI          | ):  |   |
| GROUT TEMP: 70                         | (ASTM C10   | 64)                                   | TIC               | KET NO.:_          |   |   |
| AIR TEMP: <u>68</u>                    |   |                                       |                   | CY REP.:           |   |   |
| UNIT WT,PCF:_N/F                       |   |                                       |                   |                    | ON SITE,  |   |
| YIELD: <u>N/R</u>                      |   | 8)                                    |                   | Lons:              |   | (2) 1 \   |
| GROUT SAMPLED, (A                      |   |                                       |                   |                    | ING (ASTM<br>DAYS: <u>1</u>                           |   |
| TESTED, & CYLINI                       |   | ASTM C31)                             |                   |                    | E:]   |   |
| DATE CAST: 12/22                       |   |                                       |                   | CURE FRO           |   |   |
| TIME CAST:<br>CAST BY: <u>J. CA</u> FF |   |                                       |                   |                    | (): 12/23/  | 97  |
| CADI DI. <u>U. CAL</u>                 |   | -<br>RATORY TE                        | -                 |                    |   |   |
| SAMPLE NUMBER:58                       | 88-1  |                                       |                   |                    |   | _   |
|  |   | · · · · · · · · · · · · · · · · · · · |                   | TOND               | COMP.   |   |
| CYL. AGE/                              | DATE  | X-SEC                                 | AREA<br>IN 2"     | LOAD<br>LBS.       | STR.PSI   |   |
| NUMBER DATE                            | TESTED  | DIM.                                  | <u> </u>          | • • • • •          |   | 1   |
| 5888-1 7                               | 12/29/97  | 2X2                                   | 4.0               | 22,940             | 5,740   | -   |
| 5888-2 7                               | 12/29/97  | 2X2                                   | 4.0               | 20,340             | 5,090   |   |
| 5888-3 7                               | 12/29/97  | 2X2                                   | 4.0               | 24,480             | 6,120   | -   |
| 5888-4 14                              | 01/05/97  | 2X2                                   | 4.0               | 42,760             | 10,690  | -   |

 5888-6
 28
 01/19/97
 2X2

 REVIEWED BY:
 Jonald Harp

01/19/97

Gerald Harper Division Manager

5888-5

28

:

÷

3

•

53,720

58,340

4.0

4.0

2X2

13,430

14,590

# 7.0 <u>COMPONENT MECHANICAL/ELECTRICAL</u> <u>INSPECTIONS/ TESTING</u>

- P&ID/Piping Drawing Walkdowns
- Utility Systems Testing (Water, Class 100 Air, etc.)
  - Pressure tests
  - Particle count
  - Hydrocarbon level
  - Moisture level
- Electrical System Testing/Approvals

See Sample #1

SAMPUR #1

## WRING TEST DATA SHEET

| Project No.: <u>9704</u><br>Megger: | 17             | Con          | Voitage        | BV: X                                    |              | D<br>VUIT<br>AL    | /N  |  |               |
|-------------------------------------|----------------|--------------|----------------|--|--------------|--------------------|---|--|---------------|
| M&TE:                               |                | Witn         | essed E        | 3y: <u> </u>                             | RIA          | UE                 | ZADL  |  |               |
| Calibration Date:                   |                |              |                |  |              |                    |   |  | 5-17<br>NICAL |
| VO                                  | M•             | FWK          | <u>E</u>       |  |              |                    | . /   | - كلت  |               |
|                                     | TE:            | 9.7-2        | 22             |  |              |                    | M   | ECHA   | AICAL         |
|                                     | ibration Date: | 4/22/        | 97             |  | ,            |                    | . ,   | Koo  | M             |
|                                     |                |              | /              |  |              |                    | O GROUN   |  | -             |
| WIRE RUNICABLE #                    | CONTIN         | UTY          | MEG            | O TO O<br>GER READI                      | NG           | MEG                | GER READ  | NG   |               |
| OR LOCATION                         | CONDUCTORS     | SHUGNO       | A-8            | 8-C                                      | C-A          |                    | 8   | C  |               |
|                                     | CONDUCTIONS    |              |                |  |              |                    |   |  |               |
|                                     |                |              |                | 71                                       |              |                    | $\geq$  |  |               |
| TI-III                              | O.K.           | 0.K          | $\leftarrow$   |  | -            |                    |   |  |               |
| TT-115                              | O.K.           | O.K.         |                |  |              |                    |   |  |               |
| ++                                  | 0.K.           | 0.K.         |                |  |              |                    |   |  |               |
| <u>+</u>                            | O.K.           | O.K          |                |  |              |                    |   |  |               |
|                                     | D.X.           | O.K.         |                |  | $\leq$       |                    |   |  |               |
| II-125                              | O.K.           | O.K.         |                |  | $\leq$       |                    |   |  |               |
| FI-127                              | O.K.           | O.K.         |                |  |              |                    |   |  |               |
| <u>TI-13</u>                        |                | 1/           |                |  |              |                    | $\leq$  |  |               |
| TI-135                              | O.K.           |              |                |  |              |                    |   |  |               |
| +1-13/                              | O.K.           | O.K.         | $\leftarrow$   |  |              |                    | $\sim$  |  |               |
| 250-109                             | O.K.           | O.K.         |                | K-j-                                     |              | ~                  |   |  |               |
| 250-109                             | O.K.           | 0.K.         | $ \leq $       |  |              |                    |   |  |               |
| 250-145                             | O.K.           | O.K.         | K_             | L.                                       | $ \searrow $ |                    |   |  |               |
| 750-145                             | O.K.           | O.K.         |                |  |              | $\leftarrow$       |   |  |               |
| 250-45                              |                | O.K.         |                |  | L            |                    |   |  |               |
| EI-ILEIA                            | 0.K.           | 0.K.         | 1              |  |              |                    |   |  |               |
| <u>JI-161A</u>                      |                | O.K.         | -              |  |              |                    |   |  |               |
| ET-161B                             | O.K.           | O.K.         |                |  |              |                    |   |  |               |
| II-161B                             | Q.K.           |              | +>             |  |              |                    |   |  |               |
| EI-162A                             | O.K.           | O.K.         |                | < >                                      |              |                    |   |  |               |
| II-162A                             | 10.K.          | O.K.         | +>             |  | $\leftarrow$ |                    | 1/  |  |               |
| ET-162B                             | 0.K.           | O.K.         | ¥              | $\leftarrow$                             | $\leftarrow$ |                    | 1/  |  |               |
| 1108                                | Dik.           | O.K.         | $ \downarrow $ | $\leftarrow$                             | $\leftarrow$ |                    |   |  |               |
| EI-163A                             | D.K.           | O,K.         |                | K  |              | $\leftarrow$       | $\downarrow$  | $\neq$   |               |
| E + - 160.                          | B.X.           | O.K.         |                |  |              |                    | $ \rightarrow $   |  |               |
| II-163A                             | O.X.<br>O.X.   | 0.K.<br>0.K. | $\nabla$       |  |              |                    |   |  | •             |
| EI-163B                             | OK             |              | $\overline{}$  |  |              |                    |   |  |               |
| II-163B                             | O.K.           |              |                |  |              |                    |   |  | -             |
| EI-164A                             | - O.K.         | O.K.         |                |  |              | $\square$          | $+ \leq$  |  |               |
| II-164A<br>EI-164B                  |                | D.K.         |                |  |              |                    |   |  |               |
|                                     | 0.X.<br>0.X.   | 0. K.        |                |  |              |                    | $1 \leq 1 \leq$ | 1  |               |
| TT-164B                             | - U.D.         | O.K.         | -              |  |              |                    |   |  |               |
| XA-ICIA                             | 8.K            | ·OK          | +>             | オフ                                       | >            |                    |   |  |               |
| XA-161R                             | DIN            | O.K          | -1-            |  |              |                    | 1   |  |               |
| XA-162A                             | O.K.           |              |                |  |              |                    |   | 1  |               |
| XA - 162B                           | O.K.           | Oik          | <u> </u>       | +>                                       | +            |                    | V   | 1  | J             |
| XA - 163A                           | OK             | . O.K        |                |  | 7            | 1/                 |   |  |               |
| XA-ILE3B                            | O.K.           | OK           | ÷K-            | $ \rightarrow $                          |              | 17                 | 1/  |  | 1             |
| XA - 164A                           | O.K.           | I O.Y        |                |  | <del>,</del> |                    | +   | The second secon | I             |
| XA -164B                            | O.K            | O,K          |                |  |              | 4-                 | $ \rightarrow $   |  | 1             |
| HS-161A                             | O.K.           | O.K          | ·K             | a la |              |                    | -K  | $\prec$  | 1_            |
| H3-161B                             | OIK            |              | $\cdot$        |  | $\perp$      | $-\not \leftarrow$ |   |  | 1             |
| HO WIN                              |                |              |                |  |              |                    |   |  | 4             |

## 8.0 VACUUM EQUIPMENT PERFORMANCE VERIFICATION

## 8A. <u>LEFT END STATION</u>

The left end vacuum performance data is detailed in Acceptance Test Report V049-1-168.

All test results met or exceeded the requirements.

The following is a summary of that report:

## ACCEPTANCE TEST RESULTS SUMMARY

As shown in Section 3 the WA Left End Station has been successfully tested to meet the Acceptance Test Criteria with the following comments:

#### System Leak Check

The system is believed to be leak tight to a level of  $6x10^{-9}$  Torr-L/s Air. The minimum detectable leak from the RGA scan with the sensitivity obtained during the scan for the Left End Station is about  $6x10^{-9}$  Torr-L/s Air. This was deduced based on mass 32 ion current. The Argon signal is not used because the pumping speed of the ion pump is not known accurately for Argon.

The RGA scans of just the calibration chamber isolated from the main volume, indicates that there is a leak in the calibration chamber. The observed signal for mass 32 was almost  $5\times10^{-13}$  A with the RGA chamber by itself. With a calibrated sensitivity of 3 Torr/Amp the partial pressure is  $1.5\times10^{-12}$  Torr. With a calibration chamber speed of 3.7 liter/s the leak in the RGA chamber is estimated at  $3\times10^{-11}$  Torr-L/s Air. If there was no leak in the RGA chamber the minimal detectable leak would be  $6\times10^{-9}$  Torr-L/s Air. Bagging the entire chamber with helium did not lead to a helium signal on the RGA scan.

#### System Bakeout

The bakeout ramp up and ramp down rates exceeded the specified rate. The design ramp rates were selected to minimize thermal stress and to keep input power requirements at reasonable levels. The actual ramp rates, although in excess of the acceptance criteria are still low and are not considered to be sufficient to cause thermal stresses, and are therefore acceptable.

The loss of the temperature data is unfortunate, but the subsequent excellent RGA scans after bakeout indicate that the system is clean and the bakeout was therefore effective.

## Ultimate Pressure Test

The partial pressure measurements after bakeout readily exceeded the acceptance criteria and match very well with the LIGO goals indicating that the volume is clean and leak tight. A comparison table of the actual results vs. the LIGO is included for information.

| AMU    | LIGO Goals           | Acceptance Test         |  |
|--------|----------------------|-------------------------|--|
|        | Partial Pressure     | Partial Pressure        |  |
| (Torr) | (Torr)               | (Torr)                  |  |
| 2      | 5x10 <sup>-9</sup>   | 4.4 x 10 <sup>-9</sup>  |  |
| 16     | 2x10 <sup>-10</sup>  | 2.2 x 10 <sup>-11</sup> |  |
| 18     | 5x10 <sup>-9</sup>   | 1.7 x 10 <sup>-11</sup> |  |
| 28     | 1x10-9               | 8.9 x 10 <sup>-10</sup> |  |
| 44     | 2x10 <sup>-10</sup>  | 2.5 x 10 <sup>-11</sup> |  |
| Other  | 1.9x10 <sup>-9</sup> | 1.3 x 10 <sup>-10</sup> |  |
|        |                      |                         |  |

## Backfill/100 Hour Pumpdown Test

A comparison of the partial pressures before and after the backfill is shown below. As expected an approximate one-decade increase in  $N_2$  and  $CO_2$  pressures are observed. This is consistent with the prototype test program. There is also a factor of 4-5 increase for H<sub>2</sub>0, CH<sub>4</sub>, and a one decade increase for the other gasses that did not occur in the Left Mid Station. The resulting partial pressures for all gasses are still below the LIGO goals.

|       | After Bakeout           | After Backfill &<br>100 hr Pumpdown |
|-------|-------------------------|-------------------------------------|
| AMU   | Partial Pressure        | Partial Pressure                    |
|       | (Torr)                  | (Torr)                              |
| 2     | 4.4 x 10 <sup>-9</sup>  | 3.3 x 10 <sup>-9</sup>              |
| 16    | 2.2 x 10 <sup>-11</sup> | 8.8 x 10 <sup>-11</sup>             |
| 18    | 1.7 x 10 <sup>-11</sup> | 9.4 x 10 <sup>-11</sup>             |
| 28    | 8.9 x 10 <sup>-10</sup> | 7.7x 10 <sup>-9</sup>               |
| 44    | 2.5 x 10 <sup>-11</sup> | 3.8 x 10 <sup>-10</sup>             |
| Other | 1.3 x 10 <sup>-10</sup> | 9.7 x 10 <sup>-10</sup>             |

## LN2 Consumption

Results of the Left End Station Cryopump indicates a full tank capacity of more than 100 days.

| Item                 | Acceptance Criteria  | Acceptance Results   |
|----------------------|--|--|
| Interface to CDS     | Functional Checkout per V049-2-163   | Checkout completed on 1/27/98  |
| Clean Air System     | Functional Checkout per V049-2-109   |  |
| Test                 | Dewpoint:<-60 C  | Dewpoint: -75. C   |
|                      | Particle Count: Class 100 @ .5 micrometer.   | Particle Count: 0<br>Hydrocarbon Check: 0 PPM  |
|                      | Hydrocarbon Check:   | 1.9  |
| Class 100            | Functional Checkout per V049-2-110   |  |
| Cleanroom Test       | Particle Count: <100   | Particle Count: <17.1  |
| System Leak<br>Check | Individual leaks greater than<br>1x10 <sup>-9</sup> torr-L/s will be repaired.<br>Vacuum Check:                            | All components comprising the<br>isolatable volume were helium<br>leak checked via evacuation and<br>spray prior to bakeout.   |
|                      | Annulus: P<3x10 <sup>-4</sup> torr 60 min<br>for vessels and 30 min for<br>spools and ate valves.                          | All flange annuli checked and<br>passed. Data recorded in site test<br>logs.   |
|                      | Main Volume: by RGA air<br>signature. Maximum rate to be<br>consistent with system<br>requirements and RGA<br>sensitivity. | The volume is leak tight to <6x10 <sup>-9</sup> torr-L/s   |
| System Bake-out      | Functional Checkout per V049-2-112<br>Rev1<br>Bakeout:<br>Ramp Rate:<1C/hour<br>Uniformity: 150 C+/-20C                    | The station was ramped from 18<br>C to 150 C over a period of 93<br>hours (1.4 C/hr) and held for 49<br>hours at 150C. Temperature data<br>recorded in the bakeout cart data<br>acquisition system was sub-<br>sequently overwritten; therefore<br>no temperature uniformity data is |
|                      |  | available. After the 48-hour hold,<br>the temperature was ramped to 48<br>C over 48.5 hours (2.1C/hr) prior<br>to shutting off the power.  |

# ACCEPTANCE TEST CRITERIA

.

| Item                                 | Acceptance Criteria   | Acceptance Results  |
|--------------------------------------|---|---|
| Ultimate Pressure                    | Total Pressure:<2x10 <sup>-8</sup> torr                           | Total Pressure:5.5x10 <sup>-9</sup> torr                            |
| Test (After Bake-                    | Partial Pressure Measurements:                                    | Partial Pressure Measurements:                                      |
| out)                                 | Sum of all gasses other than $H_2$ and $H_2O$ :< $3x10^{-9}$ torr | Sum of all gasses other than $H_2$ and $H_2O:1.1\times10^{-9}$ torr |
| Backfill/100 Hr.                     | Roughing to $< 0.2$ torr in 15 hours                              | Roughing to 0.5 torr in 4 hours                                     |
| Pumpdown Test                        | Roughing to $5 \times 10^{-6}$ torr in 24 hours                   | Roughing to $8 \times 10^{-7}$ torr in 18.75                        |
|                                      | RGA scan after 100 hours for                                      | hours   |
|                                      | information only  | Partial pressures:  |
|                                      |   | AMU torr  |
|                                      |   | 2 3x10 <sup>-9</sup>  |
|                                      | 1   | 16 9x10 <sup>-11</sup>  |
|                                      |   | 18 9x10 <sup>-11</sup>  |
|                                      |   | 28 7x10 <sup>-9</sup>   |
|                                      |   | 44 $4 \times 10^{-10}$  |
|                                      |   | all others $1 \times 10^{-9}$                                       |
|                                      |   | Total 1.4x10 <sup>-8</sup>  |
| LN <sub>2</sub> Consumption          | LN2 consumption per V049-2-208                                    |   |
| Test                                 | 90 days without refill.   | 119 days without refill.  |
| Noise/Shock/Vibrat<br>ion Field Test | Per CAA Test Plan   | See CAA Test Report   |
|                                      |   |   |

|           | Partial Pressure Calculation          |  |  |  |                |           |      |  |
|-----------|---------------------------------------|--|--|--|----------------|-----------|------|--|
|           | Acceptance of                         | the Bakeout w                                      | rith respect :   | to Air Signatu                           | re and Partial | Pressures |      |  |
|           |                                       | 03/29/98   |  |  | :              |           |      |  |
|           | Date:<br>Test ID:                     | WLERGA   |  |  |                |           |      |  |
|           | PSI Engineer.                         |  | -  |  | • • • •        |           |      |  |
| ₹S        |                                       |  | ·  |  |                |           | •    |  |
| · · · · · | AMU                                   | F (emu)  | E (emu)  | S (p_amu)                                | l (amu)        | PP (amu)  |      |  |
|           | AMU                                   | transmission                                       | ionization   | sensitivity                              | ion current    | r'r (amu) |      |  |
| -         |                                       | efficiency   | efficiency   |  |                |           |      |  |
| • .:.     |                                       | wrt N2   | wrt Nz   | (Torr/A)                                 | (A)            | (Тогт)    |      |  |
|           |                                       |  |  |  | · · · · ·      |           |      |  |
|           |                                       |  | • · · · • •  | 2.47                                     | 1.80E-09       | 4.45E-09  |      |  |
|           |                                       |  | 4 00   | • • • •                                  | 4 505 44       | 0.405.44  |      |  |
|           | 16                                    | 0.57   |  |  | 1.50E-11       | 2.18E-11  |      |  |
|           | - 18                                  | 0.64   | 1.12   | ţ.                                       | 7.90E-12       | 1.73E-11  |      |  |
|           | i ti si na                            |  |  |  |                |           |      |  |
| ••        | 28                                    | a  |  | 3.08                                     | 2.90E-10       | 8.93E-10  |      |  |
|           | 44                                    | 1.57   | 1.42   |  | 9.20E-12       | 2.50E-11  |      |  |
| -D        |                                       |  | · · ·  | · · · · ·                                |                |           |      |  |
| •         | all others                            | ·  | -  | 3.08                                     | 4.30E-11       | 1.32E-10  |      |  |
|           | • • • • • • • • • • • • • • • • • • • |  | د<br>۱۹۹۰ میرود میرود میرود.<br>۱۹۹۵ میرود در میرود میرو | 2 - 11<br>                               |                |           |      |  |
| <br>      |                                       | •  | LIGO Contra  | act Limits                               | <u>Actual</u>  |           | Pass |  |
|           | Primary = -                           | Total  |  | ·<br>·<br>· <b>—</b>                     |                | _         |      |  |
|           | Criteria -                            | Pressure:  | 2.00E-08   |  | 5.54E-09       | lorr      | Yes  |  |
|           | E Coondon                             | Othern even  | . <u>, , , , , , , ,</u> , , , ,                         | n an |                |           |      |  |
| •         | Secondary<br>Criteria -               | Others excep<br>H <sub>2</sub> & H <sub>2</sub> O: | 3.00E-09   | Tor                                      | 1.07E-09       | Tor       | N/A  |  |
|           | Untella -                             | Π2 α Π2Ο.  | 3.002-08   |  | 1.072-03       |           |      |  |
|           |                                       | •  |  |  |                |           |      |  |

••••


LIGO:


Fels


An Worken Rul Bay


. .

PSI: \_\_\_\_









#### **LIGO VACUUM EQUIPMENT**

### ACCEPTANCE TEST REPORT SUMMARY

#### Backfill/100 Hr. Pumpdown Test – Left End Station

The backfill and 100 hr. pumpdown test was conducted per Acceptance Test Procedure V049-2-114.

The roughing and turbo pumping requirements met or exceeded the requirements.


The ultimate pressure and partial pressure results are detailed herein. This test was for demonstration purposes only.

kur i da da da da da kurduna kurda ara da da

## Left End Station Back-to-Air 100 Hour Pumpdown

| 04/02/98 | 1300 Start clean air purge with cryopump isolated by GV18 |             |              |
|----------|---|-------------|--------------|
| 04/03/98 | 1300 End clean air purge                                  |             |              |
| •        | Start rough pumping system with QDP80                     |             |              |
|          | 1700 P=0.49 Torr  | Graphical D |              |
|          | Start turbo pumping system with STP2000C                  | Time (hr)   | Press (torr) |
| 04/04/98 | 745 P=8.0E-8 Torr   |             |              |
| 0        | P(cryo)=4.0e-6 Torr                                       | 0           | 760          |
|          | Fill Cryopump   | 4           |              |
|          | 830 Start 2500 l/s ion pump and close 14" gate valve      | 18.75       |              |
|          | 1000 Open GV18 (44" gate valve)                           | 21.5        |              |
|          | 1030 P=5.0E-8 Torr  | 26.5        | 3.00E-08     |
|          | 1530 Ion Pump (Voltage=3000V, Amperage=2.5E-4A)           | 26.52       | 2.50E-08     |
|          | P=3.0E-8 Torr   | 26.58       | 3.50E-08     |
|          | Open 14" gate valve                                       | 42          | 1.50E-08     |
|          | 1531 P=2.5E-8 Torr  | 66          | 9.00E-09     |
|          | Close 10" gate valve to isolate STP2000C                  | 96          | 7.00E-09     |
|          | 1535 P=3.5E-8 Torr  | 100         | 6.80E-09     |
|          | Ion Pump (Voltage=3000V, Amperage=5.2E-4A)                |             |              |
| 4/5/00   | 700 P=1.5E-8 Torr   |             |              |
| 4/5/98   |   |             |              |
| 4/6/98   | 700 P=9.0E-9 Torr   |             |              |
| 4/7/98   | 1300 P=7.0E-9 Torr  |             |              |
|          | 1700 PT410=6.84E-9 Torr End of 100 hour test              |             |              |
|          | PT424=6.69E-9 Torr  |             |              |

Save all RGA data to WLEbta\_1.\*\*\*



# Partial Pressure Calculation

Demonstration of the Back-to-Air 100 hour pumpdown with respect to Partial Pressures

| Date:         | 04/14/98 |          |
|---------------|----------|----------|
| Test ID:      | WLEBTA   | (100 hr) |
| PSI Engineer: | J. Flinn |          |

| AMU        | <i>F (amu)</i><br>transmission | E (amu)<br>ionization | S (p_amu)<br>sensitivity | <i>l (amu)</i><br>ion current | PP (amu) |
|------------|--------------------------------|-----------------------|--------------------------|-------------------------------|----------|
|            | efficiency<br>wrt N2           | efficiency<br>wrt N2  | (Torr/A)                 | (A)                           | (Torr)   |
| 2          |                                | -                     | 2.87                     | 1.14E-09                      | 3.27E-09 |
| 16         | 0.57                           | 1.60                  |                          | 4.85E-11                      | 8.85E-11 |
| 18         | 0.64                           | 1.12                  |                          | 3.40E-11                      | 9.38E-11 |
| 28         |                                |                       | 3.87                     | 1.98E-09                      | 7.66E-09 |
|            | 1.57                           | 1.42                  |                          | 1.11E-10                      | 3.79E-10 |
| all others | -                              | -                     | 3.87                     | 2.50E-10                      | 9.68E-10 |


Total Pressure =

1.25E-08

LIGO:

PŞI:

But Bag



.

## Partial Pressure Calculation

Demonstration of the Back-to-Air 100 hour pumpdown with respect to Partial Pressures

| Date:         | 04/14/98 |          |
|---------------|----------|----------|
| Test ID:      | WLEBTA   | (115 hr) |
| PSI Engineer: | J. Flinn |          |


| AMU        | <i>F <sub>(amu)</sub></i><br>transmission | E (amu)<br>ionization | S (p_amu)<br>sensitivity | <i>l <sub>(amu)</sub></i><br>ion current | PP (amu) |
|------------|---|-----------------------|--------------------------|--|----------|
|            | efficiency<br>wrt N2                      | efficiency<br>wrt N2  | (Torr/A)                 | (A)                                      | (Torr)   |
| 2          | _   | -                     | 2.87                     | 9.61E-10                                 | 2.76E-09 |
| 16         | 0.57                                      | 1.60                  |                          | 3.88E-11                                 | 7.08E-11 |
| 18         | 0.64                                      | 1.12                  |                          | 2.61E-11                                 | 7.20E-11 |
| 28         |   | _                     | 3.87                     | 1.59E-09                                 | 6.15E-09 |
| 44         | 1.57                                      | 1.42                  |                          | 9.49E-11                                 | 3.24E-10 |
| all others | _   |                       | 3.87                     | 1.94E-10                                 | 7.51E-10 |

Total Pressure = 1.01E-08

LIGO:

PSI:

Rul Bag



#### LIGO VACUUM EQUIPMENT

### ACCEPTANCE TEST REPORT SUMMARY

#### LN<sub>2</sub> Consumption Test – Left End Station

The  $LN_2$  consumption test has been conducted per Acceptance Test Procedure V049-2-114. The duration between refills exceeded 100 days.

p.2

LIQUID NITROGEN CONSUMPTION TEST Ref. Spec. V049-2-208

Station

6

WA, Left End

Cryopump WCP7

| Test | Start  | Finish  |
|------|--------|---------|
| Date | 5/6/98 | 5/16/98 |
| Time | 7:00   | 11:00   |

| Storage Tank  | WDW7                                    |
|---------------|---|
| 14400         | gallons total volume                    |
| 13700         | gallons at full trycock                 |
| 13700 x 0.9 = | 12330 usable gallons                    |
| 300           | in.H2O level indication at full trycock |
| 45.67         | gallons / in.H2O                        |

#### Results

| Starting level=<br>Ending level= | 154<br>131   | in.H2O<br>in.H2O |              |          |
|----------------------------------|--------------|------------------|--------------|----------|
| Duration=                        | 244          | Hours            |              |          |
| Liquid consumed=                 | 1050.3       | gallons          |              |          |
| Tank pressure=                   | 15           | psig             |              |          |
| Ave.consumption for              | test duratio | on=              | 4.30         | gai/hour |
| Projected duration fo            | r usable ga  | llons=           | <u>119.3</u> | days     |

16/98 PSI ~ , Wo LIGO

#### 8.0 VACUUM EQUIPMENT PERFORMANCE VERIFICATION

#### 8B. LEFT MID STATION

The left end vacuum performance data is detailed in Acceptance Test Report V049-1-166.

All test results met or exceeded the requirements.

The following is a summary of that report:

#### ACCEPTANCE TEST RESULTS SUMMARY

As shown in Section 3 the WA Left Mid Station has been successfully tested to meet the Acceptance Test Criteria with the following comments:

#### System Leak Check

The system is believed to be leak tight to a level of  $2x10^{-8}$  Torr-L/s Air. The minimum detectable leak from the RGA scan with the sensitivity obtained during the scan for the Left Mid station is about  $2x10^{-8}$  Torr-liter/s. This was deduced based on mass 32 ion current. The Argon signal is not used because the pumping speed is not known accurately for Argon.

The RGA scans of just the calibration chamber, indicates that there is a leak in the calibration chamber between  $2 \times 10^{-10}$  to less than  $1 \times 10^{-9}$  Torr-liter/sec. The observed signal for mass 32 was almost  $6 \times 10^{-13}$  A with the RGA open to the main volume at an estimated conductance of 11 L/s (mass28). With the calibration chamber isolated the signal was  $9 \times 10^{-13}$  Amperes at an orifice speed of 3.7 L/s (mass28), with a calibrated sensitivity of 13 Torr/A the leak rate is estimated at  $2 \times 10^{-10}$  Torr-L/s. Helium leak checking of the RGA chamber indicates the chamber was tight to  $1 \times 10^{-9}$  Torr-L/s.

The RGA was subsequently moved to a 2.5 inch metal valve (back-to air) on the main volume and the mass 32 signal dropped to  $1.5 \times 10^{-13}$  Amperes, just above the noise baseline. The corresponding detectable leak using the same RGA sensitivity is about  $2\times 10^{-8}$  Torr liter/sec.

#### System Bakeout

The bakeout ramp up and ramp down rates exceeded the specified rate. The design ramp rates were selected to minimize thermal stress and to keep input power requirements at reasonable levels. The actual ramp rates, although in excess of the acceptance criteria are still low and are not considered to be sufficient to cause thermal stresses, and are therefore acceptable.

The loss of the temperature data is unfortunate, but the subsequent excellent RGA scans after bakeout indicate that the system is clean and the bakeout was therefore effective.

#### Ultimate Pressure Test

The partial pressure measurements after bakeout readily exceeded the acceptance criteria and match very well with the LIGO goals indicating that the volume is clean and leak tight. A comparison table of the actual results vs. the LIGO is included for information.

| AMU     | LIGO Goals           | Acceptance Test         |  |
|---------|----------------------|-------------------------|--|
|         | Partial Pressure     | Partial Pressure        |  |
| (Torr)  | (Torr)               | (Torr)                  |  |
| 2       | 5x10 <sup>-9</sup>   | 6.2 x 10 <sup>-9</sup>  |  |
| 16      | 2x10 <sup>-10</sup>  | $1.0 \times 10^{-10}$   |  |
| 18      | 5x10 <sup>-9</sup>   | 5.2 x 10 <sup>-10</sup> |  |
| 28      | 1x10 <sup>-9</sup>   | 9.7 x 10 <sup>-10</sup> |  |
| 44      | 2x10 <sup>-10</sup>  | 2.6 x 10 <sup>-11</sup> |  |
| Other   | 1.9x10 <sup>-9</sup> | 7.8 x 10 <sup>-11</sup> |  |
| <u></u> |                      |                         |  |

### Backfill/100 Hour Pumpdown Test

A comparison of the partial pressures before and after the backfill is shown below. As expected an approximate one-decade increase in  $N_2$  and  $CO_2$  pressures are observed. This is consistent with the prototype test program. Negligible increases are shown for  $H_20$  and  $CH_4$  indicating that the clean air system is effective.

|       | After Bakeout           | After Backfill          |
|-------|-------------------------|-------------------------|
|       |                         | & 100 hr                |
|       |                         | Pumpdown                |
| AMU   | Partial Pressure        | Partial Pressure        |
|       | (Torr)                  | (Torr)                  |
| 2     | 6.2 x 10 <sup>-9</sup>  | 6.8 x 10 <sup>-9</sup>  |
| 16    | 1.0 x 10 <sup>-10</sup> | 1.3 x 10 <sup>-10</sup> |
| 18    | 5.2 x 10 <sup>-10</sup> | 2.0 x 10 <sup>-10</sup> |
| 28    | 9.7 x 10 <sup>-10</sup> | 5.7x 10 <sup>-9</sup>   |
| 44    | 2.6 x 10 <sup>-11</sup> | 3.9 x 10 <sup>-10</sup> |
| Other | 7.8 x 10 <sup>-11</sup> | 8.5 x 10 <sup>-10</sup> |

#### LN2 Consumption

This test was not performed and will be completed as part of the punch list.

#### Noise/ Shock/Vibration

The vacuum requirement contract only has a requirement for shock levels. Noise and vibration testing were connected for information only.

The large gates exceeded the specification requirement (approximately .03g Vs .01g specification requirement.)

: -

| Item                 | Acceptance Criteria  | Acceptance Results   |
|----------------------|--|--|
| Interface to CDS     | Functional Checkout per V049-2-163   | Checkout completed on 1/16/98  |
| Clean Air            | Functional Checkout per V049-2-109   |  |
| System Test          | Dewpoint:<-60 C  | Dewpoint: -75.3 C  |
|                      | Particle Count: Class 100 @ .5   | Particle Count: 0  |
|                      | micrometer.  | Hydrocarbon Check: 0 PPM   |
|                      | Hydrocarbon Check:   |  |
| Class 100            | Functional Checkout per V049-2-110   |  |
| Cleanroom Test       | Particle Count: <100   | Particle Count: <80.6  |
| System Leak<br>Check | Individual leaks greater than 1x10 <sup>-9</sup> torr-L/s will be repaired.  | All components comprising the<br>isolatable volume were helium<br>leak checked via evacuation and<br>spray prior to bakeout.   |
|                      | Vacuum Check:<br>Annulus: P<3x10-4 torr 60<br>min for vessels and 30 min for<br>spools and ate valves.                     | All flange annuli checked and<br>passed. Data recorded in site test<br>logs.   |
|                      | Main Volume: by RGA air<br>signature. Maximum rate to be<br>consistent with system<br>requirements and RGA<br>sensitivity. | The station is leak tight to<br>sensitivity of RGA air signature.<br>For the Left Mid Station this<br>$<2x10^{-8}$ Torr-l/s.   |
| System Bake-out      | Functional Checkout per V049-2-112   | The station was ramped from 19 C to 150 C over a period of 67 hours  |
|                      | Revl   | (2 C/hr) and held for 49 hours at  |
|                      | Bakeout:   | 150C. Temperature data recorded  |
|                      | Ramp Rate:<1C/hour   | in the bakeout cart data acquisition<br>system was subsequently  |
|                      | Uniformity: 150 C+/-20C  | overwritten; therefore no<br>temperature uniformity data is<br>available. After the 48-hour hold,<br>the temperature was ramped to 48<br>C over 48.5 hours (2.1C/hr) prior<br>to shutting off the power. |

## ACCEPTANCE TEST CRITERIA

: \*

| Item                                   | Acceptance Criteria   | Acceptance Results  |
|--|---|---|
| Ultimate Pressure<br>Test (After Bake- | Total Pressure:<2x10 <sup>-8</sup> torr                                 | Total Pressure:8.2x10 <sup>-9</sup> torr                            |
|  | Partial Pressure Measurements:  | Partial Pressure Measurements:                                      |
| out)                                   | Sum of all gasses other than $H_2$ and $H_2O$ :<3x10 <sup>-9</sup> torr | Sum of all gasses other than $H_2$ and $H_2O:1.4\times10^{-9}$ torr |
| Backfill/100 Hr.                       | Roughing to $< 0.2$ torr in 15 hours                                    | Roughing to 0.2 torr in 5 hours                                     |
| Pumpdown Test                          | Roughing to $5 \times 10^{-6}$ torr in 24                               | Roughing to $2x10^{-7}$ torr in 8 hours                             |
|  | hours   | Partial pressures:  |
|  | RGA scan after 100 hours for<br>information only                        | AMU torr  |
|  |   | 2 7x10 <sup>-9</sup>  |
|  |   | 16 1x10 <sup>-10</sup>  |
|  |   | 18 2x10 <sup>-10</sup>  |
|  |   | 28 6x10 <sup>-9</sup>   |
|  |   | 44 4x10 <sup>-10</sup>  |
|  |   | all others $8 \times 10^{-10}$                                      |
|  |   | Total 1.4x10 <sup>-8</sup>  |
| LN <sub>2</sub> Consumption<br>Test    | LN2 consumption per V049-2-<br>208                                      | LN2 consumption test not performed.                                 |
|  | 90 days without refill.   | Test will be performed later as part<br>of the punch list.          |
| Noise/Shock/Vibrat<br>ion Field Test   | Per CAA Test Plan   | See CAA Test Report in Section 5.9                                  |

53

· · · · ·

#### **LIGO VACUUM EQUIPMENT**

#### **ACCEPTANCE TEST REPORT SUMMARY**

#### Backfill/100 Hr. Pumpdown Test – Left Mid Station

The backfill and 100 hr. pumpdown test was conducted per Acceptance Test Procedure V049-2-114.

The roughing and turbo pumping requirements met or exceeded the requirements.

The ultimate pressure and partial pressure results are detailed herein. This test was for demonstration purposes only.

## Partial Pressure Calculation

Demonstration of the Back-to-Air 100 hour pumpdown with respect to Partiál Pressures

| Date:                | 05/05/98 |          |
|----------------------|----------|----------|
| Test ID:             | WLMBTA   | (100 hr) |
| <b>PSI Engineer:</b> | J. Flinn |          |

| AMU        | <i>F</i> (amu)<br>transmission<br>efficiency | E (amu)<br>ionization<br>efficiency | S (p_amu)<br>sensitivity | <i>l <sub>(amu)</sub></i><br>ion current | PP <sub>(amu)</sub> |
|------------|--|-------------------------------------|--------------------------|--|---------------------|
|            | wrt N2                                       | wrt N2                              | (Torr/A)                 | (A)                                      | (Torr)              |
| 2          | -  | -                                   | 4.66                     | 1.45E-09                                 | 6.76E-09            |
| 16         | 0.57   | 1.60                                |                          | 4.85E-11                                 | 1.25E-10            |
| 18         | 0.64   | 1.12                                |                          | 5.25E-11                                 | 2.04E-10            |
| 28         |  | -                                   | 5.45                     | 1.05E-09                                 | 5.72E-09            |
| 44         | 1.57   | 1.42                                |                          | 8.10E-11                                 | 3.89E-10            |
| all others | -  |                                     | 5.45                     | 1.55E-10                                 | 8.45E-10            |

Total Pressure =

1.40E-08

LIGO:


PSI:


Buld Baff

## Left Mid Station Back-to-Air 100 Hour Pumpdown

| 04/28/98 | 800 Start clean air purge with cryopumps isolated by GV10,GV | 11              |              |
|----------|--|-----------------|--------------|
|          | lon pump running and 14" valve closed                        |                 |              |
| 04/29/98 | 800 End clean air purge                                      |                 |              |
|          | 800 Start rough pumping system with QDP80                    |                 |              |
|          | 1300 P=0.2 Torr  |                 |              |
|          | Start turbo pumping system with STP2000C                     |                 |              |
|          | 1600 P=2.0e-7 Torr - Turbo tripped out (Emergency Operation, | 5 hour shutdown | ר)           |
| 04/30/98 | 700 Restart turbopump  |                 |              |
|          | 830 Fill Cryopump WCP3 (WCP4 will remain isolated            | Graphical Da    |              |
|          | from the 100 hour pumpdown test)                             | Time (hr)       | Press (torr) |
|          | Open GV11 (44" gate valve) to WCP3                           |                 | ]            |
|          | 1300 P=2.0E-8 Torr at turbo                                  | 0               | 760          |
|          | PT245= 1.8E-8 Torr   | 5               | 0.2          |
|          | 1345 Ion Pump (Voltage=3000V, Amperage=1.8E-5A)              | 8               | 2.00E-07     |
|          | 1350 Open 14" gate valve                                     | 29              | 1.80E-08     |
|          | Close 10" gate valve to isolate STP2000C                     | 29.92           |              |
|          | 1355 PT245=1.08E-8 Torr                                      | 47              |              |
|          | Ion Pump (Voltage=3000V, Amperage=1.6E-4A)                   | 71              | · 1          |
| 05/01/98 | 700 PT245=9.0E-9 Torr  | 100             | 5.00E-09     |
| 05/02/98 | 700 PT245=6.0E-9 Torr  | 122.5           | 3.90E-09     |
| 00/02/00 | Ion Pump (Voltage=3000V, Amperage=1.0E-4A)                   |                 |              |
| 05/03/98 | 1200 PT245=5.0E-9 Torr End of 100 hour test                  |                 |              |
| 00/00/00 | Ion Pump (Voitage=3000V, Amperage=9.0E-5A)                   |                 |              |
| 05/04/98 | 1030 PT245=3.9E-9 Torr                                       |                 |              |
| 00/04/90 | Ion Pump (Voltage=3000V, Amperage=7.0E-5A)                   |                 |              |
|          |  |                 |              |
|          |  |                 |              |

Save RGA calibration data to WLMbta\_1.\*\*\* Save RGA main volume data to WLMbta\_2.\*\*\*





## Partial Pressure Calculation

Demonstration of the Back-to-Air 100 hour pumpdown with respect to Partial Pressures

| Date:         | 05/05/98 |          |
|---------------|----------|----------|
| Test ID:      | WLMBTA   | (100 hr) |
| PSI Engineer: | J. Flinn |          |

| AMU        | <i>F</i> (amu)<br>transmission<br>efficiency | E (amu)<br>ionization<br>efficiency | S (p_amu)<br>sensitivity | <i>l <sub>(amu)</sub></i><br>ion current | PP (amu) |
|------------|--|-------------------------------------|--------------------------|--|----------|
|            | wrt N2                                       | wrt N2                              | (Torr/A)                 | (A)                                      | (Torr)   |
| 2          | -  | _                                   | 4.66                     | 1.45E-09                                 | 6.76E-09 |
| 16         | 0.57   | 1.60                                |                          | 4.85E-11                                 | 1.25E-10 |
| 18         | 0.64   | 1.12                                |                          | 5.25E-11                                 | 2.04E-10 |
| 28         | -  | -                                   | 5.45                     | 1.05E-09                                 | 5.72E-09 |
| 44         | 1.57   | 1.42                                |                          | 8.10E-11                                 | 3.89E-10 |
| all others | -  | -                                   | 5.45                     | 1.55E-10                                 | 8.45E-10 |

Total Pressure =

1.40E-08

LIGO:

PSI:

Rul Baff

## Partial Pressure Calculation

Demonstration of the Back-to-Air 100 hour pumpdown with respect to Partial Pressures

| Date:         | 05/05/98 |          |
|---------------|----------|----------|
| Test ID:      | WLMBTA   | (123 hr) |
| PSI Engineer: | J. Flinn |          |

| AMU        | <i>F</i> (amu)<br>transmission<br>efficiency | <i>E</i> (amu)<br>ionization<br>efficiency | S (p_amu)<br>sensitivity | <i>l (amu)</i><br>ion current | PP (amu) |
|------------|--|--|--------------------------|-------------------------------|----------|
|            | wrt N2                                       | wrt N2                                     | (Torr/A)                 | (A)                           | (Torr)   |
| 2          | -  | -  | 4.66                     | 1.14E-09                      | 5.31E-09 |
| 16         | 0.57   | 1.60                                       |                          | 3.40E-11                      | 8.73E-11 |
| 18         | 0.64   | 1.12                                       |                          | 3.68E-11                      | 1.43E-10 |
| 28         |  | -  | 5.45                     | 8.00E-10                      | 4.36E-09 |
| 44         | 1.57   | 1.42                                       |                          | 5.00E-11                      | 2.40E-10 |
| all others |  |  | 5.45                     | 1.20E-10                      | 6.54E-10 |

Total Pressure =

1.08E-08

LIGO:

PSI:

BulBay

### **LIGO VACUUM EQUIPMENT**

### **ACCEPTANCE TEST REPORT SUMMARY**

### Ultimate Pressure Test (After Bake-out) - Left Mid Station

The ultimate pressure test was conducted per Acceptance Test Procedure V049-2-114. All test results met or exceeded the requirements.

## Partial Pressure Calculation

Acceptance of the Bakeout with respect to Air Signature and Partial Pressures

| Date:         | 03/18/98 |
|---------------|----------|
| Test ID:      | WLMRGA   |
| PSI Engineer: | J. Flinn |

| AMU        | F <sub>(amu)</sub><br>transmission | E (amu)<br>ionization | S (p_amu)<br>sensitivity | <i>l <sub>(amu)</sub></i><br>ion current | PP (amu) |
|------------|------------------------------------|-----------------------|--------------------------|--|----------|
|            | efficiency<br>wrt N2               | efficiency<br>wrt N2  | (Torr/A)                 | (A)                                      | (Torr)   |
| 2          | _                                  | -                     | 9.75                     | 6.39E-10                                 | 6.23E-09 |
| 16         | 0.57                               | 1.60                  |                          | 1.69E-11                                 | 1.04E-10 |
| 18         | 0.64                               | 1.12                  |                          | 5.64E-11                                 | 5.24E-10 |
| 28         |                                    |                       | 13.03                    | 7.44E-11                                 | 9.69E-10 |
| 44         | 1.57                               | 1.42                  |                          | 2.27E-11                                 | 2.61E-10 |
| all others | -                                  | _                     | 13.03                    | 6.00E-12                                 | 7.82E-11 |

|                         | L                          | IGO Contract Limits | Actual        | Pass |
|-------------------------|----------------------------|---------------------|---------------|------|
| Primary<br>Criteria -   | Total<br>Pressure:         | 2.00E-08 Torr       | 8.17E-09 Torr | Yes  |
| Secondary<br>Criteria - | Others except<br>H2 & H2O: | 3.00E-09 Torr       | 1.41E-09 Torr | N/A  |

LIGO:

John Worden Rul Bayly

PSI:

Minimum Detectable Air Leak due to RGA Sensitivity at Left Mid Station

Ion current for mass 32 is  $1.5 \times 10^{-13}$  A. We will assume that no O<sub>2</sub> is consumed or produced and that the signal is due to an air leak.


Use the standard composition of atmospheric air ( $\sim 80\%$  N<sub>2</sub>,  $\sim 20\%$  O<sub>2</sub>). This concludes that the mass 28 ion current contribution is  $6.0 \times 10^{-13}$ A. The sum is then  $7.5 \times 10^{-13}$ A.


We also must assume that the calibration factors have not changed since the RGA was moved. The sensitivity for  $N_2$  is 13 Torr/A. Therefore,

$$PP_{Air} = S_{N_2} \cdot IC_{N_2} = (13Torr / A) \cdot (7.5 \times 10^{-13} A) = 9.75 \times 10^{-12} Torr$$

The published 25001/s ion pump pumping speed for N<sub>2</sub> at  $1 \times 10^{-8}$  Torr is 22001/s. This leads to the finding that the minimum detectable leak (*MDL*) is

$$MDL = (9.75 \times 10^{-12} Torr) \cdot (2200l/s) = 2.1 \times 10^{-8} Torr - l/s$$





### **LIGO VACUUM EQUIPMENT**

### **ACCEPTANCE TEST REPORT SUMMARY**

#### **LN<sub>2</sub> Consumption Test – Left Mid Station**

The  $LN_2$  consumption test will be conducted per Acceptance Test Procedure V049-2-114. It is presently a punch list item.

. . . . . . . . . . . .

### **LIGO VACUUM EQUIPMENT**

### **ACCEPTANCE TEST REPORT SUMMARY**

#### Noise/Shock/Vibration Field Test - Left Mid Station

The noise/shock/vibration field testing was conducted by Cambridge Acoustical Associates (approximately .03g vs. .01g specification requirements).

and a cost of the first the solution of the solution of the

SAMPLE 1 0 F 8

# VIBRATION, NOISE, SHOCK MEASUREMENTS OF THE PSI VACUUM EQUIPMENT AT THE LIGO END AND MID STATION

### HANFORD, WA

Prepared By: Kyle Martini

**June 1998** 

**Test Report** 

U-2379-8001

Prepared for:

Process Systems International, Inc.

20 Walkup Drive

Westborough, MA 01581-5003

PSI Purchase Order 554-386-00

Cambridge Acoustical Associates, Inc. A Department of Engineering Technologies 84 Sherman Street Cambridge, MA 02140-3261

2OF 8

#### I. INTRODUCTION AND SUMMARY

The first phase of the LIGO commission test for vibration, noise, and shock has been completed at the Hanford, WA end- and mid- stations. Acoustic and vibration measurements were recorded on or near the chambers in these facilities with individual PSI vacuum equipment operating and the facility in a "quiet mode". Background measurements were also recorded. In addition manual and motorized valves were open and closed while shock measurements were recorded on the valve and on the chambers.

The results of the measurements are summarized as follows:

A. The background vibration levels, "quiet mode" (see Section II.A.2), are significantly higher than the LIGO vacuum equipment specification, and typically fluctuates about the higher LIGO building vibration specification. When measuring the vibration levels due to the operation of the vacuum equipment, the background vibration dominates much of the frequency range.

B. Operating the ion pump does not measurably increase the vibration levels.

C. Excitation frequencies of the molecular turbopump are 48 and 54 Hz due to the pump's controller, 280 Hz of unknown origin, and its spin frequency of 450 Hz and higher harmonics. A broadband resonance of the beamsplitter at 300 Hz amplified the 280 Hz excitation frequency. The vibration isolation system designed for the turbopump was short circuited during measurements to prevent the bellows from collapsing. This transmitted higher vibration than expected.

D. The excitation caused by boiling in the cryopump is broadband and tends to increase the overall level of vibration. Controlling the boil process is essential in minimizing vibration. During our measurements, we varied the operation of the cryopump (see Sections II.A.4.d and III.A.5) and significantly changed the levels of vibration. At the lower frequencies there is a 10 dB reduction in level across the beam manifold bellows between the cryopump and the beamsplitter. Overall reduction in the

ol

8


resonance response to the broadband excitation of cryopump as well as the background noise could be achieved by increasing the effective loss factor of the structure.


E. The noise measured during the operation of the turbopump did not meet the LIGO's noise specification above 125 Hz, as expected. A properly installed noise enclosure around the pump and its controller would reduce the noise level to the rooms background level, which also does not meet specification above 125 Hz.


F. Shock measurements on the beamsplitter chamber, when the manual valves were opened or closed, met or slightly exceeded LIGO's revised shock specification, with the exception of the 14" ion pump valve in the mid station. When the spring loaded mechanism released during opening of this valve, the specification was exceeded by a factor of 2.7. Levels on the valve body were significantly higher for all valves.

G. When operating the large gate valves, the levels on the chamber were 3-4 times greater than the specification. Levels on the large gate valve's body were not as high as for the manual valves.

H. The results at the mid-station overall are similar to the end-station, with narrow band variation.









# •

6 of 8

: •\*



# 70F8



74

8 of 8

#### 9.0 SYSTEM DOCUMENTATION

Junear Contractor

The left end station vacuum equipment design and performance is detailed by the following documentation:

- As-built Drawings
- Quality Documentation
- Acceptance Test Reports
- Operating and Maintenance Manuals

#### 10.0 DISPOSITION OF EQUIPMENT

All deliverable equipment will be installed in each station when it is accepted by LIGO.

The common equipment (bake-out blankets, cart, etc.) will be turned over to LIGO with the last LA site building.

Caltech did not furnish any equipment to PSI as part of this building installation and commissioning.

#### 11.0 EQUIPMENT WARRANTY

Vacuum equipment warranty periods are based on when LIGO took possession of the equipment. The warranty period for the early deliverables (Washington beam tube valves, Washington beam tube pumps, etc.) has expired.

The warranty period for each piece of equipment in each building will be detailed in a separate document provided after LIGO accepts or takes possession of each building.

#### 12.0 OPEN PUNCH LIST ITEMS

Meeting Handout

: ,;

#### 13.0 GNB VALVE MODIFICATIONS/STATUS

Meeting Handout

A THE REPORT OF A DESCRIPTION OF A DESCR

## **ATTACHMENT I**

#### V049-1-169

## As-built Drawings

[See Separate "B" Size Package]

#### **ATTACHMENT II**

#### V049-1-169

## **End Item Documentation Package**

[Table of Contents Only]

## <u>LIGO PROJECT</u> MAJOR COMPONENT END ITEM DOCUMENTATION PACKAGE FOR WASHINGTON LEFT MID STATION

| TAG NO.        | SER. NO. |
|----------------|----------|
| WBSC6          | 07       |
| WCP3<br>WCP4   | 01<br>01 |
| WA1A           | 01       |
| WA7B1          | 01       |
| WA14A<br>WBE4A | 01<br>01 |
| WBE4B          | 02       |

## **GNB GATE VALVES**

| WGV 12 | 003 |
|--------|-----|
| WGV 09 | 004 |
| WGV 10 | 010 |
| WGV 18 | 016 |

## PSI DOCUMENTATION NO. V049-1-171 Rev.0 VOLUME 1

# <u>LIGO PROJECT</u> MAJOR COMPONENT END ITEM DOCUMENTATION PACKAGE FOR WASHINGTON LEFT MID STATION

| TAG NO.       | SER. NO. |
|---------------|----------|
| WBSC6         | 07       |
| WCP3<br>WCP4  | 01<br>01 |
| WA1A<br>WA7B1 | 01<br>01 |
| WA14A         | 01       |
| WBE4A         | 01<br>02 |
| WBE4B         | 02       |

## **GNB GATE VALVES**

| WGV 12 | 003 |
|--------|-----|
| WGV 09 | 004 |
| WGV 10 | 010 |
| WGV 18 | 016 |

## PSI DOCUMENTATION NO. V049-1-171 Rev.0 VOLUME 2

# <u>LIGO PROJECT</u> MAJOR COMPONENT END ITEM DOCUMENTATION PACKAGE FOR WASHINGTON LEFT END STATION

| TAG NO.                                | SER. NO. |
|--|----------|
| WBSC10                                 | 01       |
| WBE4C                                  | 03       |
| WCP7                                   | 02       |
| WA1B                                   | 02       |
| WA7B<br>GNB GATE VALVES                | 02       |
| WGV 17                                 | 008      |
| WGV 11                                 | 009      |
| PSI Documentation No. V049-1-170 Rev.0 |          |
| VOLUME 1                               |          |

# <u>LIGO PROJECT</u> MAJOR COMPONENT END ITEM DOCUMENTATION PACKAGE FOR WASHINGTON LEFT END STATION

| TAG NO.                                | SER. NO. |
|--|----------|
| WBSC10                                 | 01       |
| WBE4C                                  | 03       |
| WCP7                                   | 02       |
| WA1B                                   | 02       |
| WA7B<br>GNB GATE VALVES                | 02       |
| WGV 17                                 | 008      |
| WGV 11                                 | 009      |
| PSI Documentation No. V049-1-170 Rev.0 |          |
| VOLUME 2                               |          |

#### **ATTACHMENT III**

#### V049-1-169

#### Washington Site Contractor QA Data

| 1. | Left Arm Alignment | t |
|----|--------------------|---|
|----|--------------------|---|

- 2. Left Arm Testing (Pressure Testing)
- 3. Left Arm Welding Inspection/X-ray

ATTACHMENT <u>IV</u> V049-1-169



PROCESS SYSTEMS INTERNATIONAL, INC.

20 Walkup Drive, Westborough, MA 01581

# ✓ LIGO PROJECT SUB-VENDOR QA DOCUMENTATION DATA

#### TABLE OF CONTENTS

A&N CORP EDWARDS HIGH VACUUM INTL. Varian (conflats,ion pumps,small gate valves) EDWARDS ENGINEERING ( chillers) FIBA Ambient Air Vaporizers PROCESS ENGINEERING INC.(LN2 storage tanks) BADGER METER CRYOVAVLES J. ROYAL ( viton o-rings ) MERIDEN ( rotometers ) ROSEMONT ( level & pressure trans. ) LINDCO (relief valves, burst disk) CVI (vj piping)

PSI DOC. NO. V049-1-180