

Test Protocol Commissioning

(ve-com. after move)

Laser System: OBS 2 H2 => H1

Check all installed System Components:

IL: OBS 2-IL

PSL-PC: PSL

PS1: 100 41 613

DB1: OBS 2-DB1

PS2: 100 41 608

DB2: OBS 2-DB2

PS3: 100 41 604

DB3: OBS 2-DB3

PS4: 100 41 614

DB4: OBS 2-DB4

TEC1: 100 41 606

TEC2: 100 41 611

CB: OBS 2-CB

FE-DB: OBS 2-FE-DB

LH: OBS 2

Test after Rack installation:

Switch ON the PSL computer, the fiber switches, the interlock box, the control box and the frontend box.

First functionality check

Go to Stat> and check Beckhoff-COM (all boxes green)

VISU showing updated values

Safety Logic running

Check key lock switch and emergency stop (IL)

Check key lock switch and emergency stop (CB)

Check laser pushbutton

first comm.. re-comm.

<input type="checkbox"/>	<input checked="" type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>
<input type="checkbox"/>	<input checked="" type="checkbox"/>

Safety Interlock checking procedure:

All interlocks must be green before starting this procedure. Make sure that the diode boxes are still short cut protected. Check System Status for Interlock checking by open the individual circuits. To include cabling and connectors open the circuits at the described position.

		first comm..	re-comm.
DB1 (open on DB side)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
DB2 (open on DB side)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
DB3 (open on DB side)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
DB4 (open on DB side)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
FE-DB (open on DB side)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Chiller x-tal (open on chiller side)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Chiller diode (open on chiller side)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
TEC (Switch off TEC 1)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
TEC (Switch off TEC 2)	Interlock open	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
External interlock	Interlock open	<input type="checkbox"/>	<input type="checkbox"/>
Safety Switch @ IL	Interlock open	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Safety Switch @ CB	Interlock open	<input type="checkbox"/>	<input checked="" type="checkbox"/>

Switch ON all components (this includes running chillers, make sure that the hoses are connected properly and check for water leakage) and RESET all errors. After Reset the interlock relay should be switched ON, ATTENTION this allows Laser operation. If all interlock inputs working properly check the function of the interlock if all critical components will be switched off.

Choose an interlock event and check stopping the system:

		first comm..	re-comm.
NPRO	System stopped	<input type="checkbox"/>	<input checked="" type="checkbox"/>
DB-FE	Laser Diodes stopped	<input type="checkbox"/>	<input checked="" type="checkbox"/>
PSI-4	Power Supply Stopped	<input type="checkbox"/>	<input checked="" type="checkbox"/>

Test laser diode control (DB needs to be bridged)

Test laser diode drive by set I A to DB I-4 and readout the current

Test laser diode temperature control for DB I-4

Comments:

Op.Hrs. DB1-4; 4850h; FE-DB 5375h;
Chiller 4265h;

Controller:

mf

Date:

30.04.2012

Test Protocol Laser-Head

	first comm..	re-comm.
Frontend		
Lid Functionality	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Lid Override	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Check Frontend water flow sensors	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Oscillator		
Lid Functionality	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Lid Override	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Check water flow sensors laser head	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> 40A
Check water flow power meter	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> 40A
LRA functionality test	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
LRA range warning	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Check Externer Shutter functionality	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Check Interner Shutter functionality	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Temperatursensors	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Temp-/ Humidity	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Fiber switch (checked with test tool first)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Fiber switch (checked with switch)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
PD Power distribution	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Power Meter 1-3 functionality	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Photo Diode functionality	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Fieldbox interface	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Comments:

Controller: mf

Date: 01.05.12

Prepare for shipping

- Measure diode slopes and compare to first measurement
(values needs to be in +/-5% range)
- Check is diodes are shorted
- Empty water circuit

First Commissioning:

Comments:

Controller:

Date:

RE-commissioning:

Comments:

Controller:

Date:
