



Detector Installation and Commissioning

Stan Whitcomb




NSF Annual Review

30 April 2001

Caltech




LIGO Observatories





Initial LIGO Sensitivity Goal



- Strain sensitivity
 $< 3 \times 10^{-23} \text{ 1/Hz}^{1/2}$
at 200 Hz
- ✦ Sensing Noise
 - » Photon Shot Noise
 - » Residual Gas
- ✦ Displacement Noise
 - » Seismic motion
 - » Thermal Noise
 - » Radiation Pressure



Installation/Commissioning Philosophy

- Each interferometer has a specific role in commissioning
 - » 2 km Interferometer: “Pathfinder”, move quickly, identify problems, move on
 - » LLO 4 km Interferometer: Systematic characterization, problem resolution
 - » LHO 4 km Interferometer: Scheduled so that all fixes can be implemented prior to installation
- Stagger the installation and commissioning activities to make optimal use of available staff




Installation Status


- All installation complete for LHO 2km and LLO 4km interferometers
 - » Commissioning underway
- LHO 4km interferometer
 - » Seismic isolation complete
 - » Prestabilized laser installation complete
 - » In-vacuum optics installation nearly complete
- Data Acquisition/Control Network infrastructure complete at both sites
 - » Basic functionality all in place; still working on reliability, enhancements
- Olympia earthquake forced repairs and realignment of 2 km LHO interferometer
 - » Magnets broken off some suspended optics

Vibration Isolation Systems

- » Reduce in-band seismic motion by 4 - 6 orders of magnitude
- » Large range actuation for initial alignment and drift compensation
- » Quiet actuation to correct for Earth tides and microseism at 0.15 Hz during observation




HAM Chamber



BSC Chamber

Seismic Isolation – Springs and Masses




damped spring
cross section







Seismic System Performance




HAM stack
in air




BSC stack
in vacuum



- Substrates: SiO_2
 - » 25 cm Diameter, 10 cm thick
 - » Homogeneity $< 5 \times 10^{-7}$
 - » Internal mode Q's $> 2 \times 10^6$
- Polishing
 - » Surface uniformity < 1 nm rms
 - » Radii of curvature matched $< 3\%$
- Coating
 - » Scatter < 50 ppm
 - » Absorption < 2 ppm
 - » Uniformity $< 10^{-3}$
- Successful production involved 6 companies, NIST, and the LIGO Lab
- All optics for three interferometers delivered to sites




Core Optics Suspension and Control




- Optics suspended as simple pendulums
- Local sensors/actuators for damping and control
- Problem with local sensor sensitivity to laser light


Pre-stabilized Laser



Custom-built
10 W Nd:YAG Laser,
joint development with
Lightwave Electronics
(now commercial product)



Cavity for
defining beam geometry,
joint development with
Stanford




Frequency stabilization
cavity



WA 2k Pre-stabilized Laser Performance

- > 20,000 hours continuous operation
- Frequency lock typically holds for months
- Improvement in noise performance
 - » electronics
 - » acoustics
 - » vibrations





Control and Data System

- EPICS-based distributed realtime control system
 - » ~50 realtime processors, ~20 workstations per site
 - » ~5000 process variables (switches, sliders, readings, etc) per interferometer
 - » Fiber optic links between buildings
- Data acquisition rate of 3 MB/s per interferometer
 - » Reflective memory for fast channels, EPICS for slow ones
 - » Synchronized using GPS
 - » Data served to any computer on site in realtime or playback mode using same tools
- Multiplexed video available in control room and next to the interferometer
- Starting to see maintenance costs for CDS computers/electronics



Commissioning Status

- LHO 2 km interferometer
 - » Identified problem with scattered light in suspension sensors during modecleaner testing – moved to lower power and continued on
 - » Early test of individual arm cavities performed before installation was complete
 - » Full interferometer locked at low input power (100 mW)
 - All longitudinal degrees of freedom controlled
 - Partial implementation of wavefront-sensing alignment control
 - » Commissioning interrupted by earthquake repairs/suspension sensor replacement


- LLO 4 km interferometer
 - » Careful characterization of laser-modecleaner subsystems
 - » Single arm testing complete (both arms locked individually)
 - » Recombined Michelson with Fabry-Perot arms locked successfully
 - » Repetition of 2 km integrations taking much less time than (I) expected (10 times shorter to date, but probably can't continue)




Locking an Interferometer

Requires test masses to be held in position to 10^{-10} - 10^{-13} meter:


“Locking the interferometer”



Steps to Locking the Interferometer



Watching the Interferometer Lock






Engineering Runs

- Means to involve the broader LSC in detector commissioning
 - » Major benefit to commissioning, but also requires Lab resources
- Engineering Runs are a key part of our commissioning plan
 - » Test interferometer stability, reliability
 - » Well-defined dataset for off-site analysis
 - » Develop procedures for later operations
- First Engineering Run (E1) in April 2000
 - » Single arm operation of 2 km interferometer with wavefront sensing alignment on all angular degrees of freedom
 - » 24 hour duration
 - » Lots of interest, seven LSC groups made arrangements for data access



Second Engineering Run (E2)


- November 2000
 - » One week of 24/7 operation of 2 km interferometer
 - » Approximately 35 scientists participated on site
- Recombined Michelson with Fabry-Perot arms
 - » Misaligned recycling mirror to make for more robust locking
 - » Typical locked stretches 30 – 90 minutes (longest ~ 3 hours)
 - » >90% duty cycle for in-lock operation
- Organized around 14 detector investigations
 - » Earthtides, frequency noise, calibration, noise stationarity, seismic noise, noise bursts, line tracking, ...
- Major test of data acquisition system
 - » Successful interface with LDAS front-end
 - » Transferred 2 terabytes of data to Caltech archive





E2: Recombined Michelson Robustness


Randomly chosen hour from recent engineering run






E2: Earthtide Investigation

- Observed in earlier E1 Run
- Main cause of loss of lock in E2 run: ~200 microns p-to-p
- Tidal actuator being commissioned for continuous lock
- Common mode (both arms stretch together) and differential mode (arms stretch by different amounts)





E2: Recombined Interferometer Spectrum



First differential arm spectrum, Nov. 2000



E3 Engineering Run

- Held March 9-12
- Planned as first coincidence run between LHO 2 km interferometer (full recycled configuration) and LLO 4 km interferometer (single arm)
- Earthquake (10 days before start) reduced LHO to PEM data only
- Again organized around investigations
- Specific goals
 - » Correlations between environmental signals
 - » Integration of data streams from two sites (including timing)
 - » (First operation of full recycled F-P Michelson interferometer)



Work on Interferometer Noise


Pretty much what we expected from first noise spectrum:

- Electronics noise dominant at high frequencies in E2 spectrum (due to low input power)
- Laser frequency noise dominates in mid frequency band (stabilization servos still being tuned up)
- Low frequencies seismic noise?
- Many resonant features to investigate and eliminate
- No showstoppers!



2 km Noise Spectrum (pre-earthquake)


Power spectrum



Factor of 20 improvement
(over E2 spectrum):

- Recycling
- Reduction of electronics noise
- Partial implementation of alignment control

Known Contributors to Noise




Identification and reduction of noise sources underway using well-established noise-hunting techniques developed on prototype interferometers



Progress Toward Robust Operation

- ✦ Different measure of interferometer performance (in contrast with sensitivity)
 - » Interferometer lock duration goal is 40 hours
- ✦ 2 km Prestabilized Laser
 - » Two years continuous operation with ~20% loss in power (recovered in recent tune-up)
 - » Locks to reference cavity and premodecleaner for months
- ✦ Mode Cleaner
 - » Locks for weeks at a time, reacquires lock in few seconds
- ✦ Data Acquisition and Control
 - » Data Acquisition and Input Output Controllers routinely operate for days to months without problems
 - » Tools in place for tracking machine state: AutoBURT, Conlog





Plan to Reach Science Run

- March 9-12
 - » E3 (engineering run): coincidence run between LHO PEM and single arm at LLO
- mid-March to mid-May
 - » LHO 4k, complete installation, lock modecleaner
 - » LHO 2k, repair, suspension sensor replacement, resurrect PRM
 - » LLO 4k, lock full interferometer, sensitivity/robustness
- May
 - » E4 run: LLO 4 km, operating in recombined mode (recycling?) + LHO PEM
- May - June
 - » LHO 2k, bring full interferometer back on-line, sensitivity studies
 - » LLO 4 k suspension sensor replacement, bring back on-line
 - » LHO 4k, PRM locking (no arms yet)



Plan to Reach Science Run, Part 2

- July
 - » E5: LHO 2k in full recycled configuration, LLO 4k in full recycled configuration(?), LHO 4k in PRM mode
- July - Sept
 - » LLO 4k, improve full interferometer lock, sensitivity studies
 - » LHO 2km sensitivity studies, 4k lock full interferometer
- late Sept – early Oct
 - » E6: triple coincidence run with all 3 interferometers in final optical configuration (“upper limit run”)
- Oct – early 2002
 - » Improve sensitivity and reliability
 - » Alternate diagnostic testing with engineering runs



Upgrades to Initial Detector

- Upgrades in progress
 - » Redesigned Damping Sensor/Actuator Heads (increased immunity from the laser light)
 - » Digital Suspension Controllers (frequency dependent diagonalization)
- Planned detector upgrades
 - » Improved interferometer sensing & control servo electronics (noise reduction)
 - » Servo-control and diagnostic software modifications (continuous)
 - » On-line system identification (enable controls improvement)
 - » Adaptive interferometer control (for improved control robustness)




Detector Upgrades (continued)

- Possible Future Detector Upgrades
 - » Modulated damping sensor electronics (increased immunity to laser light)
 - » Improved laser frequency stabilization servo electronics (noise reduction)
 - » Redesigned pre-mode cleaner (enable higher bandwidth control)
 - » Additional physics environment monitoring (PEM) sensors (after correlation analyses indicate useful deployment)
 - » TBD -- as commissioning and characterization studies determine needs



Initial Detector Milestones



Summary

- Detector installation is nearly complete
- Commissioning is proceeding well
- 2001
 - » Improve sensitivity/reliability
 - » First coincidence operation
 - » Initial data run (“upper limit runs”)
- 2002
 - » Begin Science Run
 - » Interspersed data taking and machine improvements
- 2003-2006
 - » Minimum of one year of integrated data at 10^{-21} sensitivity



First Lock in the Hanford Observatory control room