


BEAM TUBE MODULES

Larry Jones
Technical Manager

May 22, 1995



BEAM TUBE MODULES




BEAM TUBE BACKGROUND


- Design & Qualification Test Phase Contract with CBI
 - ›› Contract Initiation: August, 1993
 - ›› Preliminary Design Review: November, 1993
 - ›› Final Design Review: April, 1994
 - ›› Qualification Test: March, 1995
 - ›› Qualification Test Review: April, 1995

BEAM TUBE CURRENT STATUS


- Successfully completed Qualification Test (March, 1995)
 - ›› Demonstrated Design, Fabrication, Assembly
 - ›› Demonstrated acceptable leakage: $< 1 \times 10^{-11}$ atm cc/s
 - ›› Demonstrated acceptable outgassing: $\text{H}_2, < 1 \times 10^{-13}$ t•l/s•cm²
 $\text{H}_2\text{O}, < 1 \times 10^{-16}$ t•l/s•cm²
- Qualification Test Review held (April, 1995)
 - ›› Board endorsed the fact that all aspects of the test have been met
 - ›› Board concurs LIGO is ready to commence fabrication & installation of beam tubes




✓



TUBE PUMP DOWN



BAKE TEMPERATURES



BEAM TUBE PLANS

- Phase B (fab/install) contract to be negotiated under competitive pressure:
 - ›› CBI submits complete design package in support of Phase B bid
 - ›› CBI submits firm, fixed price proposal with incentive options by 7/15
- Current schedule accommodates competition
 - ›› CBI is the preferred contractor: experience base, familiarity
 - ›› New contractor may impact schedule


LIGO PROJECT
1.1.2 Beam Tubes

LEGEND

Bud▽.....▽.....▽.....▽
Per	—————
Act	—————
ETC	—————


Budget vs Performance vs Actual

Schedule Performance Index= 110 Cost Performance Index= 121



	FY94	DEC94	JAN95	FEB95	MAR95	APR95	MAY95	JUN95	JUL95	AUG95	SEP95	OCT95	NOV95	SCALE
Budget	1,338	1,546	1,754	1,962	2,200	2,439	2,677	2,702	2,727	2,752	2,777	2,801	2,826	K\$
Performance	0	0	0	0	2,421									K\$
Actual/Forecast	1,339	1,371	1,391	1,963	1,999									K\$
Schedule Variance	-1,338	-1,546	-1,754	-1,962	221									K\$
Cost Variance	-1,339	-1,371	-1,391	-1,963	422									K\$

Schedule Variance = Perf-Budg Cost Variance = Perf-Actual Schedule Performance Index= Perf/Budg Cost Performance Index= Perf/Actual



'84 12 5