

LIGO VACUUM EQUIPMENT

WASHINGTON CORNER STATION ACCEPTANCE TEST REPORT

CONTRACT NO: PC 175730
PSI DOCUMENT NO: V049-1-183
PROGRAM I.D.: LIGO VACUUM EQUIPMENT
CDRL NO: 06-1
APPROVAL STATUS: A

**Process Systems International, Inc.
20 Walkup Drive
Westborough, MA 01581**

**CALIFORNIA INSTITUTE OF TECHNOLOGY  LIGO PROJECT
MASSACHUSETTS INSTITUTE OF TECHNOLOGY**

**WASHINGTON CORNER STATION
ACCEPTANCE TEST REPORT**

CONTRACT NO: PC 175730
PSI DOCUMENT NO: V049-1-183, Rev. 0
PROGRAM I.D.: LIGO VACUUM EQUIPMENT
ISSUE DATE: October 23, 1998
CDRL NO: 06-1
APPROVAL STATUS: A

SUBMITTED TO:

California Institute of Technology
391 South Holliston Avenue
Pasadena, CA 91125

SUBMITTED BY:

Process Systems International, Inc.
20 Walkup Drive
Westborough, MA 01581

Technical Director: David McWilliams
David McWilliams

Project Manager: Richard Bagley
Richard Bagley, P.E.

These data are submitted with limited rights under Caltech Firm-Fixed-Price-Contract PC175730. These data may be reproduced and used by Caltech and the Government with the express limitation that they will not, without written permission of PSI, be used for purposes of manufacture nor disclosed outside Caltech or the Government, except as provided for in the Phase B contract award to Process Systems International, Inc.

V049-1-183.doc

LIGO VACUUM EQUIPMENT

WASHINGTON CORNER STATION ACCEPTANCE TEST REPORT

TABLE OF CONTENTS

1. INTRODUCTION
2. SCOPE
3. ACCEPTANCE TEST CRITERIA
 - 3.1 Left Beam Manifold
 - 3.2 Diagonal Section
 - 3.3 Right Beam Manifold
 - 3.4 Vertex Section
4. ACCEPTANCE TEST RESULTS SUMMARY
 - 4.1 Left Beam Manifold
 - 4.2 Diagonal Section
 - 4.3 Right Beam Manifold
 - 4.4 Vertex Section
5. ACCEPTANCE TEST RESULTS – LEFT BEAM MANIFOLD
 - 5.1 Interface to CDS
 - 5.2 Clean Air System Test
 - 5.3 Class 100 Cleanroom Test
 - 5.4 System Leak Check
 - 5.5 System Bake-out
 - 5.6 Ultimate Pressure Test (After Bake-out)
 - 5.7 Backfill/100 Hr. Pumpdown Test
 - 5.8 LN₂ Consumption Test

LIGO VACUUM EQUIPMENT

WASHINGTON CORNER STATION **ACCEPTANCE TEST REPORT**

TABLE OF CONTENTS *(continued)*

- 6. ACCEPTANCE TEST RESULTS – DIAGONAL SECTION
 - 6.1 Interface to CDS
 - 6.2 Clean Air System Test
 - 6.3 Class 100 Cleanroom Test
 - 6.4 System Leak Check
 - 6.5 System Bake-out
 - 6.6 Ultimate Pressure Test (After Bake-out)
 - 6.7 Backfill/100 Hr. Pumpdown Test

- 7. ACCEPTANCE TEST RESULTS – RIGHT BEAM MANIFOLD
 - 7.1 Interface to CDS
 - 7.2 Clean Air System Test
 - 7.3 Class 100 Cleanroom Test
 - 7.4 System Leak Check
 - 7.5 System Bake-out
 - 7.6 Ultimate Pressure Test (After Bake-out)
 - 7.7 Backfill/100 Hr. Pumpdown Test
 - 7.8 LN₂ Consumption Test

- 8. ACCEPTANCE TEST RESULTS – VERTEX SECTION
 - 8.1 Interface to CDS
 - 8.2 Clean Air System Test
 - 8.3 Class 100 Cleanroom Test
 - 8.4 System Leak Check
 - 8.5 System Bake-out
 - 8.6 Ultimate Pressure Test (After Bake-out)
 - 8.7 Backfill/100 Hr. Pumpdown Test

LIGO VACUUM EQUIPMENT
WASHINGTON CORNER STATION
ACCEPTANCE TEST REPORT

TABLE OF CONTENTS
(continued)

- 9. NOISE/SHOCK/VIBRATION FIELD TESTS
- 10. STATION ACCEPTANCE TEST SUMMARY AND SIGN-OFFS

LIGO VACUUM EQUIPMENT

WASHINGTON CORNER STATION ACCEPTANCE TEST REPORT

ATTACHMENTS

Component Acceptance Test Procedures (Ref. Only)	Document No.
80K Pumps	V049-2-102
Roughing Pumps	V049-2-104
Turbomolecular Pumps	V049-2-105
Ion Pumps	V049-2-106
Large Gate Valves	V049-2-107
6, 10, 14" Gate Valves	V049-2-108
Clean Air Supplies	V049-2-109
Portable Soft Wall Cleanrooms	V049-2-110
Small Valves	V049-2-111
Bake-out System Blankets and Carts	V049-2-112
I. System Acceptance Test Procedures (Attached)	
Corner Station	V049-2-113

1. INTRODUCTION

This report summarizes the field acceptance testing conducted by Process Systems International, Inc. (PSI) at the LIGO Washington Site Corner Station. The station was tested in accordance with Acceptance Test Procedure V049-2-113, Rev. 3.

The test report is intended to meet the requirements of CDRL No. 6 for the Vacuum Equipment Contract (PC 175730).


2. SCOPE

This report addresses acceptance testing only those components/subsystems that are included in the Field Acceptance Test Procedure. Other components that have been previously tested and accepted have individual Acceptance Test Reports that are included in the Station End Item Data Package V049-1-177.

The WA site GNB large gate valve modification program is documented in a separate volume V049-1-185.

Figure 1 summarizes the point of acceptance of the components that comprise the station.

LIGO VACUUM EQUIPMENT ACCEPTANCE TESTS PLAN



3. ACCEPTANCE TEST CRITERIA

3.1 LEFT BEAM MANIFOLD

Item	Acceptance Criteria	Acceptance Results
Interface to CDS	Functional Checkout per V049-2-163	Checkout completed on 5/14/98
Clean Air System Test	Functional Checkout per V049-2-109 Dewpoint: <-60 C Particle Count: Class 100 @ .5 micrometer. Hydrocarbon Check:	Dewpoint: -69°C Particle Count: 0 Hydrocarbon Check: 0 PPM
Class 100 Cleanroom Test	Functional Checkout per V049-2-110 Particle Count: <100	Particle Count: HAM = 2.8 BSC = 11.3
System Leak Check	Individual leaks greater than 1×10^{-9} torr-L/s will be repaired. Vacuum Check: Annulus: $P < 3 \times 10^{-4}$ torr 60 min for vessels and 30 min for spools and ate valves. Main Volume: by RGA air signature. Maximum rate to be consistent with system requirements and RGA sensitivity.	All components comprising the isolatable volume were helium leak checked via evacuation and spray prior to bake-out. All flange annuli checked and passed. Data recorded in site test logs. The volume is leak tight to $< 5 \times 10^{-8}$ torr-L/s

3.1 LEFT BEAM MANIFOLD – (continued)

Item	Acceptance Criteria	Acceptance Results
System Bake-out	Functional Checkout per V049-2-112 Rev1 Bake-out: Ramp Rate: 1.8°C/hour Uniformity: 150°C±20°C	The station was ramped from 18°C to 150°C over a period of 67 hours and held for 48.5 hours at 130-150°C. After the hold, the temperature was ramped to 49°C over 51.0 hours prior to shutting off the power.
Ultimate Pressure Test (After Bake-out) Primary Secondary (if H ₂ is High)	Total Pressure: 2×10^{-8} torr Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 3×10^{-9} torr	Total Pressure: 2.0×10^{-8} torr Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 1.85×10^{-9} torr
LN ₂ Consumption Test	LN ₂ consumption per V049-2-208 90 days without refill.	107 days without refill.
Noise/Shock/Vibration Field Test	Per CAA Test Plan	See CAA Test Report

3. ACCEPTANCE TEST CRITERIA

3.2 DIAGONAL SECTION

Item	Acceptance Criteria	Acceptance Results
Interface to CDS	Functional Checkout per V049-2-163	Checkout completed on 5/14/98
Clean Air System Test	Functional Checkout per V049-2-109 Dewpoint: <-60 C Particle Count: Class 100 @ .5 micrometer. Hydrocarbon Check:	Dewpoint: -69°C Particle Count: 0 Hydrocarbon Check: 0 PPM
Class 100 Cleanroom Test	Functional Checkout per V049-2-110 Particle Count: <100	Particle Count: HAM = 2.8 BSC = 11.3
System Leak Check	Individual leaks greater than 1×10^{-9} torr-L/s will be repaired. Vacuum Check: Annulus: $P < 3 \times 10^{-4}$ torr 60 min for vessels and 30 min for spools and gate valves. Main Volume: by RGA air signature. Maximum rate to be consistent with system requirements and RGA sensitivity.	All components comprising the isolatable volume were helium leak checked via evacuation and spray prior to bake-out. All flange annuli checked and passed. Data recorded in site test logs. The volume is leak tight to $< 5 \times 10^{-8}$ torr-L/s

3.2 DIAGONAL SECTION – (continued)

Item	Acceptance Criteria	Acceptance Results
System Bake-out	Functional Checkout per V049-2-112 Rev1 Bake-out: Ramp Rate: 1.8°C/hour Uniformity: 150°C+/-20°C	The station was ramped from 20°C to 150°C over a period of 79 hours and held for 48 hours at 130-150°C. After the 48-hour hold, the temperature was ramped to 60°C over 38.0 hours prior to shutting off the power.
Ultimate Pressure Test (After Bake-out) Primary Secondary (if H ₂ is High)	Total Pressure: 2×10^{-8} torr Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 3×10^{-9} torr	Total Pressure: 1.33×10^{-8} torr Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 1.3×10^{-9} torr
Noise/Shock/Vibration Field Test	Per CAA Test Plan	See CAA Test Report

3. ACCEPTANCE TEST CRITERIA

3.3 RIGHT BEAM MANIFOLD

Item	Acceptance Criteria	Acceptance Results
Interface to CDS	Functional Checkout per V049-2-163	Checkout completed on 5/14/98
Clean Air System Test	Functional Checkout per V049-2-109 Dewpoint: <-60 C Particle Count: Class 100 @ .5 micrometer. Hydrocarbon Check:	Dewpoint: -69°C Particle Count: 0 Hydrocarbon Check: 0 PPM
Class 100 Cleanroom Test	Functional Checkout per V049-2-110 Particle Count: <100	Particle Count: HAM = 2.8 BSC = 11.3
System Leak Check	Individual leaks greater than 1×10^{-9} torr-L/s will be repaired. Vacuum Check: Annulus: $P < 3 \times 10^{-4}$ torr 60 min for vessels and 30 min for spools and gate valves. Main Volume: by RGA air signature. Maximum rate to be consistent with system requirements and RGA sensitivity.	All components comprising the isolatable volume were helium leak checked via evacuation and spray prior to bake-out. All flange annuli checked and passed. Data recorded in site test logs. The volume is leak tight to $< 6.0 \times 10^{-9}$ torr-L/s

3.3 RIGHT BEAM MANIFOLD – (continued)

Item	Acceptance Criteria	Acceptance Results																
System Bake-out	Functional Checkout per V049-2-112 Rev1 Bake-out: Ramp Rate: 1.8°C/hour Uniformity: 150°C+/-20°C	The station was ramped from 19°C to 150°C over a period of 89.5 hours and held for 48 hours at 130-150°C. After the hold, the temperature was ramped to 63°C over 38.0 hours prior to shutting off the power.																
Ultimate Pressure Test (After Bake-out)																		
Primary	Total Pressure: 2×10^{-8} torr	Total Pressure: 6.6×10^{-9} torr																
Secondary (if H ₂ is High)	Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 3×10^{-9} torr	Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 5.4×10^{-10} torr																
Backfill/100 Hr. Pumpdown Test	Roughing to 0.2 torr in 15 hours Roughing to 5×10^{-6} torr in 24 hours RGA scan after 100 hours for information only	Roughing to 1.3×10^{-2} torr in 6 hours Roughing to 1.3×10^{-7} torr in 21.5 hours Partial pressures: <table style="margin-left: 40px;"> <thead> <tr> <th>AMU</th> <th>torr</th> </tr> </thead> <tbody> <tr> <td>2</td> <td>2.6×10^{-9}</td> </tr> <tr> <td>16</td> <td>2.0×10^{-10}</td> </tr> <tr> <td>18</td> <td>2.9×10^{-10}</td> </tr> <tr> <td>28</td> <td>5.3×10^{-9}</td> </tr> <tr> <td>44</td> <td>3.0×10^{-10}</td> </tr> <tr> <td>All others</td> <td>1×10^{-9}</td> </tr> <tr> <td>Total</td> <td>9.6×10^{-9}</td> </tr> </tbody> </table>	AMU	torr	2	2.6×10^{-9}	16	2.0×10^{-10}	18	2.9×10^{-10}	28	5.3×10^{-9}	44	3.0×10^{-10}	All others	1×10^{-9}	Total	9.6×10^{-9}
AMU	torr																	
2	2.6×10^{-9}																	
16	2.0×10^{-10}																	
18	2.9×10^{-10}																	
28	5.3×10^{-9}																	
44	3.0×10^{-10}																	
All others	1×10^{-9}																	
Total	9.6×10^{-9}																	

3.3 RIGHT BEAM MANIFOLD – (continued)

Item	Acceptance Criteria	Acceptance Results
LN ₂ Consumption Test	LN2 consumption per V049-2-208 90 days without refill.	148 days without refill.
Noise/Shock/ Vibration Field Test	Per CAA Test Plan	See CAA Test Report

3. ACCEPTANCE TEST CRITERIA

3.4 VERTEX SECTION

Item	Acceptance Criteria	Acceptance Results
Interface to CDS	Functional Checkout per V049-2-163	Checkout completed on 5/14/98
Clean Air System Test	Functional Checkout per V049-2-109 Dewpoint: <-60 C Particle Count: Class 100 @ .5 micrometer. Hydrocarbon Check:	Dewpoint: -69°C Particle Count: 0 Hydrocarbon Check: 0 PPM
Class 100 Cleanroom Test	Functional Checkout per V049-2-110 Particle Count: <100	Particle Count: HAM = 2.8 BSC = 11.3
System Leak Check	Individual leaks greater than 1×10^{-9} torr-L/s will be repaired. Vacuum Check: Annulus: $P < 3 \times 10^{-4}$ torr 60 min for vessels and 30 min for spools and gate valves. Main Volume: by RGA air signature. Maximum rate to be consistent with system requirements and RGA sensitivity.	All components comprising the isolatable volume were helium leak checked via evacuation and spray prior to bake-out. All flange annuli checked and passed. Data recorded in site test logs. The volume is leak tight to $< 2 \times 10^{-8}$ torr-L/s

3.4 VERTEX SECTION – (continued)

Item	Acceptance Criteria	Acceptance Results																
System Bake-out	Functional Checkout per V049-2-112 Rev1 Bake-out: Ramp Rate: 1.8°C/hour Uniformity: 150°C+/-20°C	The station was ramped from 20°C to 150°C over a period of 53 hours and held for 48 hours at 130-150°C. The system was ramped down at the standard rate.																
Ultimate Pressure Test (After Bake-out) Primary Secondary (if H ₂ is High)	Total Pressure: 2×10^{-8} torr Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 3×10^{-9} torr	Total Pressure: 4.4×10^{-9} torr Partial Pressure Measurements: Sum of all gasses other than H ₂ and H ₂ O: 7.8×10^{-10} torr																
Backfill/100 Hr. Pumpdown Test	Roughing to 0.2 torr in 15 hours Roughing to 5×10^{-6} torr in 24 hours RGA scan after 100 hours for information only	Roughing to 1.3×10^{-2} torr in 6 hours Roughing to 1.3×10^{-7} torr in 21.5 hours Partial pressures: <table border="0" style="margin-left: 40px;"> <tr> <td>AMU</td> <td>torr</td> </tr> <tr> <td>2</td> <td>2.6×10^{-9}</td> </tr> <tr> <td>16</td> <td>2.0×10^{-10}</td> </tr> <tr> <td>18</td> <td>2.9×10^{-10}</td> </tr> <tr> <td>28</td> <td>5.3×10^{-9}</td> </tr> <tr> <td>44</td> <td>3.0×10^{-10}</td> </tr> <tr> <td>All others</td> <td>1×10^{-9}</td> </tr> <tr> <td>Total</td> <td>9.6×10^{-9}</td> </tr> </table>	AMU	torr	2	2.6×10^{-9}	16	2.0×10^{-10}	18	2.9×10^{-10}	28	5.3×10^{-9}	44	3.0×10^{-10}	All others	1×10^{-9}	Total	9.6×10^{-9}
AMU	torr																	
2	2.6×10^{-9}																	
16	2.0×10^{-10}																	
18	2.9×10^{-10}																	
28	5.3×10^{-9}																	
44	3.0×10^{-10}																	
All others	1×10^{-9}																	
Total	9.6×10^{-9}																	
Noise/Shock/Vibration Field Test	Per CAA Test Plan	See CAA Test Report																

4. ACCEPTANCE TEST RESULTS SUMMARY

4.1 ACCEPTANCE TEST RESULTS SUMMARY – LEFT BEAM MANIFOLD

As shown in Section 3, the WA Left Beam Manifold Station has been successfully tested to meet the Acceptance Test Criteria with the following comments:

System Leak Check

The system is believed to be leak tight to a level of 5×10^{-8} torr-L/s Air.

The minimum detectable leak from the RGA scan with the sensitivity obtained during the scan for the Left Beam Manifold Station is about 5×10^{-8} torr-L/s Air. This was deduced based on mass 32 ion current. The Argon signal is not used because the pumping speed of the ion pump is not known accurately for Argon.

System Bake-out

The design ramp rates were selected to minimize thermal stress and to keep input power requirements at reasonable levels.

The excellent RGA scans after bake-out indicate that the system is clean and the bake-out was therefore effective.

Ultimate Pressure Test

The partial pressure measurements after bake-out met or exceeded the acceptance criteria except for hydrogen, due to the lack of pumping speed. This matched very well with the LIGO goals indicating that the volume is clean and leak tight. A comparison table of the actual results vs. the LIGO is included for information.

AMU	LIGO Goals	Acceptance Test
	Partial Pressure	Partial Pressure
(Torr)	(Torr)	(Torr)
2	5×10^{-9}	1.8×10^{-8}
16	2×10^{-10}	1.0×10^{-10}
18	5×10^{-9}	1.1×10^{-10}
28	1×10^{-9}	1.3×10^{-9}
44	2×10^{-10}	8.5×10^{-11}
Other	1.9×10^{-9}	3.6×10^{-10}

Backfill/100 Hour Pumpdown Test

See Vertex/Right Beam Manifold Test, Section 4.4, for typical data.

LN2 Consumption

Results of the Left Beam Manifold Station Cryopump indicates a full tank capacity of more than 100 days.

4.2 ACCEPTANCE TEST RESULTS SUMMARY – DIAGONAL SECTION

As shown in Section 3, the WA Diagonal Station has been successfully tested to meet the Acceptance Test Criteria with the following comments:

System Leak Check

The system is believed to be leak tight to a level of 2.5×10^{-8} torr-L/s Air.

The minimum detectable leak from the RGA scan with the sensitivity obtained during the scan for the Diagonal Station is about 2.5×10^{-8} torr-L/s Air. This was deduced based on mass 32 ion current. The Argon signal is not used because the pumping speed of the ion pump is not known accurately for Argon. This is an estimate based on a correlation between the RGA in the diagonal section and the RGA in the L.M. manifold (with the calibration system).

System Bake-out

The design ramp rates were selected to minimize thermal stress and to keep input power requirements at reasonable levels.

The excellent RGA scans after bake-out indicate that the system is clean and the bake-out was therefore effective.

Ultimate Pressure Test

The partial pressure measurements after bake-out met or exceeded the acceptance criteria except for hydrogen, due to the lack of pumping speed. This matched very well with the LIGO goals indicating that the volume is clean and leak tight. A comparison table of the actual results vs. the LIGO is included for information.

AMU	LIGO Goals	Acceptance Test
(Torr)	Partial Pressure (Torr)	Partial Pressure (Torr)
2	5×10^{-9}	1.2×10^{-8}
16	2×10^{-10}	8.1×10^{-11}
18	5×10^{-9}	6.1×10^{-11}
28	1×10^{-9}	1.1×10^{-9}
44	2×10^{-10}	5.5×10^{-11}
Other	1.9×10^{-9}	8.5×10^{-11}

Backfill/100 Hour Pumpdown Test

See Vertex/Right Beam Manifold Test, Section 4.4, for typical data.

LN2 Consumption

Not applicable.

4.3 ACCEPTANCE TEST RESULTS SUMMARY – RIGHT BEAM MANIFOLD

As shown in Section 3, the WA Vertex Station has been successfully tested to meet the Acceptance Test Criteria with the following comments:

System Leak Check

The system is believed to be leak tight to a level less than 6×10^{-9} torr-l/s nitrogen equivalent. This figure was determined from an accumulation test carried out over a 3-hour period. Three out of five masses correlated well. Mass 40, 28, 29 yielded leak rates of 3×10^{-9} , 7×10^{-9} , and 1×10^{-8} torr-l/s, respectively. Assigning the entire increase to argon or nitrogen will lead to a maximum value, where the actual leak rate may be less.

System Bake-out

The design ramp rates were selected to minimize thermal stress and to keep input power requirements at reasonable levels.

The excellent RGA scans after bake-out indicate that the system is clean and the bake-out was therefore effective.

Ultimate Pressure Test

The partial pressure measurements after bake-out closely met or exceeded the acceptance criteria except for hydrogen, due to the lack of pumping speed. This matched very well with the LIGO goals indicating that the volume is clean and leak tight. A comparison table of the actual results vs. the LIGO is included for information.

AMU	LIGO Goals	Acceptance Test
(Torr)	(Torr)	(Torr)
2	5×10^{-9}	6.1×10^{-9}
16	2×10^{-10}	7.0×10^{-11}
18	5×10^{-9}	1.2×10^{-11}
28	1×10^{-9}	4.5×10^{-10}
44	2×10^{-10}	7.9×10^{-12}
Other	1.9×10^{-9}	2.8×10^{-11}

Backfill/100 Hour Pumpdown Test

The right beam manifold and vertex were pumped together. See Vertex Section 3.4.

LN2 Consumption

Results of the Right Beam Manifold Station Cryopump indicates a full tank capacity of more than 100 days.

4.4 ACCEPTANCE TEST RESULTS SUMMARY – VERTEX SECTION

As shown in Section 3, the WA Vertex Station has been successfully tested to meet the Acceptance Test Criteria with the following comments:

System Leak Check

The system is believed to be leak tight to a level less than 2×10^{-8} torr-l/s nitrogen equivalent. This figure was determined from an accumulation test carried out over a 3-hour period. Three out of five masses correlated well. Mass 40, 28, 29 yielded leak rates of 3×10^{-9} , 7×10^{-9} , and 1×10^{-8} torr-l/s, respectively. Assigning the entire increase to argon or nitrogen will lead to a maximum value, where the actual leak rate may be less.

System Bake-out

The design ramp rates were selected to minimize thermal stress and to keep input power requirements at reasonable levels.

The excellent RGA scans after bake-out indicate that the system is clean and the bake-out was therefore effective.

Ultimate Pressure Test

The partial pressure measurements after bake-out met or exceeded the acceptance criteria except for hydrogen, due to the lack of pumping speed. This matched very well with the LIGO goals indicating that the volume is clean and leak tight. A comparison table of the actual results vs. the LIGO is included for information.

AMU	LIGO Goals	Acceptance Test
	Partial Pressure	Partial Pressure
(Torr)	(Torr)	(Torr)
2	5×10^{-9}	3.6×10^{-9}
16	2×10^{-10}	5.8×10^{-11}
18	5×10^{-9}	2.4×10^{-11}
28	1×10^{-9}	6.5×10^{-10}
44	2×10^{-10}	1.6×10^{-11}
Other	1.9×10^{-9}	4.8×10^{-11}

Backfill/100 Hour Pumpdown Test

A comparison of the partial pressures before and after the backfill is shown below. As expected, an approximate one-decade increase in N₂ and CO₂ pressures are observed. This is consistent with the prototype test program. The resulting partial pressures for all gases are still below the LIGO goals.

AMU	After Bake-out	After Backfill & 100 Hr. Pumpdown
(Torr)	Partial Pressure (Torr)	Partial Pressure (Torr)
2	3.6×10^{-9}	2.6×10^{-9}
16	5.8×10^{-11}	2.0×10^{-10}
18	2.4×10^{-11}	2.9×10^{-10}
28	6.5×10^{-10}	5.3×10^{-9}
44	1.6×10^{-11}	3.0×10^{-10}
Other	4.8×10^{-11}	9.9×10^{-10}

5. ACCEPTANCE TEST RESULTS – LEFT BEAM MANIFOLD

This section contains signed data sheets for each component or subsystem.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.1 Interface To CDS – Left Beam Manifold

The interface to LIGO's CDS computer system was tested by point to point wiring checks using the following documentation:

V049-1-163

Control functions (displays, interlocks, etc.) were checked by monitoring CDS display screens and actual equipment control.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.2 Clean Air System Test – Left Beam Manifold

The clean air system (class 100) was tested per Acceptance Test V049-2-109.

All test results met or exceeded the requirements.

LIGO VACUUM EQUIPMENT ACCEPTANCE TEST DATA/TEST VERIFICATION

Equip. Tag _____ S/N _____

Type of Test	ATP Para.	ATP Req'ment/ Actual Data	Comments	LIGO Witness Sign./date	PSI Sign./date
Visual Inspection					
Labelling Verification					
Bakeout	NA				
Leak rate	NA				
Factory Endurance Test	NA				
Factory Speed Test	NA				
Functional Test	5.1				
DEWPOINT	5.2	-60C / -69.C			Am 3/27/98
Particle Count	5.2	100.PART/FTS REQ 0.0 PART / FT ³ MEAS	0.5M		Am 3/27/98
HYDROCARBON CONTENT	5.2	0.0PPM			Am 3/27/98

WASH. CORNER CLEAN AIR SYS.

00442-109 ATT: DEVT

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.3 Class 100 Cleanroom Test – Left Beam Manifold

The class 100 cleanrooms were tested per Acceptance Test V049-2-110.

All test results met or exceeded the requirements.

See Vertex Section 8.3 for details.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.4 System Leak Check – Left Beam Manifold

Leak testing was conducted in stages with individual components being leak checked and baked at PSI's Westborough facility. Each building system was then leaked as a system in the field per the system Acceptance Test Procedure (End Stations V049-2-115).

The leak testing philosophy and data sheets are attached.

Philosophy of Leak Testing at PSI-Westboro

The leak test specification for the LIGO vessels is to find, and repair, all 1×10^{-9} Torr-l/s of helium and greater leaks in accordance to ASTM E498 Standard Test Methods for Leaks. In order to optimize the leak testing process, we have bagged the first vessels of each type: WBSC10, WHAM1, and WCP4. Additionally, three spool sections were bagged: A15 (01), A1 (01)-A7B (01), and A6 (01)-B6 (01). Bagging these vessels consisted of enclosing the chambers with tarp and filling the bag with helium again in accordance to ASTM E498 specification. This creates a concentrated helium environment enabling the leak detector to find small leaks. A total leak rate can then be quantified. All six vessels registered a *total* leak rate of $< 1.5 \times 10^{-9}$ Torr-l/s per vessel. Bagging was performed to try to qualify our evacuate-and-spray techniques developed during the prototype program. The results of the bag tests verified the evacuate-and-spray techniques implemented to attain the 1×10^{-9} Torr-l/s leak rate specification *per joint*. The history at PSI has shown that the smallest leaks our stainless steel welding techniques yield are 1×10^{-7} Torr-l/s for the worst case scenario. This statement is also confirmed in *High Vacuum Technology* by Hablanian (See Attached Reference). This size weld leak is easily found using our evacuate-and-spray technique. Mechanical joints and aluminum welding are therefore the only other source of 1×10^{-9} Torr-l/s leaks. All aluminum cryopump reservoirs were bagged for the leak testing technique prior to and after final assembly. Mechanical joints were targeted as the probable source for very small leaks ($1 \times 10^{-7} \rightarrow 1 \times 10^{-9}$ Torr-l/s). Very few leaks of this size were found on the vessels.

Philosophy of Leak Testing in the Field

The philosophy of leak testing the assembled LIGO vessels in the field is to verify the integrity of the leak test performed at PSI and to test new or remade conflat assemblies. The RGA air signature is an additional confirmation as to the tightness of the complete assembly. Taking the extra step to leak check each isolatable volume reduces the risk of getting a large, and therefore unacceptable, air signature. We field leak test every joint that has been changed since the initial leak test at PSI. This is confirmed by our conflat torque tags. Any missing or newly tagged joint is rechecked, and often all joints are rechecked if time permits.

PSI Leak Testing Summary

Following all of the steps listed above helps to ensure meeting the leak test specification. As of this writing, the air signature has been demonstrated in the Left Mid, Left End, and Left Beam Manifold. The air signature method was used to identify a gate valve bellows leak in the Right Mid Station. A new test has been developed for the large gate valve bellows.

Table 11.1 Examples of Leak Rate Specifications for Various Products and Industries

Product or system	Leak rate specification (atm · cm ³ /s)	Comment
Chemical process equipment	10 ⁻¹ to 1	High process flow rates
Torque converter	10 ⁻³ to 10 ⁻⁴	Retention of liquid
Beverage can end	10 ⁻⁵ to 10 ⁻⁷	Smaller leaks, if present have negligible effect
IC package	10 ⁻⁷ to 10 ⁻⁸	
Pacemaker	10 ⁻⁹ to 10 ⁻¹⁰	Long life, implanted in body

11.2.3 Distribution of Leaks by Size

The curve in Figure 11.1 shows the general distribution by size of commonly encountered leaks based on observations over many years for many products. Knowledge of this distribution is helpful in establishing reasonable leak rate specifications for a given product. There are two regions because there are two means of gas transfer: through holes and by permeation.

Although industrial leak rate specifications range from 10⁻⁹ to 1 atm · cm³/s, the majority of products have leak rate specifications lying in a narrower range, from 10⁻⁶ to 10⁻¹ atm · cm³/s. The upper part of this range is covered by bubble testing, down to 10⁻⁴ std cm³/s. Other methods overlap the bubble method and extend well below its lower limit. The helium method can detect leaks smaller by a factor of 1,000,000. Leaks larger than 10⁻¹ atm · cm³/s can usually be spotted visually.

The large class of leaks caused by incomplete welds, brazes, seals, and so on, usually does not extend below 10⁻⁷ atm · cm³/s. Smaller leaks are usually plugged by water vapor from the atmosphere. Baking, when feasible, can reopen these leaks by evaporating the water vapor.

Some products, which have to be reliable for an extended period—say 5 years or more—may warrant testing at higher sensitivity (10⁻⁸ to 10⁻⁹ atm · cm³/s) for the reassurance of having conservative test results. An example is the pacemaker, which must function for years in a difficult environment.

HIGH VACUUM TECHNOLOGY

HASLANIAN, M.H.

MARCOLE TO... 1966

NUMBER OF LEAKS




Figure 11.1 Typical distribution of leaks encountered in industrial products.

For most products, however, looking for leaks 100 or 1000 times smaller than the acceptable limit will incur unnecessary additional test expense without improving reliability. For example, it would not make economic sense to test automotive torque converters or ring pull-tab beverage can ends at 10⁻⁸ or 10⁻⁹ atm · cm³/s; in fact, it would lead to costly rejection of perfectly serviceable products.

11.3 METHODS OF LEAK DETECTION

11.3.1 Leak Location and Measurement

The basic functions of leak detection are the location and measurement of leaks. These functions are carried out through the use of standard leak test techniques, which are usually selected according to the configuration of the part to be tested, the economics of the test, and the nature of the system. These techniques depend on the use of a tracer gas (or liquid) passing through a leak and being detected on the other side, and are applicable to most of the leak detection methods, including the helium method.

Leak Location

Leak location is the testing approach used to find the precise location of individual leaks. It is usually a qualitative procedure only. The techniques used are very dependent on the skill and alertness of an

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET - FIELD TESTS

	1	2	3
Component Name	WASH LEFT BEAM MAN	ANULUS - PIPE	EQUIP.
Model Number			
Serial Number			
Drawing Number			
Detector Name	BALZERS	BALZERS	BSCB
Model Number	HLT 160 DRY	HLT 160 DRY	CPI, BE4F
Serial Number	03	03	A1F
SYG			A12B
Detector Calibration			A13B
Expiration Date	1-12-98	INT CAL ONLY	A15B
Standard Leak Rate	4.53×10^{-9}		B1B
Background	N/A		B4B
Standard Response	4.0×10^{-9}	CF 1.3	B8B
Leak Test Data			B9B
Location /Date	LASH 4-22-98		BEG
Tracer Gas	HE		
Pressure CC @14.7	5.7×10^{-7}	$< 1 \times 10^{-5}$ PER ANNUAL	
Duration	3 HRS EVAC + SPRAY	SPACE	
Response	NDL $\times 10^{-9}$ SCALE	NDL $\times 10^{-9}$ - EVAC + SPRAY	
Leak Rate			
Measured	NDL $\times 10^{-9}$ SCALE		
Calculated			
Allowable			
Performed By: D.H.	Date: 4-22-98	4-98	
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 4-22-98		
Title: PROD TECH III			

Remarks: LEAKS (1) BELLWAS OR CRYP PUMP (2)
 TEST INCLUDES CPI INTERNAL LHM RES TEST

SPECIFICATION	
Number: V049-2-014	Rev. 2
A	

**WASHINGTON SITE CORNER STATION
PSI FACTORY LEAK TEST DATA SHEETS
LEFT BEAM MANIFOLD**

<i>Tag No.</i>	<i>Serial No.</i>
WBSC 8	08
WCP1	01
WA1F	05
WA12B	02
WA13B	02
WA15B	02
WB1B	02
WB4B	02
WB8B	02
WB9B	02
WBE6	01
WBE4F	06

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BSC		
Model Number	WBSC 8		
Serial Number	08		
Drawing Number			
Detector Name	BALZEUS		
Model Number	HLT 160 DEY		
Serial Number	03		
Detector Calib.Date	7-25-97		
Detector Calib.Factor	1.2		
Standard Leak Rate	4.53×10^{-9}		
Std.Leak Expir.Date			
Standard Response	4.0×10^{-9}		
Leak Test Data			
Location /Date	CLEAN ROOM /7-25-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	2.1×10^{-6}		
Duration	1 HR		
Response	NDC EVAC + SPRAY $\times 10^{-9}$ SCALE		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By :	Date :		
Witnessed By :	Date :		
Signature <i>[Signature]</i>	Date : 7-25-97		
Title :			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	BSC						
Model No.	WBSC 8						
Serial No.	08						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Manifolds		Torr	Torr				
	IV-V		5×10^{-5}	✓		<i>[Signature]</i>	7-25-97
	II		NDL (10^{-9} Scale)	✓		<i>[Signature]</i>	7-25-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments PCL 3×10^{-5}

Witnessed
 Signature *[Signature]*
 Title
 Date: 7-25-97

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	80K Pump	SPACK	L1g RES
Model Number	WCP1	BE4	
Serial Number	LL1	-F	
Drawing Number			
Detector Name	BALTERS		
Model Number	MLT 160 DRY		
Serial Number	3		
Detector Calib. Date	8-9-97		
Detector Calib. Factor	1.3		
Standard Leak Rate	4.9×10^{-9}		
Std. Leak Expir. Date	6-3-98		
Standard Response	3.9×10^{-9}		
Leak Test Data			
Location / Date	Cryo room /		
Tracer Gas	He		
Pressure @ Turbo Inlet	8-9-97 2.9×10^{-6}		
Duration	2 HR		
Response	NDL EVAC + 7000X $\times 10^{-9}$ SCALE		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H	Date:		
Witnessed By:	Date:		
Signature: <i>Control</i>	Date: 8-9-97		
Title:			

Remarks: WCP1 + BE4F TESTED TOGETHER ALSO L1g RES TESTED
NDL $\times 10^{-9}$

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	BDK Pump	3 Pool					
Model No.	WCPI	BE4					
Serial No.	LLI	-F					
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus	IV-V	Torr	Torr				
	II		1×10^{-5}	✓		Chris Wilton	8-9-97
			NDL (10^{-9} Scale)	✓		Chris Wilton	8-9-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments: Pcc 3.7×10^{-5} ALL ANNULAS TIED TOGETHER

Witnessed
Signature
Title
Date:

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	SPOOL		
Model Number	WAI		
Serial Number	-E		
Drawing Number			
Detector Name	BALZERS		
Model Number	HUT 160 - DRY		
Serial Number	01		
Detector Calib. Date	9-10-97		
Detector Calib. Factor	1.2		
Standard Leak Rate	4.9×10^{-9}		
Std. Leak Expir. Date	6-3-98		
Standard Response	4.7×10^{-9}		
Leak Test Data			
Location /Date	CLEAN ROOM / 9-10-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	7.3×10^{-7}		
Duration	1.1/2 HRS		
Response	NOL $\times 10^{-9}$ EVAC + SPRAY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. H	Date:		
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 9-10-97		
Title:			

Remarks :

SPECIFICATION

Number: V049-2-014

p2

A

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	SPOOL						
Model No.	WAI						
Serial No.	F						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		3×10^{-5}	✓		David Williams	9-10-97
	II		NDL (10 ⁸ Scale)	✓		David Williams	9-10-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments: PCC 2.1×10^{-5} ALL ANNULAS TESTED TOGETHER
 HCT# 3 CF = 1.4

Witnessed
 Signature: David Williams
 Title:
 Date: 9-10-97

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	SPOOL	WB8B	WB9B
Model Number	A13		
Serial Number	B	Z	Z
Drawing Number			
Detector Name	BAZEL		
Model Number	ULY 160 DRY		
Serial Number	2		
Detector Calib.Date	8-18-97		
Detector Calib.Factor	.8		
Standard Leak Rate	NOT USED		
Std. Leak Expir.Date			
Standard Response			
Leak Test Data			
Location /Date	CLEAN ROOM		
Tracer Gas	He		
Pressure @ Turbo Inlet	9.0×10^{-7}		
Duration	1 1/4 HRS		
Response	NPL EVAC + 7000Y $\times 10^{-9}$ SEAL.		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : P.H.	Date : 8-18-97		
Witnessed By : D.H.	Date :		
Signature <i>Don Miller</i>	Date : 8-18-97		
Title :			

Remarks : SPOOL TESTED TOGETHER WITH A B8 AND B1

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	SPool						
Model No.	A13						
Serial No.	B						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		3×10^{-5}	✓		<i>[Signature]</i>	8-18-97
	II		NDL (10^{-9} Scale)	✓		<i>[Signature]</i>	8-18-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments: PCC 1.4×10^{-5} ANNULAS TESTED TOGETHER WITH.
 SPOOL A13-BB-A1 COMBO

Witnessed
 Signature
 Title
 Date:

SPECIFICATION

Number: V049-2-014 p2

A

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	SPAL		
Model Number	B9		
Serial Number	-B		
Drawing Number			
Detector Name	Pal-2605		
Model Number	HLX 160 - DAY		
Serial Number	3		
Detector Calib. Date	8-27-97		
Detector Calib. Factor	1.5		
Standard Leak Rate	4.8×10^{-9}		
Std. Leak Expir. Date	6-3-98		
Standard Response	4.0×10^{-9}		
Leak Test Data			
Location /Date	CRYO Ram 8-27-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	7.2×10^{-7}		
Duration	2 Hrs		
Response	$NDL \times 10^{-9}$ 600K + SPAL		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: ER	Date: 8-27-97		
Witnessed By: D.H.	Date:		
Signature <i>[Signature]</i>	Date: 8-27-97		
Title:			

Remarks: B9B MATCHED TO A1B DURING TEST

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	SPML						
Model No.	B9						
Serial No.	-B						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
		Torr	Torr				
	IV-V		4×10^{-5}	✓		<i>[Signature]</i>	8-27-97
	II		NDL (10^{-9} Scale)	✓		<i>[Signature]</i>	8-27-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments B9B moved to A1B HLT 3 CF 1.4
EACH AREA AS 1×10^{-5} TORR

Witnessed
Signature *[Signature]*
Title
Date: 8-27-97

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	SPOOL		
Model Number	BEG		
Serial Number	01		
Drawing Number			
Detector Name	BALZERS		
Model Number	HLT 160 Oxy		
Serial Number	2		
Detector Calib.Date	7-29-98		
Detector Calib.Factor	1.0		
Standard Leak Rate	4.5×10^{-9}		
Std.Leak Expir.Date	7-14-98		
Standard Response	5.4×10^{-9}		
Leak Test Data			
Location /Date	CP10 ROOM 7-29-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	1.4×10^{-7}		
Duration	30 min		
Response	NDC $\times 10^9$ EVAC. STAY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: PH	Date: 7-29-97		
Witnessed By: DW	Date: 7-29-97		
Signature:	Date:		
Title:			

Remarks :

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	SPWL						
Model No.	BEG						
Serial No.	01						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr	<input checked="" type="checkbox"/>	<input type="checkbox"/>	D. Hall	7-29-97
	IV-V		1×10^{-5}	<input checked="" type="checkbox"/>	<input type="checkbox"/>	D. Hall	7-29-97
	II		NDL (10^{-9} Scale)	<input type="checkbox"/>	<input type="checkbox"/>		
Vessel		Torr-L/s	Torr-L/s	<input type="checkbox"/>	<input type="checkbox"/>		
Weld Joint	I		1×10^{-9}	<input type="checkbox"/>	<input type="checkbox"/>		
Weld Joint	II		1×10^{-9}	<input type="checkbox"/>	<input type="checkbox"/>		
Conflat	III		1×10^{-9}	<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		
				<input type="checkbox"/>	<input type="checkbox"/>		

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION

Number: V049-2-014 p2

A

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	W12B	W14B	
Model Number			
Serial Number	2	2	
Drawing Number			
Detector Name	Balzers		
Model Number	HT160		
Serial Number	3		
Detector Calib. Date	6-28-97		
Detector Calib. Factor	1.2		
Standard Leak Rate			
Std Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	Clean room / 6-28-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	6.4×10^{-1}		
Duration	2 hrs		
Response	NDL 10^{-9} scale evac & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. Hillier	Date: 6-28-97		
Witnessed By: (SP)	Date:		
Signature: D. Hillier	Date: 6-28-97		
Title:			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	A12B	B4B					
Model No.							
Serial No.	2	2					
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-3}	✓		D. Hillen	6-28-97
	II		NDL (10^{-9} Scale)	✓		D. Hillen (JP)	6-28-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	A15B w/BSC4		
Model Number			
Serial Number	2		
Drawing Number			
Detector Name	Balzers		
Model Number	HLT160		
Serial Number	3		
Detector Calib. Date	8-8-97		
Detector Calib. Factor	1.3		
Standard Leak Rate	4.5×10^{-9}		
Std. Leak Expir. Date			
Standard Response	5 min		
Leak Test Data			
Location / Date	Clean room / 8-6-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1×10^{-6}		
Duration	6 Hours		
Response	NDL 10^{-9} scale evac & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: P.T./D.H.	Date: 8-8-97		
Witnessed By:	Date:		
Signature: D. H. Miller	Date: 8-8-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	A15B						
Model No.							
Serial No.	2						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		Ed Raltes	8-8-97
	II		NDL (10^{-9} Scale)	✓		Ed Raltes	8-8-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014 A	p2

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.5 System Bake-Out – Left Beam Manifold

The completed station was baked out per Acceptance Test Procedure V049-2-112.

The bake-out passed the requirements since the ultimate pressure test was successfully completed.

CORNER - LEFT BEAM
MANIFOLD

LBH1

5-9-98
1700

BAKE LEFT BEAM MANIFOLD

P =	8.5×10^{-5}	
AUX @ GV3	=	4.4×10^{-5}
AUX @ BSCB	=	1.3×10^{-5}
AUX @ GV5	=	5.5×10^{-6}
AUX @ GV6	=	3.8×10^{-6}
AUX @ B1	=	3.8×10^{-6}

1915

P =	1.5×10^{-5}	
AUX @ GV3		4.6×10^{-5}
@ BSCB		2.5×10^{-5}
@ GV5		1.1×10^{-5}
@ GV6		5.0×10^{-6}
@ B1		1.2×10^{-5}

5-10-98

0846 54

P =	6.6×10^{-6}	
AUX @ GV3		7.5×10^{-5}
@ BSCB		1.0×10^{-4}
@ GV5		7.6×10^{-5}
@ GV6		2.6×10^{-5}
@ B1		4.2×10^{-5}

1400

63

P =	8.0×10^{-6}	
AUX @ GV3		7.5×10^{-5}
@ BSCB		1.2×10^{-4}
@ GV5		8.8×10^{-5}
@ GV6		2.9×10^{-5}
@ B1		1.9×10^{-5}

LBM 2

5-10-98

1900

$P = 1.3 \times 10^{-5}$
 AUX @ GV3 8.3×10^{-5}
 @ BSCB 1.7×10^{-4}
 @ GV5 1.4×10^{-4}
 @ GV6 4.2×10^{-5}
 @ B1 7.0×10^{-5}

5-11-98

0630

94

$P = 3.4 \times 10^{-3}$

~~TOURBO~~ TURBO IS DOWN NO IN
AUX CAPS ARE DOWN AIR

AUX @ GV3 1.1×10^{-7}
 @ BSCB 1.6×10^{-7}
 @ GV5 2.1×10^{-7}
 @ GV6 7.0×10^{-8}
 @ B1 1.1×10^{-7}

0900⁹⁸ $P = 2.6 \times 10^{-5}$

AUX @ GV3 1.1×10^{-4}
 @ BSCB 2.4×10^{-4}
 @ GV5 2.3×10^{-4}
 @ GV6 6.7×10^{-5}
 @ B1 1.0×10^{-4}

1100

103

$P = 2.3 \times 10^{-5}$

AUX @ GV3 1.1×10^{-4}
 @ BSCB 2.1×10^{-4}
 @ GV5 2.0×10^{-4}
 @ GV6 6.4×10^{-5}
 @ B1 9.5×10^{-5}

LBM 3

5-11-98

1330 108

$P = 2.3 \times 10^{-5}$

- AUX @ GV3 1.1×10^{-4}
- @ BSC8 2.0×10^{-4}
- @ GV5 1.9×10^{-4}
- @ GV6 6.4×10^{-5}
- @ B1 9.4×10^{-5}

1500 REGEN HEATER ON

~~1330~~

1530 112

$P = 2.1 \times 10^{-5}$

- AUX @ GV3 ~~1.2~~ 1.2×10^{-4}
- @ BSC8 2.0×10^{-4}
- @ GV5 1.8×10^{-4}
- @ GV6 6.3×10^{-5}
- @ B1 9.2×10^{-5}

5-12-98

800 CART 3.142

$P_{CH} = 2.6 \times 10^{-5} \text{ TORR}$

CART 3 ZONES 52, 53 are low $44.75^{\circ}C$ ARE TURNED OFF
 100 $200, 95^{\circ}C$

LBM 4

1030 144

P = 2.7 x 10⁻⁵

- AUX @ GV3 8.6 x 10⁻⁵
- @ BSC8 1.1 x 10⁻⁴
- @ GV5 8.8 x 10⁻⁵
- @ GV6 3.9 x 10⁻⁵
- @ B1 5.7 x 10⁻⁵

1200 TARGET
1400 150

P = 2.9 x 10⁻⁵

- AUX @ GV3 8.4 x 10⁻⁵
- @ BSC8 1.1 x 10⁻⁴
- @ GV5 8.9 x 10⁻⁵
- @ GV6 3.8 x 10⁻⁵
- @ B1 5.6 x 10⁻⁵

1630 150

P = 2.8 x 10⁻⁵

- AUX @ GV3 8.0 x 10⁻⁵
- @ BSC8 1.0 x 10⁻⁴
- @ GV5 8.1 x 10⁻⁵
- @ GV6 3.4 x 10⁻⁵
- @ B1 5.0 x 10⁻⁵
- REGEN 159°C

5-13-98

1000 150

P = 2.5 x 10⁻⁵

- AUX @ GV3 5.8 x 10⁻⁵
- @ BSC8 6.4 x 10⁻⁵
- @ GV5 5.1 x 10⁻⁵
- @ GV6 1.9 x 10⁻⁵
- @ B1 2.7 x 10⁻⁵
- REGEN 159°C

LIBMS

5-13-98

1330 150

$P = 2.5 \times 10^{-5}$

AUX @ GV3 5.6×10^{-5}

@ BSCB 6.1×10^{-5}

@ GV5 4.8×10^{-5}

@ GV6 1.8×10^{-5}

@ BI 2.6×10^{-5}

REGEN. $167^{\circ}C$

1700 150

$P = 2.3 \times 10^{-5}$

AUX @ GV3 5.5×10^{-5}

@ BSCB 5.8×10^{-5}

@ GV5 4.6×10^{-5}

@ GV6 1.7×10^{-5}

@ BI 2.5×10^{-5}

REGEN OFF ON OVERTEMP

RESTARTED

5-14

900 30° Delta (20° delta alarm)

$P = 2.2 \times 10^{-5}$

$T_{HIGH} = 160^{\circ}C$

LBML

5-14-98 150

0930 $P = 2.2 \times 10^{-5}$ AUX @ GUV3 5.1×10^{-5} @ BSC8 5.0×10^{-5} @ GUV5 4.2×10^{-5} @ GUV6 1.4×10^{-5} @ B1 2.3×10^{-5} REGEN ~~161°C~~ 161°C

1230 START RAMP DOWN

 $P = 2.1 \times 10^{-5}$ AUX @ GUV3 5.0×10^{-5} @ BSC8 4.9×10^{-5} @ GUV5 4.1×10^{-5} @ GUV6 1.4×10^{-5} @ B1 2.3×10^{-5}

REGEN 161°C

1330 144

 $P = 1.8 \times 10^{-5}$ AUX @ GUV3 4.9×10^{-5} @ BSC8 4.4×10^{-5} @ GUV5 3.6×10^{-5} @ GUV6 1.3×10^{-5} @ B1 2.0×10^{-5}

REGEN 161°C

5-15-98 111

 $P = 7.7 \times 10^{-6}$ AUX @ GUV3 3.8×10^{-5} @ BSC8 1.6×10^{-5} @ GUV5 1.6×10^{-5} @ GUV6 5.5×10^{-6} @ B1 7.2×10^{-6}

REGEN 158°C

LBM7

5-15-98

1500 98

P = 4.3×10^{-5}

AUX @ GV3 3.8×10^{-5}

@ BSC8 1.0×10^{-5}

@ GV5 1.0×10^{-5}

@ GV6 3.8×10^{-6}

@ B1 4.4×10^{-6}

REGEN OFF

Sat. 5/16/98

1129

SET POINT = 57°C

$P_{CL} = 8.1 \times 10^{-7}$ Torr } MAIN TURBO

$P_{G13} = 8.4 \times 10^{-3}$ Torr }

B1 = 9.5×10^{-7} Torr

GV3 = 3.2×10^{-5} Torr

BSC8 = 2.2×10^{-6} Torr

GV5 = 2.5×10^{-6} Torr

GV6 = 1.0×10^{-6} Torr

ANAFAZE P = 5.1×10^{-7} T = 150°C, ch 1-4

DIAGONAL MAIN TURBO P = 3.6×10^{-7}

LEFT MANIFOLD BAKED COMPLETE

~~5/16/98~~ 5/16/98

1525

Shut down bakeout carts

SET POINT = 49°C

$P_{CL} = 5.8 \times 10^{-7}$ Torr

B1 = 7.2×10^{-7} Torr

GV3 = 3.1×10^{-5}

BSC8 = 1.6×10^{-6}

GV5 = 1.9×10^{-6}

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.6 Ultimate Pressure Test (After Bake-Out) – Left Beam Manifold

The ultimate pressure test was conducted per Acceptance Test Procedure V049-2-114.

All test results met or exceeded the requirements.

Partial Pressure Calculation

Acceptance of the Bakeout with respect to Air Signature and Partial Pressures


Date: 05/25/98
 Test ID: WCLBM
 PSI Engineer: S.Motew

AMU	F (amu) transmission efficiency wrt N2	E (amu) ionization efficiency wrt N2	S (p. amu) sensitivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	8.26	2.20E-09	1.82E-08
16	0.57	1.60		1.80E-11	1.00E-10
18	0.64	1.12		1.30E-11	1.09E-10
28	-	-	11.80	1.10E-10	1.30E-09
44	1.57	1.42		8.20E-12	8.53E-11
all others	-	-	11.80	3.08E-11	3.63E-10

		<u>LIGO Contract Limits</u>	<u>Actual</u>	<u>Pass</u>
Primary Criteria -	Total Pressure:	2.00E-08 Torr	2.01E-08 Torr	yes
Secondary Criteria -	Others except H2 & H2O:	3.00E-09 Torr	1.85E-09 Torr	yes

LIGO: John Worden

PSI: S.Motew 5/25/98




X: 81.53

Y: 1.068000E-10

C: 4

64


Am 5/25/98



X 93.50 Y 3.268028E-12 C 2

65

Am 5/25/98



X: 33.03 Y: 1.737801E-09 C: 3

66

Am 5/25/98

Title: PROCEDURE FOR RGA FIELD CALIBRATION ON AN ISOLATABLE SECTION

TITLE	RGA CAL. CHAMBER PARTIAL PRESSURE DATA SHEET	
DATE: 5/25/98	WA LEFT BEAM MANIFOLD	
TIME:		
TEST I.D.: e.g. WBSCI_1	WCLBM-12 SAC	WCLBM-13.5AC (RGA CHAMBER)
PSI TEST ENGINEER: <i>AW</i>		

AMU	I_{amu} 12.5ac (Amp) CYCLE 2	$Q_{amu\ leak}$ Leak rate (Torr-L/s)	F_{amu} Transmission Factor wrt N_2	E_{amu} Ionization efficiency wrt N_2^+	I_{leak} 13.5ac (Amp) cycle 3	S_{p_amu} (Torr/A)	P_{amu} (Torr)
H_2	$3.0E-10$	4.8×10^{-6}		0.46	$4.2E-8$	8.26	
He				0.8			
12			0.42				
14			0.5				
15			0.54				
CH_4			0.57	1.60			
17			0.6				
H_2O			0.64	1.12			
19			0.67				
26			0.71				
28	$9.0E-11$	9.5×10^{-7}		1.00	$2.2E-8$	11.8	
32			1.14	1.0			
38			1.36				
40	$3.0E-13$	9.4×10^{-8}		1.29	$2.0E-9$	15.1	
43			1.53				
44			1.57	1.42			
129	$1E-13$	2.2×10^{-8}		2.87	$4.6E-10$	27.6	
131		1.8×10^{-8}		2.87			
132		2.2×10^{-8}		2.87			
134		9.0×10^{-9}		2.87			
136	v	8.0×10^{-9}		2.87			
Other				1.00			

* Values used from Granville-Phillips for their B-A ion gauges (CH_4 from Leybold)

SPECIFICATION	
Number: V049-2-186 A	Rev.0

Title: PROCEDURE FOR RGA FIELD CALIBRATION ON AN ISOLATABLE SECTION

TITLE	RGA CAL. CHAMBER PARTIAL PRESSURE DATA SHEET
DATE: 5/25/98	WA LEFT BEAM MANIFOLD
TIME:	
TEST I.D.: e.g. WBSCL_1	WLBM-11.5AC LEFT BEAM MANIFOLD
PSI TEST ENGINEER: AM	

AMU	I_{amu} (Amp)	Q_{amu_leak} Leak rate (Torr-L/s)	F_{amu} Transmission Factor wrt N_2	E_{ion} Ionization efficiency wrt H_2^+	I_{leak} (Amp)	S_{p_amu} (Torr/A)	P_{amu} (Torr)
H_2	$2.2E-9$	4.8×10^{-6}		0.45		9.26	1.82×10^{-8}
He				0.13			
12	$4.3E-12$		0.42			11.8	3.2×10^{-11}
14	$2.8E-12$		0.5			11.8	2.3×10^{-11}
15	$1.1E-11$		0.54			11.8	9.6×10^{-12}
CH_4	$1.8E-11$		0.57	1.6		11.8	1.0×10^{-10}
17	$5.0E-12$		0.6			11.8	4.5×10^{-11}
H_2O	$1.3E-11$		0.64	1.1		11.8	1.1×10^{-10}
19	$2.6E-12$		0.67			11.8	2.5×10^{-11}
26	$1.1E-12$		0.71			11.8	9.6×10^{-12}
28	$1.1E-10$	9.5×10^{-7}		1.06		11.8	1.30×10^{-9}
32	$3.7E-13$		1.14	1.01		11.8	4.6×10^{-12}
38	—		1.36				
40	$2.5E-13$	9.4×10^{-8}		1.25		15.1	3.8×10^{-12}
43	—		1.53				
44	$8.2E-12$		1.57	1.42		11.8	8.5×10^{-11}
129	$1E-13$	2.2×10^{-8}		2.87		27.6	2.8×10^{-12}
131		1.8×10^{-8}		2.87			
132		2.2×10^{-8}		2.87			
134		9.0×10^{-9}		2.87			
136		8.0×10^{-9}		2.87			
Other	3.4×10^{-12}			1.00		11.8	4.0×10^{-11}

* Values used from Granville-Phillips for their B-A ion gauges (CII, from Leyhold)

- 27- $8.5E-13$
- 29- $1.4E-12$
- 30- $5.0E-13$
- 39- $2.2E-13$
- 41- $2.3E-13$
- 45- $2.0E-13$

TOT. PRESS LESS H_2 & H_2O
 $= 2.00 \times 10^{-8} - 1.82 \times 10^{-8} - 1.1 \times 10^{-10}$
 $= 1.69 \times 10^{-9}$ Torr. (OK)

TOT. PRESS = 2.0×10^{-8} Torr (OK)

SPECIFICATION	
Number: V049-2-186 A	Rev.0

WA LEFT DEAM MAN

RGA CAL ORATION

5/25/98 AM

①

WCLBM-11.SGL, WCLBM-12.SGL

$$S_{H_2} = \frac{(4.8 \times 10^{-6}) \text{ Torr-} \frac{1}{s}}{(13.93)(4.2 \times 10^{-8} - 3.0 \times 10^{-10})} \frac{1}{s \cdot \text{AMPS}}$$

$$= 9.26 \frac{\text{Torr}}{\text{AMP}}$$

$$S_{N_2} = \frac{9.5 \times 10^{-7}}{(3.673)(2.2 \times 10^{-8} - 9 \times 10^{-11})}$$

$$= 11.8 \frac{\text{Torr}}{\text{AMP}}$$

$$S_{Ar} = \frac{9.4 \times 10^{-8}}{(3.673) \sqrt{\frac{28.78}{40}} (2.0 \times 10^{-9} - 3.0 \times 10^{-13})}$$

$$= 15.1 \frac{\text{Torr}}{\text{AMP}}$$

$$S_{Xe_{129}} = \frac{2.2 \times 10^{-8}}{(3.673) \sqrt{\frac{28.78}{129}} (4.0 \times 10^{-12} - 1 \times 10^{-13})}$$

$$= 27.6 \frac{\text{Torr}}{\text{AMP}}$$

22-141 50 SHEETS
22-142 100 SHEETS
22-144 200 SHEETS

LEFT BEAM MAN.

5/25/98 AM

②

$$\text{CH}_4 : \frac{1.8 \times 10^{-11} (0.57) (11.8) \left(\sqrt{\frac{28}{16}}\right)}{1.6}$$

$$= 1.0 \times 10^{-10} \text{ Torr}$$

$$\text{H}_2\text{O} : \frac{1.3 \times 10^{-11} (.64) (11.8) \left(\sqrt{\frac{28}{18}}\right)}{1.12}$$

$$= 1.1 \times 10^{-10} \text{ Torr}$$

$$\text{CO}_2 \quad \frac{8.2 \times 10^{-12} (1.57) (11.8) \left(\sqrt{\frac{28}{44}}\right)}{1.42}$$

$$= 8.5 \times 10^{-11}$$

AMU

$$12 : \quad \frac{(4.3 \times 10^{-12}) (.42) (11.8) \sqrt{\frac{28}{12}}}{1.0}$$

$$= 3.2 \times 10^{-11} \text{ Torr}$$

$$14 : \quad \frac{(2.8 \times 10^{-12}) (.5) (11.8) \sqrt{\frac{28}{14}}}{1.0}$$

$$= 2.3 \times 10^{-11}$$

$$15 : \quad \frac{1.1 \times 10^{-11} (.54) (11.8) \sqrt{\frac{28}{15}}}{1.0}$$

$$= 9.6 \times 10^{-11}$$

22-141 50 SHEETS
22-142 100 SHEETS
22-144 200 SHEETS



LEFT BEAM MAN.

5/25/98 AM

③

AMU

17

$$\frac{(5.0 \times 10^{-12})(.6)(11.8)}{1.0} \sqrt{\frac{28}{17}}$$

$$= 4.5 \times 10^{-11} \text{ Torr}$$

19

$$\frac{(2.6 \times 10^{-12})(.67)(11.8)}{1.0} \sqrt{\frac{28}{17}}$$

$$= 2.5 \times 10^{-11} \text{ Torr}$$

26

$$\frac{(1.1 \times 10^{-12})(.71)(11.8)}{1.0} \sqrt{\frac{28}{26}}$$

$$= 9.6 \times 10^{-12} \text{ Torr}$$

32


$$\frac{(3.7 \times 10^{-13})(1.14)(11.8)}{1.01} \sqrt{\frac{28}{32}}$$

$$= \text{Torr}$$

22-141 50 SHEETS
22-142 100 SHEETS
22-144 200 SHEETS



Conductance Calculation for RGA Calibration Chamber



1. $C_{2.5''_valve} = 80\text{ l/s}$ from published data
2. 2.5'' tube path = 4'' + 8'' = 12''

$$P_{tube} = \left(1 + \frac{3}{8} \cdot \frac{L}{r}\right)^{-1} = \left(1 + \frac{3}{8} \cdot \frac{12}{1.25}\right)^{-1} = (4.6)^{-1} = 21.7\%$$

$$S_{2.5''_orifice} = (2.5\text{ in})^2 \frac{\pi}{4} \times \frac{(0.0254\text{ m})^2}{\text{in}^2} \times 117,000 \frac{\text{l}}{\text{s} \cdot \text{m}^2} = 370.5\text{ l/s}$$

$$C_{2.5''_tube} = P_{2.5''_tube} \cdot S_{2.5''_orifice} = (0.217) \cdot (370.5\text{ l/s}) = 80.4\text{ l/s}$$

Conductance from Chamber to RGA:

$$C_{total} = \frac{1}{\frac{1}{80.4\text{ l/s}} + \frac{1}{80\text{ l/s}}} = 40.1\text{ l/s}$$

{this applies to the RGA on the cross at any location ($l=8''$)}

The pumping speed to the chamber is almost 11 times greater with the 0.25'' orifice ($S=3.7\text{ l/s}$).

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.7 Backfill/100 Hr. Pumpdown Test – Left Beam Manifold

Not performed (N/A).

Not necessary according to John W.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

5.8 LN2 Consumption Test – Left Beam Manifold

The LN2 consumption test has been conducted per Acceptance Test Procedure V049-2-114. The duration between refills exceeded 100 days.

V049-6.2-91

LIQUID NITROGEN CONSUMPTION TEST
Ref. Spec. V049-2-203

Station WA. CORNER Cryopump WCP1

Test Start Finish
Date 6/17/98 6/26/98
Time 1300 1530

Storage Tank WDW1
17263 gallons total volume
16440 gallons at full trycock
16440 x 0.95 = 15618 usable gallons
360 in.H2O level indication at full trycock
45.67 gallons / in.H2O

Results

Starting level= 179 in.H2O
Ending level= 150 in.H2O
Duration= 218.5 Hours
Liquid consumed= 1324.3 gallons
Tank pressure= 15 psig
Ave.consumption for test duration= 6.06 gal/hour
Projected duration for usable gallons= 107.4 days
Projected duration to empty tank = 113.0 days

PSI

LIGO

WCP 1

375
TANK PRESS. 16

DATE & TIME	PUMP PRESS	PUMP LEVEL	DEWAR LEVEL	WIP 5	WIP 7	WIP 8
4/17 1300	.5	91.8	179"	3.6×10^{-5}	3.3×10^{-5}	3.3×10^{-5}
4/18 1000	.5	92.2	175"	5.4×10^{-5}	4.8×10^{-5}	4.7×10^{-5}
7/18 1530	.2	94.1	174"	5.4×10^{-5}	5.0×10^{-5}	5.6×10^{-5}
4/19 0800	.4	90.7	172"	6.2×10^{-5}	5.8×10^{-5}	5.6×10^{-5}
4/19 1600	.5	89.7	171"	6.0×10^{-5}	6.0×10^{-5}	6.5×10^{-5}
4/20 0900	1.2	92.3	170"	1.3×10^{-4}	1.3×10^{-4}	1.4×10^{-4}
4/20 1600	.5	94.3	169"	2.8×10^{-4}	2.8×10^{-4}	2.8×10^{-4}
4/21 1400	.4	93.7	166"	5.2×10^{-4}	5.2×10^{-4}	5.6×10^{-4}
7/21 1800	.5	88.0	165"	5.3×10^{-4}	5.6×10^{-4}	5.6×10^{-4}
7/22 0800	.5	88.6	163"	8.2×10^{-5}	8.2×10^{-5}	8.4×10^{-5}
7/22 1430	.6	89.0	162"	1.7×10^{-4}	1.6×10^{-4}	1.7×10^{-4}
4/23 0630	.4	86.1	159"	4.2×10^{-4}	4.2×10^{-4}	4.5×10^{-4}
4/23 1530	.5	92.8	158"	4.6×10^{-4}	4.6×10^{-4}	4.7×10^{-4}
4/24 0630	.4	92.1	157"	2.7×10^{-4}	2.6×10^{-4}	2.7×10^{-4}
4/24 1500	.5	89.7	156"	1.5×10^{-4}	1.5×10^{-4}	1.6×10^{-4}
4/25 0900	.5	93.0	154"	6.5×10^{-5}	6.2×10^{-5}	6.8×10^{-5}
4/25 1530	.5	93.9	153"	6.5×10^{-5}	6.2×10^{-5}	6.4×10^{-5}
4/26 1100	.6	87.8	151"	5.4×10^{-5}	4.9×10^{-5}	5.6×10^{-5}
4/26 1530	.5	90.5	150"	4.3×10^{-5}	4.0×10^{-5}	4.3×10^{-5}
				4.2×10^{-5}	3.9×10^{-5}	4.3×10^{-5}
				3.9×10^{-5}	3.6×10^{-5}	3.9×10^{-5}
				3.9×10^{-5}	3.6×10^{-5}	3.9×10^{-5}

6. ACCEPTANCE TEST RESULTS – DIAGONAL SECTION

This section contains signed data sheets for each component or subsystem.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

6.1 Interface To CDS – Diagonal Section

The interface to LIGO's CDS computer system was tested by point to point wiring checks using the following documentation:

V049-1-163

Control functions (displays, interlocks, etc.) were checked by monitoring CDS display screens and actual equipment control.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

6.2 Clean Air System Test – Diagonal Section

The clean air system (class 100) was tested per Acceptance Test V049-2-109.

All test results met or exceeded the requirements.

LIGO VACUUM EQUIPMENT ACCEPTANCE TEST DATA/TEST VERIFICATION

Equip. Tag _____ S/N _____

Type of Test	ATP Para.	ATP Req'ment/ Actual Data	Comments	LIGO Witness Sign./date	PSI Sign./date
Visual Inspection					
Labelling Verification					
Bakeout	NA				
Leak rate	NA				
Factory Endurance Test	NA				
Factory Speed Test	NA				
Functional Test	5.1				
DEWPOINT	5.2	-60C / -69.C			Am 3/27/98
Particle Count	5.2	100.PART/FT3 REQ 0.0 PART / FT ³ MEYS	0.5M		Am 3/27/98
HYDROCARBON CONTENT	5.2	0.0PPM			Am 3/27/98

WASH. CORNER CLEAN AIR SYS.

U0442-109 ATT 1 REV 1

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

6.3 Class 100 Cleanroom Test – Diagonal Section

The class 100 cleanrooms were tested per Acceptance Test V049-2-110.

All test results met or exceeded the requirements.

See Vertex Section 8.3 for details.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

6.4 System Leak Check – Diagonal Section

Leak testing was conducted in stages with individual components being leak checked and baked at PSI's Westborough facility. Each building system was then leaked as a system in the field per the system Acceptance Test Procedure (End Stations V049-2-115).

The leak testing philosophy and data sheets are attached.

Philosophy of Leak Testing at PSI-Westborough

The leak test specification for the LIGO vessels is to find, and repair, all 1×10^{-9} Torr-l/s of helium and greater leaks in accordance to ASTM E498 Standard Test Methods for Leaks. In order to optimize the leak testing process, we have bagged the first vessels of each type: WBSC10, WHAM1, and WCP4. Additionally, three spool sections were bagged: A15 (01), A1 (01)-A7B (01), and A6 (01)-B6 (01). Bagging these vessels consisted of enclosing the chambers with tarp and filling the bag with helium again in accordance to ASTM E498 specification. This creates a concentrated helium environment enabling the leak detector to find small leaks. A total leak rate can then be quantified. All six vessels registered a *total* leak rate of $< 1.5 \times 10^{-9}$ Torr-l/s per vessel. Bagging was performed to try to qualify our evacuate-and-spray techniques developed during the prototype program. The results of the bag tests verified the evacuate-and-spray techniques implemented to attain the 1×10^{-9} Torr-l/s leak rate specification *per joint*. The history at PSI has shown that the smallest leaks our stainless steel welding techniques yield are 1×10^{-7} Torr-l/s for the worst case scenario. This statement is also confirmed in *High Vacuum Technology* by Hablani (See Attached Reference). This size weld leak is easily found using our evacuate-and-spray technique. Mechanical joints and aluminum welding are therefore the only other source of 1×10^{-9} Torr-l/s leaks. All aluminum cryopump reservoirs were bagged for the leak testing technique prior to and after final assembly. Mechanical joints were targeted as the probable source for very small leaks ($1 \times 10^{-7} \rightarrow 1 \times 10^{-9}$ Torr-l/s). Very few leaks of this size were found on the vessels.

Philosophy of Leak Testing in the Field

The philosophy of leak testing the assembled LIGO vessels in the field is to verify the integrity of the leak test performed at PSI and to test new or remade conflat assemblies. The RGA air signature is an additional confirmation as to the tightness of the complete assembly. Taking the extra step to leak check each isolatable volume reduces the risk of getting a large, and therefore unacceptable, air signature. We field leak test every joint that has been changed since the initial leak test at PSI. This is confirmed by our conflat torque tags. Any missing or newly tagged joint is rechecked, and often all joints are rechecked if time permits.

PSI Leak Testing Summary

Following all of the steps listed above helps to ensure meeting the leak test specification. As of this writing, the air signature has been demonstrated in the Left Mid, Left End, and Left Beam Manifold. The air signature method was used to identify a gate valve bellows leak in the Right Mid Station. A new test has been developed for the large gate valve bellows.

Table 11.1 Examples of Leak Rate Specifications for Various Products and Industries

Product or system	Leak rate specification (atm · cm ³ /s)	Comment
Chemical process equipment	10 ⁻¹ to 1	High process flow rates
Torque converter	10 ⁻³ to 10 ⁻⁴	Retention of liquid
Beverage can end	10 ⁻⁵ to 10 ⁻⁷	Smaller leaks, if present have negligible effect
IC package	10 ⁻⁷ to 10 ⁻⁸	
Pacemaker	10 ⁻⁹ to 10 ⁻¹⁰	Long life, implanted in body

11.2.3 Distribution of Leaks by Size

The curve in Figure 11.1 shows the general distribution by size of commonly encountered leaks based on observations over many years for many products. Knowledge of this distribution is helpful in establishing reasonable leak rate specifications for a given product. There are two regions because there are two means of gas transfer: through holes and by permeation.

Although industrial leak rate specifications range from 10⁻⁹ to 1 atm · cm³/s, the majority of products have leak rate specifications lying in a narrower range, from 10⁻⁶ to 10⁻¹ atm · cm³/s. The upper part of this range is covered by bubble testing, down to 10⁻⁴ std cm³/s. Other methods overlap the bubble method and extend well below its lower limit. The helium method can detect leaks smaller by a factor of 1,000,000. Leaks larger than 10⁻¹ atm · cm³/s can usually be spotted visually.

The large class of leaks caused by incomplete welds, brazes, seals, and so on, usually does not extend below 10⁻⁷ atm · cm³/s. Smaller leaks are usually plugged by water vapor from the atmosphere. Baking, when feasible, can reopen these leaks by evaporating the water vapor.

Some products, which have to be reliable for an extended period—say 5 years or more—may warrant testing at higher sensitivity (10⁻⁸ to 10⁻⁹ atm · cm³/s) for the reassurance of having conservative test results. An example is the pacemaker, which must function for years in a difficult environment.

HIGH VACUUM TECHNOLOGY

HAISLAMIAN, M.H.

MAR 20 1961

NUMBER OF LEAKS




Figure 11.1 Typical distribution of leaks encountered in industrial products.

For most products, however, looking for leaks 100 or 1000 times smaller than the acceptable limit will incur unnecessary additional test expense without improving reliability. For example, it would not make economic sense to test automotive torque converters or ring pull-tab beverage can ends at 10⁻⁸ or 10⁻⁹ atm · cm³/s; in fact, it would lead to costly rejection of perfectly serviceable products.

11.3 METHODS OF LEAK DETECTION

11.3.1 Leak Location and Measurement

The basic functions of leak detection are the location and measurement of leaks. These functions are carried out through the use of standard leak test techniques, which are usually selected according to the configuration of the part to be tested, the economics of the test, and the nature of the system. These techniques depend on the use of a tracer gas (or liquid) passing through a leak and being detected on the other side, and are applicable to most of the leak detection methods, including the helium method.

Leak Location

Leak location is the testing approach used to find the precise location of individual leaks. It is usually a qualitative procedure only. The techniques used are very dependent on the skill and alertness of an

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET - FIELD TESTS

	1	2	3
Component Name	WASH DIAG	ANNULAS PIPE	EQUIP
Model Number			
Serial Number			
Drawing Number			
Detector Name	PALZERS	PALZERS	BSC4
Model Number	HCT 160 DRY	HCT 160 DRY	HAM 7,8,9,10,11,12
Serial Number	03	03	AGA
Detector Calibration		INT CAL ONLY	AGB
Expiration Date	10-98		B2A
Standard Leak Rate	4.53×10^{-9}		B2B
Background	NA		B6
Standard Response	4.6×10^{-9}	CF 1.2	B7
Leak Test Data			BE3A2
Location /Date	WASH 5-6-98	5-6-98	BE3C
Tracer Gas	HE	HE	
Pressure CC GHI	6.3×10^{-7}	LESS THAN 1×10^{-5}	
Duration		PER ANNULAS	
Response	NDL EVAC + SPRAY	SPACE	
	10^{-9} SCALE		
Leak Rate			
Measured			
Calculated	NDL 10^{-9} SCALE		
Allowable			
Performed By D.H	Date :		
Witnessed By :	Date :		
Signature <i>Chris DeLong</i>	Date : 5-6-98	5-6-98	
Title : PROD TECH III			
Remarks :			

SPECIFICATION

Number: V049-2-014

Rev.

A

2

**WASHINGTON SITE CORNER STATION
PSI FACTORY LEAK TEST DATA SHEETS
DIAGONAL SECTION**

<i>Tag No.</i>	<i>Serial No.</i>
WBSC 4	06
WHAM 7	11
WHAM 8	06
WHAM 9	08
WHAM 10	09
WHAM 11	10
WHAM 12	12
WA6A	01
WA6B	02
WB2A	01
WB2B	01
WB6	01
WB7	01
WBE3A2	02
WBE3C	02

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	AL-136		
Model Number			
Serial Number	01		
Drawing Number			
Detector Name	PAZERS		
Model Number	HCT 160		
Serial Number	3137944-007		
Detector Calib.Date	5-28-97		
Detector Calib.Factor	1.0		
Standard Leak Rate	4.4×10^{-9}		
Std. Leak Expir.Date	6-27-97		
Standard Response	4.6×10^{-9}		
Leak Test Data			
Location /Date			
Tracer Gas	HE		
Pressure @ Turbo Inlet	15		
Duration	15 min		
Response	1×10^{-9}		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: DH.	Date: 5-28-97		
Witnessed By:	Date:		
Signature <i>[Signature]</i>	Date: 5-28-97		
Title:			

Remarks: LEAK RATE LESS THAN 1×10^{-9} 15 MIN PAZ TEST

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	A6-B7 SPK		
Model Number			
Serial Number	01		
Drawing Number			
Detector Name	BALZER5		
Model Number	HLT 160		
Serial Number	3137946-007		
Detector Calib.Date	5-20-97		
Detector Calib.Factor	1.0		
Standard Leak Rate	4.4×10^{-9}		
Std.Leak Expir.Date	6-27-97		
Standard Response	5.7×10^{-9}		
Leak Test Data			
Location /Date			
Tracer Gas			
Pressure @ Turbo Inlet			
Duration	20 min		
Response	1×10^{-9}		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H.	Date: 5-20-97		
Witnessed By:	Date:		
Signature: [Signature]	Date: 5-20-97		
Title:			

Remarks:

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

SP00L
VESSEL (BSC/HAM) LEAK TEST SUMMARY SHEET

Name	<i>A6-B7</i>						
Model No.							
Serial No.	<i>02</i>						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				<i>5-</i>
	IV-V		4×10^{-3}	<input checked="" type="checkbox"/>		<i>Don Williams</i>	<i>5-20-97</i>
	II		NDL (10^{-9} Scale)	<input checked="" type="checkbox"/>		<i>Don Williams</i>	<i>5-20-97</i>
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments *LEAK RATE LESS THAN 1×10^{-9} 20 CM PAZ TEST*

Witnessed
Signature *Don Williams*
Title
Date: *5-20-97*

SPECIFICATION	
Number: <i>A</i> V049-2-014	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

SPRU
VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	<i>AL-196</i>						
Model No.							
Serial No.							
Drwg No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	<input checked="" type="checkbox"/>		<i>[Signature]</i>	<i>5/20/97</i>
	II		NDL (10^{-9} Scale)	<input checked="" type="checkbox"/>		<i>[Signature]</i>	<i>5/21/97</i>
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments *LEAK RATE LESS THAN 1×10^{-9} 15 min leak test*

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: <i>A</i>	V049-2-014
	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	5 Pool		
Model Number	BE3 E		
Serial Number	02		
Drawing Number			
Detector Name	BALZERS		
Model Number	HLT 160 DEY		
Serial Number	3		
Detector Calib. Date	7-30-98		
Detector Calib. Factor			
Standard Leak Rate	NOT USED		
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	CLEAN ROOM / 7-30-98		
Tracer Gas	HE		
Pressure @ Turbo Inlet	6.0×10^{-7}		
Duration	30 min		
Response	$NDL \times 10^{-9}$ SCALE = EVACUATE + SPRAY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : P.H.	Date :		
Witnessed By : D.H.	Date : 7.30.98		
Signature :	Date :		
Title :			

Remarks :

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	SPool						
Model No.	BE3						
Serial No.	02						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		<i>[Signature]</i>	7-30-99
	II		NDL (10^{-9} Scale)	✓		<i>[Signature]</i>	7-20-99
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WHAM7		
Model Number			
Serial Number	11		
Drawing Number			
Detector Name	BAL2625		
Model Number	HLT160		
Serial Number	#1		
Detector Calib. Date	7-30-97		
Detector Calib. Factor	1.0		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	Flanders / 7-30-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	9.7×10^{-7}		
Duration	3.25 hours		
Response	NDL 10^{-9} range EVAC & SPRAY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : Paul Tatro	Date : 7-30-97		
Witnessed By : DH	Date : 7-30-97		
Signature : Paul Tatro (JP)	Date : 7-30-97		
Title :			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WHAM7						
Model No.							
Serial No.	11						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr	✓		Paul Tatro (JF)	7-30-97
	IV-V		4×10^{-5}	✓			
	II		NDL (10^{-9} Scale)	✓		Paul Tatro (JF)	7-30-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments $P = 1.2 \times 10^{-5}$

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: A	V049-2-014
	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WHAM8		
Model Number			
Serial Number	6		
Drawing Number			
Detector Name	BALZERS		
Model Number	HUT160		
Serial Number	#1		
Detector Calib. Date	8-12-97		
Detector Calib. Factor	1.0		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	Flanders / 8-12-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1×10^{-6}		
Duration	4 hours		
Response	NDL 10^{-9} scale Evac. & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: Paul Tatro	Date: 8-12-97		
Witnessed By:	Date:		
Signature: Paul Tatro	Date: 8-12-97		
Title: (JF)			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WHAM8						
Model No.							
Serial No.	6						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-3}	✓		D.H./J.F	8-19-97
	II		NDL (10^{-9} Scale)	✓		D.H./J.F	8-19-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				
Comments	metal chip found on O-ring (caused a 10^{-3} leak) replace o-ring & retest on 8-19-97						
Witnessed							
Signature							
Title							
Date:							

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WHAM9		
Model Number			
Serial Number	8		
Drawing Number			
Detector Name	Balzers		
Model Number	HCT160		
Serial Number	#1		
Detector Calib. Date	8-29-97		
Detector Calib. Factor	1.1		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	Flanders		
Tracer Gas	He		
Pressure @ Turbo Inlet	8.2×10^{-8}		
Duration	2 hours		
Response	NDL 10^{-9} a scale evac. & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: Ed Rolles	Date: 8-29-97		
Witnessed By: DH	Date: 8-29-97		
Signature: Ed Rolles (JR)	Date: 8-29-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WHAM9						
Model No.							
Serial No.	8						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		Ed Rolfes	8-22-97
	II		NDL (10^{-9} Scale)	✓		Ed Rolfes	8-22-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments $P = 1.6 \times 10^{-5}$

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WBZA		
Model Number			
Serial Number	1		
Drawing Number			
Detector Name	Batzers		
Model Number	HCT160		
Serial Number	2		
Detector Calib. Date			
Detector Calib. Factor			
Standard Leak Rate	4.8×10^{-9} cc/s		
Std. Leak Expir. Date			
Standard Response	4 min / 7-14-97		
Leak Test Data			
Location / Date	clean weld room / 7-14-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	5.6×10^{-8}		
Duration	4 hours		
Response	NDL 10^{-9} scale evac & spray		
Leak Rate			
Measured			
Calculated			
Allowable	P.F.		
Performed By: Don Hillier	Date: 7-14-97		
Witnessed By:	Date:		
Signature: Don Hillier (JA)	Date: 7-14-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
- A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WBZA						
Model No.							
Serial No.	1						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-3}	✓		Paul Harrison	7-14-97
	II		NDL (10^{-9} Scale)	✓		Paul Harrison D.H.	7-14-97
						D.H.	
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION

Number: V049-2-014 p2

A

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WB2B		
Model Number			
Serial Number	1		
Drawing Number			
Detector Name	Balters		
Model Number	HLT160		
Serial Number	2		
Detector Calib. Date	7-19-97		
Detector Calib. Factor	1.0		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location / Date	clean wold room / 7-19-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1.5×10^{-6}		
Duration	7.5 hours		
Response	NDL 10^{-9} range evac. & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. Miller	Date: 7-19-97		
Witnessed By: (JF)	Date:		
Signature: D. Miller	Date: 7-19-97		
Title: (JF)			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WB2B						
Model No.							
Serial No.	1						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		D. Miller (JE)	7-19-97
	II		NDL (10^{-9} Scale)	✓		D. Miller (JE)	7-19-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WBE3A2 w/BE3A1		
Model Number			
Serial Number	02		
Drawing Number			
Detector Name	Pulzers		
Model Number	HLT160		
Serial Number	3		
Detector Calib. Date	8-16-97		
Detector Calib. Factor	1.2		
Standard Leak Rate	/		
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location / Date	clean weld room / 8-16-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	4.8×10^{-7}		
Duration	7.33 hrs		
Response	NDL 10^{-9} scale 2 vac. & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: P.H.	Date:	8-16-97	
Witnessed By: D.H.	Date:	8-16-97	
Signature: Dan Hillman	Date:	8-16-97	
Title: (JP)			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	JBE 3A2						
Model No.							
Serial No.	02						
Drwg No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-3}	✓		D. Hillier	8-20-97
	II		NDL (10^{-9} Scale)	✓		D. Hillier (JF)	8-20-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WHAM10		
Model Number			
Serial Number	9		
Drawing Number			
Detector Name	Galzers		
Model Number	HUT160		
Serial Number	1		
Detector Calib. Date	8-26-97		
Detector Calib. Factor	1.1		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	dem room / 8-22-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	3.5×10^{-1}		
Duration	1.5 hr		
Response	NDL 10^{-9} range evac & sprang		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. Hill	Date: 8-26-97		
Witnessed By: JF	Date:		
Signature: D. Hill	Date: 8-26-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WHAM10						
Model No.							
Serial No.	9						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus	IV-V II	Torr	Torr	✓		Ed Rolfes	8-27-97
				NDL (10 ⁻⁹ Scale)	✓		Ed Rolfes
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1x10 ⁻⁹				
Weld Joint	II		1x10 ⁻⁹				
Conflat	III		1x10 ⁻⁹				

Comments
 HLT #3 CF 1.2

Witnessed
 Signature
 Title
 Date:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WHAM II		
Model Number			
Serial Number	10		
Drawing Number			
Detector Name	Balzers		
Model Number	HLI 60		
Serial Number	# 5		
Detector Calib. Date	9-9-97		
Detector Calib. Factor	2.1		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location / Date	oven / 9-9-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1.6×10^{-2}		
Duration	3 hours		
Response	NDL 10^{-9} scale evac & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. Hillier	Date: 9-9-97		
Witnessed By: (JF)	Date:		
Signature: Don Hillier	Date: 9-9-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WHAM11						
Model No.							
Serial No.	10						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-3}	✓		D. Williams	9-9-97
	II		NDL (10^{-9} Scale)	✓		D. Williams (JP)	9-9-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				
Comments							
Witnessed							
Signature							
Title							
Date:							

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WHAM 12		
Model Number			
Serial Number	12		
Drawing Number			
Detector Name	Balzers		
Model Number	HLT 160		
Serial Number	1		
Detector Calib. Date	9-5-97		
Detector Calib. Factor	2.2		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	clean weld room / 9-4-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	3.4×10^{-7}		
Duration	4 hours		
Response	NDL 10^{-9} range Evac & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. Hillier	Date: 9-5-97		
Witnessed By: (JP)	Date:		
Signature: Dan Hillier	Date: 9-5-97		
Title:			

Remarks: FINISHED IN OVEN ON 9-9-97

SPECIFICATION	
Number: V049-2-014	p2
- A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BSCY w/A19B		
Model Number			
Serial Number	6		
Drawing Number			
Detector Name	Balzers		
Model Number	HCT100		
Serial Number	3		
Detector Calib. Date	8-8-97		
Detector Calib. Factor	1.3		
Standard Leak Rate	4.5×10^{-9}		
Std. Leak Expir. Date			
Standard Response	5 min		
Leak Test Data			
Location / Date	Clean room / 8-6-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1×10^{-6}		
Duration	6 hours		
Response	NDL 10^{-9} scale + vac + spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: P. Atro /	Date: 8-8-97		
Witnessed By: D. Hillier	Date:		
Signature: Dan Hillier	Date: 8-8-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

6.5 System Bake-Out – Diagonal Section

The completed station was baked out per Acceptance Test Procedure V049-2-112.

The bake-out passed the requirements since the ultimate pressure test was successfully completed.

D1

DIAGONAL BAKE

6-3-98
1500 START SP=~~10~~ TURBO 1.4×10^{-6}

1700 SP=2A TURBO 1.1×10^{-6}

6-4-98
0900 SP=49°C TURBO 6.5×10^{-6}

AUX @ HAM 7	3.0×10^{-5}
@ GV4	5.7×10^{-5}
@ HAM 9	1.4×10^{-4}
@ HAM 12	5.8×10^{-5}
@ HAM 10	4.2×10^{-4}
@ GV3	4.0×10^{-6}

15:30 SP=61°C TURBO 8.5×10^{-6}

AUX @ HAM 7	1.1×10^{-5}
@ GV4	5.4×10^{-5}
@ HAM 9	1.4×10^{-4}
@ HAM 12	3.1×10^{-5}
@ HAM 10	6.4×10^{-5}
@ GV3	7.2×10^{-6}

6-5-98
1100 SP=100 TURBO 2.1×10^{-5}

AUX @ HAM 7	5.7×10^{-5}
@ GV4	8.6×10^{-5}
@ HAM 9	1.8×10^{-4}
@ HAM 12	7.9×10^{-5}
@ HAM 10	GAUGE IS DEAD
@ GV3	1.8×10^{-5}

DZ

6-5-98

1330 SP=125	TURBO	2.1×10^{-5}
AUX @ HAM 7		5.6×10^{-5}
@ GV 4		8.5×10^{-5}
@ HAM 9		1.7×10^{-4}
@ HAM 12		7.6×10^{-5}
@ HAM 10	DEAD GAGE	
@ GV 3		2.0×10^{-5}

2000 SP=120

AUX @ HAM 7	TURBO	2.0×10^{-5}
@ GV 4		4.9×10^{-5}
@ HAM 9		8.0×10^{-5}
@ HAM 12		9.7×10^{-5}
@ HAM 10	DEAD GAGE	
@ GV 3		2.0×10^{-5}

6-6-98

0900 SP=127	TURBO	1.3×10^{-5}
AUX @ HAM 7		2.3×10^{-5}
@ GV 4		4.7×10^{-5}
@ HAM 9		7.6×10^{-5}
@ HAM 12		3.6×10^{-5}
@ HAM 10		4.5×10^{-4}
@ GV 3		1.9×10^{-5}

1400 SP=136

AUX @ HAM 7	TURBO	1.6×10^{-5}
@ GV 4		2.4×10^{-5}
@ HAM 9		4.6×10^{-5}
@ HAM 12		8.3×10^{-5}
@ HAM 10		3.4×10^{-5}
@ GV 3		5.0×10^{-4}
		2.0×10^{-5}

D3

2000 SP = 150 TURBO 2.3 x 10⁻⁵
 AUX @ HAM 7 2.6 x 10⁻⁵
 @ GUV 5.1 x 10⁻⁵
 @ HAM 9 9.5 x 10⁻⁵
 @ HAM 12 3.7 x 10⁻⁵
 @ HAM 10 6.3 x 10⁻⁴
 @ GUV 2.4 x 10⁻⁵

6-7-98
 1200 SP = 150 TURBO 1.9 x 10⁻⁵
 AUX @ HAM 7 2.4 x 10⁻⁵
 @ GUV 3.4 x 10⁻⁵
 @ HAM 9 6.4 x 10⁻⁵
 @ HAM 12 2.7 x 10⁻⁵
 @ HAM 10 3.1 x 10⁻⁴
 @ GUV 2.1 x 10⁻⁵

1900 SP = 150 TURBO 1.8 x 10⁻⁵
 AUX @ HAM 7 2.3 x 10⁻⁵
 @ GUV 3.2 x 10⁻⁵
 @ HAM 9 6.0 x 10⁻⁵
 @ HAM 12 2.6 x 10⁻⁵
 @ HAM 10 2.9 x 10⁻⁴
 @ GUV 2.0 x 10⁻⁵

6-8-98
 0630 SP = 150 TURBO 1.6 x 10⁻⁵
 AUX @ HAM 7 2.8 x 10⁻⁵
 @ GUV 2.6 x 10⁻⁵
 @ HAM 9 5.3 x 10⁻⁵
 @ HAM 12 2.3 x 10⁻⁵
 @ HAM 10 2.1 x 10⁻⁴
 @ GUV 2.0 x 10⁻⁵

D4

6-8-98

1200 SP=150
 AUX @ HAM 7
 @ GV4
 @ HAM 9
 @ HAM 12
 @ HAM 10
 @ GV3

TURBO 1.6×10^{-5}
 2.1×10^{-5}
 2.5×10^{-5}
 5.2×10^{-5}
 2.3×10^{-5}
 2.0×10^{-4}
 1.9×10^{-5}

1900 SP=150
 AUX @ HAM 7
 @ GV4
 @ HAM 9
 @ HAM 12
 @ HAM 10
 @ GV3

TURBO 1.5×10^{-5}
 2.0×10^{-5}
 2.4×10^{-5}
 5.0×10^{-5}
 2.2×10^{-5}
 1.7×10^{-4}
 1.9×10^{-5}

START RAMP DOWN

6-9-98

0730 SP=125
 AUX @ HAM 7
 @ GV4
 @ HAM 9
 @ HAM 12
 @ HAM 10
 @ GV3

TURBO 6.2×10^{-6}
 1.3×10^{-5}
 1.3×10^{-5}
 2.3×10^{-5}
 1.3×10^{-5}
 6.7×10^{-5}
 1.2×10^{-5}

1230

SP=115
 AUX @ HAM 7
 @ GV4
 @ HAM 9
 @ HAM 12
 @ HAM 10
 @ GV3

TURBO 3.8×10^{-6}
 1.1×10^{-5}
 1.0×10^{-5}
 1.7×10^{-5}
 1.0×10^{-5}
 5.3×10^{-5}
 9.7×10^{-6}

DS

1500 SP=110 TURBO 3.1×10^{-4}
 AUX @ HAM 7 9.7×10^{-6}
 @ GV4 9.6×10^{-6}
 @ HAM 9 1.5×10^{-5}
 @ HAM 12 9.4×10^{-6}
 @ HAM 10 4.8×10^{-5}
 @ GV3 9.0×10^{-6}

6-10-98

1000 SP=93 TURBO 1.6×10^{-6}
 AUX @ HAM 7 2.8×10^{-6}
 @ GV4 5.5×10^{-6}
 @ HAM 9 8.3×10^{-6}
 @ HAM 12 5.3×10^{-6}
 @ HAM 10 2.6×10^{-5}
 @ GV3 5.3×10^{-6}

1300 SP=87 TURBO 1.2×10^{-6}
 AUX @ HAM 7 1.7×10^{-6}
 @ GV4 4.5×10^{-6}
 @ HAM 9 7.4×10^{-6}
 @ HAM 12 4.3×10^{-6}
 @ HAM 10 2.3×10^{-5}
 @ GV3 4.8×10^{-6}

1430 SP=84 TURBO 1.1×10^{-6}
 AUX @ HAM 7 3.1×10^{-6}
 @ GV4 4.0×10^{-6}
 @ HAM 9 6.7×10^{-6}
 @ HAM 12 4.0×10^{-6}
 @ HAM 10 2.1×10^{-5}
 @ GV3 4.4×10^{-6}

06

6-11-98

900 SP. = 60°

$P_{CHI} = 3.5 \times 10^{-7}$

SYSTEM OFF

BACK
COMPUTER

1000 TURBO 3.1×10^{-7}

AUX @ HAM 7	1.4×10^{-6}
@ GV4	2.0×10^{-6}
@ HAM 9	2.6×10^{-6}
@ HAM 12	1.3×10^{-6}
@ HAM 10	6.3×10^{-6}
@ GV3	2.2×10^{-6}

1400 TURBO 1.6×10^{-7}

TURN ON WIP8

1445 TURBO 4.9×10^{-7}
 VALVED OFF WIP8
 TURN ON WIP7

1515 VALVED OFF WIP7

1600 TURBO 1.3×10^{-7}

6-12-98

815 $P_{CHI} = 3.9 \times 10^{-8}$

BOTH I.P. @ 3000V & $1 \times 10^{-5}A$

T ~ 77-107° C CAT 7 4

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

6.6 Ultimate Pressure Test (After Bake-Out) – Diagonal Section

The ultimate pressure test was conducted per Acceptance Test Procedure V049-2-114.

All test results met or exceeded the requirements.

Title: Partial Pressure Calculation for Left Beam Manifold and Diagonal Sections - 45 hours after opening WGV3
 Date: 06/13/98
 Test ID: WCLBM_D
 PSI Engineer: J. Flinn

AMU	F (amu) transmission efficiency wrt N2	E (amu) ionization efficiency wrt N2	S (p_amu) sensitivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	10.35	1.16E-09	1.20E-08
16	0.57	1.60		1.03E-11	8.15E-11
18	0.64	1.12		5.11E-12	6.11E-11
28	-	-	16.78	6.31E-11	1.06E-09
44	1.57	1.42		3.73E-12	5.52E-11
all others	-	-	16.78	5.06E-12	8.49E-11

Total Pressure = 1.33E-08


Partial Pressure and Air Signature Acceptance

LIGO: John Woods

PSI: _____

Cycle : 6

RGA mounted on LBM
scanned after opening 6V3



122

X 159.59

Y 5.754399E-09

C 6

OTHERS FOR 45 HOURS ON LBM
FOR LBM & DIAG.

24 1.5×10^{-13}

25 2.4×10^{-13}

26 9.4×10^{-13}

27 7.3×10^{-13}

29 9.5×10^{-13}

30 3.6×10^{-13}

~~32~~ 2.7 $\times 10^{-13}$

AD R

38 1.3×10^{-13}

39 1.8×10^{-13}

40 5.5×10^{-12}

41 1.6×10^{-13}

42 1.4×10^{-13}

43 1.2×10^{-13}

45 1.4×10^{-13}

50.6×10^{-13}

Title: Partial Pressure Calculation for Left Beam Manifold and Diagonal Sections - 4.5 hours after opening WGV3
 Date: 06/13/98
 Test ID: WCLBM_D
 PSI Engineer: J. Flinn


AMU	F (amu) transmission efficiency wrt N2	E (amu) ionization efficiency wrt N2	S (p_{amu}) sensitivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	10.35	1.19E-09	1.23E-08
16	0.57	1.60		1.13E-11	8.94E-11
18	0.64	1.12		8.21E-12	9.82E-11
28	-	-	16.78	6.92E-11	1.16E-09
44	1.57	1.42		5.32E-11	7.87E-10
all others	-	-	16.78	1.00E-11	1.68E-10

Total Pressure = 1.46E-08

Partial Pressure and Air Signature Acceptance

LIGO: _____

PSI: _____



X: 99.81 Y: 1.218168E-11 C: 4

125

Title: Partial Pressure Calculation for Left Beam Manifold and Diagonal
 Sections - 30 minutes after opening WGV3
 Date: 06/13/98
 Test ID: WCLBM_D
 PSI Engineer: J. Flinn

AMU	F (amu) transmission efficiency wrt N2	E (amu) ionization efficiency wrt N2	S (ρ _amu) sensitivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	10.35	1.28E-09	1.32E-08
16	0.57	1.60		1.81E-11	1.43E-10
18	0.64	1.12		1.13E-11	1.35E-10
28	-	-	16.78	1.11E-10	1.86E-09
44	1.57	1.42		8.21E-12	1.22E-10
all others	-	-	16.78	1.00E-11	1.68E-10


Total Pressure = 1.57E-08

Partial Pressure and Air Signature Acceptance

LIGO: _____

PSI: _____

File Display Setup Function Special Info



X: 70.66


Y: 6.563611E-10

C: 2

127

Title: RGA Sensitivity Calibration
 Date: 6/13/98
 Test ID: WCLBMcal
 PSI Engineer: John Flinn

AMU	I _(amu) (A)	I _(leak) (A)	F _(amu) (-)	E _(amu) (-)	Q _(amu_leak) (Torr-l/s)	S _(orifice_amu) (l/s)	S _(p_amu) (Torr/A)
2	4.28E-10	3.38E-08			4.80E-06	13.9	10.35
16	-		0.57	1.6			7.91
18	-		0.64	1.12			11.96
28	3.00E-10	1.56E-08			9.50E-07	3.7	16.78
40	4.85E-13	1.44E-09			9.40E-08	3.1	21.06
44	-		1.57	1.42			14.80
129	1.00E-13	2.06E-10			2.20E-08	1.7	62.85
131	1.00E-13	1.63E-10			1.80E-08	1.7	65.00
132	1.00E-13	2.01E-10			2.20E-08	1.7	64.42
134	1.00E-13	7.59E-11			9.00E-09	1.7	69.84
136	1.00E-13	6.15E-11			8.00E-09	1.7	76.64




X: 108.25

Y: 9.549926E-08


C: 6

File Display Setup Function Special Info




X: 81.19 Y: 1.047129E-08 C: 3

130




X: 114.94 Y: 8.652525E-10



RGA mounted on diagonal
Scanned after opening EV3
(30 min)


132



X 39.72 Y 5.830614E-10 C: 4

CBM/
D. H. ...

Conductance Calculation for RGA Calibration Chamber at Left End Station



1. $C_{2.5''_valve} = 80 l/s$ from published data
2. $2.5''$ tube path = $4'' + 8'' = 12''$

$$P_{tube} = \left(1 + \frac{3}{8} \cdot \frac{L}{r}\right)^{-1} = \left(1 + \frac{3}{8} \cdot \frac{12}{1.25}\right)^{-1} = (4.6)^{-1} = 21.7\%$$

$$S_{2.5''_orifice} = (2.5 in)^2 \frac{\pi}{4} \times \frac{(0.0254 m)^2}{in^2} \times 117,000 \frac{l}{s \cdot m^2} = 370.5 l/s$$

$$C_{2.5''_tube} = P_{2.5''_tube} \cdot S_{2.5''_orifice} = (0.217) \cdot (370.5 l/s) = 80.4 l/s$$

Conductance from Chamber to RGA:

$$C_{total} = \frac{1}{\frac{1}{80.4 l/s} + \frac{1}{80 l/s}} = 40.1 l/s$$

{this applies to the RGA on the cross at any location ($l=8''$)}

The pumping speed to the chamber is almost 11 times greater with the 0.25" orifice ($S=3.7 l/s$).

This test configuration should provide better results than the Left Mid Station configuration.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

6.7 Backfill/100 Hr. Pumpdown Test – Diagonal Section

This test was only performed on the Vertex and Right Beam Manifold. See Section 8.7 for typical data.

7. ACCEPTANCE TEST RESULTS – RIGHT BEAM MANIFOLD

This section contains signed data sheets for each component or subsystem.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.1 Interface To CDS – Right Beam Manifold

The interface to LIGO's CDS computer system was tested by point to point wiring checks using the following documentation:

V049-1-163

Control functions (displays, interlocks, etc.) were checked by monitoring CDS display screens and actual equipment control.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.2 Clean Air System Test – Right Beam Manifold

The clean air system (class 100) was tested per Acceptance Test V049-2-109.

All test results met or exceeded the requirements.

00442-108 ATT 1 REV 1

LIGO VACUUM EQUIPMENT ACCEPTANCE TEST DATA/TEST VERIFICATION

Equip. Tag _____ S/N _____

Type of Test	ATP Para.	ATP Req'ment/ Actual Data	Comments	LIGO Witness Sign./date	PSI Sign./date
Visual Inspection					
Labelling Verification					
Bakeout	NA				
Leak rate	NA				
Factory Endurance Test	NA				
Factory Speed Test	NA				
Functional Test	5.1				
DEWPOINT	5.2	-60C / -69.C			Am 3/27/98
Particle Count	5.2	100.PART/FT ³ REQ 0.0 PART / FT ³ MEAS	0.5M		Am 3/27/98
HYDROCARBON CONTENT	5.2	0.0PPM			Am 3/27/98

WASH. CORNER CLEAN AIR SYS.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.3 Class 100 Cleanroom Test – Right Beam Manifold

The class 100 cleanrooms were tested per Acceptance Test V049-2-110.

All test results met or exceeded the requirements.

See Vertex Section 8.3 for details.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.4 System Leak Check – Right Beam Manifold

Leak testing was conducted in stages with individual components being leak checked and baked at PSI's Westborough facility. Each building system was then leaked as a system in the field per the system Acceptance Test Procedure (End Stations V049-2-115).

The leak testing philosophy and data sheets are attached.

Philosophy of Leak Testing at PSI-Westborough

The leak test specification for the LIGO vessels is to find, and repair, all 1×10^{-9} Torr-l/s of helium and greater leaks in accordance to ASTM E498 Standard Test Methods for Leaks. In order to optimize the leak testing process, we have bagged the first vessels of each type: WBSC10, WHAM1, and WCP4. Additionally, three spool sections were bagged: A15 (01), A1 (01)-A7B (01), and A6 (01)-B6 (01). Bagging these vessels consisted of enclosing the chambers with tarp and filling the bag with helium again in accordance to ASTM E498 specification. This creates a concentrated helium environment enabling the leak detector to find small leaks. A total leak rate can then be quantified. All six vessels registered a *total* leak rate of $< 1.5 \times 10^{-9}$ Torr-l/s per vessel. Bagging was performed to try to qualify our evacuate-and-spray techniques developed during the prototype program. The results of the bag tests verified the evacuate-and-spray techniques implemented to attain the 1×10^{-9} Torr-l/s leak rate specification *per joint*. The history at PSI has shown that the smallest leaks our stainless steel welding techniques yield are 1×10^{-7} Torr-l/s for the worst case scenario. This statement is also confirmed in *High Vacuum Technology* by Hablanian (See Attached Reference). This size weld leak is easily found using our evacuate-and-spray technique. Mechanical joints and aluminum welding are therefore the only other source of 1×10^{-9} Torr-l/s leaks. All aluminum cryopump reservoirs were bagged for the leak testing technique prior to and after final assembly. Mechanical joints were targeted as the probable source for very small leaks ($1 \times 10^{-7} \rightarrow 1 \times 10^{-9}$ Torr-l/s). Very few leaks of this size were found on the vessels.

Philosophy of Leak Testing in the Field

The philosophy of leak testing the assembled LIGO vessels in the field is to verify the integrity of the leak test performed at PSI and to test new or remade conflat assemblies. The RGA air signature is an additional confirmation as to the tightness of the complete assembly. Taking the extra step to leak check each isolatable volume reduces the risk of getting a large, and therefore unacceptable, air signature. We field leak test every joint that has been changed since the initial leak test at PSI. This is confirmed by our conflat torque tags. Any missing or newly tagged joint is rechecked, and often all joints are rechecked if time permits.

PSI Leak Testing Summary

Following all of the steps listed above helps to ensure meeting the leak test specification. As of this writing, the air signature has been demonstrated in the Left Mid, Left End, and Left Beam Manifold. The air signature method was used to identify a gate valve bellows leak in the Right Mid Station. A new test has been developed for the large gate valve bellows.

Table 11.1 Examples of Leak Rate Specifications for Various Products and Industries

Product or system	Leak rate specification (atm · cm ³ /s)	Comment
Chemical process equipment	10 ⁻¹ to 1	High process flow rates
Torque converter	10 ⁻³ to 10 ⁻⁴	Retention of liquid
Beverage can end	10 ⁻⁵ to 10 ⁻⁷	Smaller leaks, if present have negligible effect
IC package	10 ⁻⁷ to 10 ⁻⁸	
Pacemaker	10 ⁻⁹ to 10 ⁻¹⁰	Long life, implanted in body

11.2.3 Distribution of Leaks by Size

The curve in Figure 11.1 shows the general distribution by size of commonly encountered leaks based on observations over many years for many products. Knowledge of this distribution is helpful in establishing reasonable leak rate specifications for a given product. There are two regions because there are two means of gas transfer: through holes and by permeation.

Although industrial leak rate specifications range from 10⁻⁹ to 1 atm · cm³/s, the majority of products have leak rate specifications lying in a narrower range, from 10⁻⁶ to 10⁻¹ atm · cm³/s. The upper part of this range is covered by bubble testing, down to 10⁻⁴ std cm³/s. Other methods overlap the bubble method and extend well below its lower limit. The helium method can detect leaks smaller by a factor of 1,000,000. Leaks larger than 10⁻¹ atm · cm³/s can usually be spotted visually.

The large class of leaks caused by incomplete welds, brazes, seals, and so on, usually does not extend below 10⁻⁷ atm · cm³/s. Smaller leaks are usually plugged by water vapor from the atmosphere. Baking, when feasible, can reopen these leaks by evaporating the water vapor.

Some products, which have to be reliable for an extended period—say 5 years or more—may warrant testing at higher sensitivity (10⁻⁸ to 10⁻⁹ atm · cm³/s) for the reassurance of having conservative test results. An example is the pacemaker, which must function for years in a difficult environment.

NUMBER OF LEAKS




Figure 11.1 Typical distribution of leaks encountered in industrial products.

For most products, however, looking for leaks 100 or 1000 times smaller than the acceptable limit will incur unnecessary additional test expense without improving reliability. For example, it would not make economic sense to test automotive torque converters or ring pull-tab beverage can ends at 10⁻⁸ or 10⁻⁹ atm · cm³/s; in fact, it would lead to costly rejection of perfectly serviceable products.

11.3 METHODS OF LEAK DETECTION

11.3.1 Leak Location and Measurement

The basic functions of leak detection are the location and measurement of leaks. These functions are carried out through the use of standard leak test techniques, which are usually selected according to the configuration of the part to be tested, the economics of the test, and the nature of the system. These techniques depend on the use of a tracer gas (or liquid) passing through a leak and being detected on the other side, and are applicable to most of the leak detection methods, including the helium method.

Leak Location

Leak location is the testing approach used to find the precise location of individual leaks. It is usually a qualitative procedure only. The techniques used are very dependent on the skill and alertness of an

hh1


	Cycle 1/2			Cycle 40				Volume liters	DTime s	T-L/s	FractionF	N2 Equiv	
	A	Torr/A	Torr	A	Torr/A	Torr	ΔP					T-L/s	T-L/s-cm2
0													
1													
2	5.80E-09	1	5.80E-09	4.70E-07	1	4.70E-07	4.64E-07	130000	10000	6.03E-06	1	6.03E-06	3.62E-12
3	2.90E-09	1	2.90E-09										
4		1	0.00E+00										
6	3.20E-12	1	3.20E-12										
7		1	0.00E+00										
8	1.00E-12	1	1.00E-12										
12	8.50E-11	1.5	1.28E-10	5.17E-11	1.5	7.76E-11							
13	4.80E-11	1.5	7.20E-11	1.92E-11	1.5	2.88E-11	-4.32E-11	130000	10000	-5.62E-10	0.07	-8.02E-09	
14 from CH4	1.78E-11	1.5	2.67E-11	1.78E-11	1.5	2.67E-11	0.00E+00	130000	10000	0.00E+00	0.156	0.00E+00	
14 from N2	3.00E-11	1.5	4.50E-11	4.74E-11	1.5	7.11E-11	2.61E-11	130000	10000	3.39E-10	0.872	4.71E-09	
15	8.80E-11	1.5	1.32E-10	9.20E-11	1.5	1.38E-10	6.00E-12	130000	10000	7.80E-11	0.85	9.18E-11	
16	1.60E-10	1.5	2.40E-10	1.10E-10	1.5	1.65E-10	-7.50E-11	130000	10000	-9.75E-10	1	-9.75E-10	
17		1.5	0.00E+00										
18		1.5	0.00E+00										
19		1.5	0.00E+00										
20	3.00E-13	1.5	4.50E-13	5.00E-13	1.5	7.50E-13	3.00E-13	130000	10000	3.90E-12	0.002	1.95E-09	
22		1.5	0.00E+00										
25		1.5	0.00E+00										
26		1.5	0.00E+00										
27		1.5	0.00E+00										
28	2.90E-10	1.5	4.35E-10	4.90E-10	1.5	7.35E-10	3.00E-10	130000	10000	3.90E-09	1	3.90E-09	
29	4.00E-12	1.5	6.00E-12	4.50E-12	1.5	6.75E-12	7.50E-13	130000	10000	9.75E-12	0.008	1.22E-09	
30		1.5	0.00E+00										
32	5.00E-13	1.5	7.50E-13										
39		1.5	0.00E+00										
40	3.00E-13	2.5	7.50E-13	2.10E-12	2.5	5.25E-12	4.50E-12	130000	10000	5.85E-11	0.01	5.85E-09	
41		1.5	0.00E+00										
44	4.30E-12	1.5	6.45E-12	7.50E-12	1.5	1.13E-11							

BALZERS SPECTRA LIBRARY

CO2	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
Ar	0.4	1.3	100															
CO				100	0.06					20		0.06E						6
N2							1.1	100						0.9		0.6		4.5
O2							0.8	100								7.2		
H2O										0.3	0.1	100	23	1.1				
CH4													1.2	100	85.8	15.6	7.7	2.4

Using the change in signal of mass 28 and assigning it all to N2 leads to 4E-9 leak
 Using the change in signal of mass 14 and assigning it all to N2 leads to 5E-9 leak
 Using the change in signal of mass 40 and assigning it all to Ar leads to 6E-9 leak
 Using the change in signal of mass 20 and assigning it all to Ar leads to 2E-9 leak using spectra library values
 Using the change in signal of mass 29 and assigning it all to N2 leads to 2E-9 leak using spectra library values

Oxygen is consumed to form CO2?
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N




X: 7.28

Y: 5.111771E-14

C: 1


Jul 08 08 05:02p David M. Evers

541



X: 33.10 Y: 1.301025E-10 C: 2

961
David M. Evers
JUN 05 09 50:50



147

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET - FIELD TEST

	1	2	3
Component Name	WASH - RIGHT BEAM MDL	ANALYS PAE	EQUIP.
Model Number			
Serial Number			
Drawing Number			
Detector Name	FALZERS	FALZERS	B9C7
Model Number	HLT 160 DRY	HLT 160 DRY	CP2 BE4B
Serial Number		03	AIC
Detector Calibration			A12A
Expiration Date	1-12-98	INT CAL ONLY	A13A
Standard Leak Rate	4.53×10^{-9}		A15A
Background	LA		B1A
Standard Response	4.5×10^{-9}	CF 1.2	B8A
Leak Test Data			B9A
Location / Date	WASH 15-30-98		B4A
Tracer Gas	HE		BES
Pressure	3.3×10^{-7}	2×10^{-5} PER ANALYS	
Duration	LA	SPR	
Response	N/DL EVAC + SPRAY $\times 10^{-9}$ SCALE	N/DL EVAC + SPRAY $\times 10^{-9}$ SCALE	
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H.	Date: 5-30-98	5-4-98	
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 5-30-98		
Title: <i>PROD TECH III</i>			

Remarks: (1) LEAK REPAIRED 4.5 CFF BEST DISC CP2
TEST INCLUDES INTEGRAL CAG RES CP2

SPECIFICATION	
Number: V049-2-014 A	Rev. 2

**WASHINGTON SITE CORNER STATION
PSI FACTORY LEAK TEST DATA SHEETS
RIGHT BEAM MANIFOLD**

<i>Tag No.</i>	<i>Serial No.</i>
WBSC 7	05
WCP 2	01
WA1C	03
WA12A	01
WA13A	01
WA15A	01
WB1A	01
WB8A	01
WB9A	01
WB4A	01
WBE4E	05
WBE5	01

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BSC		
Model Number	UBSC 7		
Serial Number	05		
Drawing Number			
Detector Name	BALZERS		
Model Number	HL+ 160 DRY		
Serial Number	02		
Detector Calib. Date	8-16-79		
Detector Calib. Factor	7		
Standard Leak Rate	NONE		
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	Clean room / 8-16-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	6.3×10^{-7}		
Duration	3 HRS		
Response	NDL $\times 10^{-9}$ RATE		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D H	Date:		
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 8-16-97		
Title:			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	BSC						
Model No.	WBSC17						
Serial No.	05						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		<i>[Signature]</i>	8-15-97
	II		NDL (10 ⁸ Scale)	✓		<i>[Signature]</i>	8-15-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments HLT #3 PCC 2.0×10^{-5}

Witnessed
 Signature *[Signature]*
 Title
 Date: 8-15-97

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	A15A SPAL		
Model Number			
Serial Number	01		
Drawing Number			
Detector Name	PAIZERS		
Model Number	HCT 160		
Serial Number	3137944-002		
Detector Calib. Date	5-17-97		
Detector Calib. Factor	1.0		
Standard Leak Rate	4.4×10^{-9}		
Std. Leak Expir. Date	6-27-97		
Standard Response	4.2×10^{-9}		
Leak Test Data			
Location /Date			
Tracer Gas	He		
Pressure @ Turbo Inlet			
Duration	30 min		
Response	1×10^{-9}		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H.	Date: 5-17-97		
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 5-17-97		
Title:			

Remarks: LEAK RATE LESS THAN 1×10^{-9} AFTER 30 MIN PAK TEST

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WBE5		
Model Number			
Serial Number	01		
Drawing Number			
Detector Name	Bubbers		
Model Number	HLT160		
Serial Number	#2		
Detector Calib. Date	8-2-97		
Detector Calib. Factor	0.9		
Standard Leak Rate	4.5×10^{-9}		
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location / Date	Clean weld room / 8-2-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1.7×10^{-7}		
Duration	1.75 hours		
Response	NDL 10^{-9} range evac. + spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: P. Hillier	Date: 8-2-97		
Witnessed By: (JP)	Date:		
Signature: P. Hillier	Date: 8-2-97		
Title: (JP)			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WBES						
Model No.							
Serial No.	01						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-3}	✓		D. Hillier	8-4-98
	II		NDL (10^{-9} Scale)	✓		D. Hillier (JP)	8-4-98
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014	p2
- A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	W1A13A	WB1A	WB8A
Model Number			
Serial Number	01	01	01
Drawing Number			
Detector Name	Balzers		
Model Number	HCT160		
Serial Number	#3		
Detector Calib. Date	8-14-97		
Detector Calib. Factor	1.4		
Standard Leak Rate	4.8×10^{-9} @/s		
Std. Leak Expir. Date			
Standard Response	4 min		
Leak Test Data			
Location /Date	clean weld room / 8-13-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	2×10^{-7}		
Duration	1 hour		
Response	NDL 10^{-9} range evac. + spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H./P.T.	Date: 8-14-97		
Witnessed By: (JF)	Date:		
Signature: D. Hillier	Date: 8-14-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WA12A	WB4A	
Model Number			
Serial Number	01	01	
Drawing Number			
Detector Name	Ba/zers		
Model Number	HCT160		
Serial Number	#2 (10/16)		
Detector Calib. Date	6-28-97		
Detector Calib. Factor	NA 1.00		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	clean room / 6-20-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	5.7×10^{-7}		
Duration	1 hour		
Response	NDL 10^{-4} range evac & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. Hillier	Date: 6-21-97		
Witnessed By:	Date:		
Signature: Don Hillier	Date: 6-21-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
- A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WB9A	WA1C	
Model Number			
Serial Number	01	03	
Drawing Number			
Detector Name	Batzers		
Model Number	HLT160		
Serial Number	3		
Detector Calib. Date	8-23-97		
Detector Calib. Factor	1.6		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	clean wld room / 8-22-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	4.1×10^{-6}		
Duration	3 hours		
Response	NDL 10^{-9} scale + vac & spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: P.T./D.H.	Date: 8-23-97		
Witnessed By: GP	Date:		
Signature: Dan Hillier	Date: 8-23-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WCPZ	WB9E4E	
Model Number			
Serial Number	01	05	
Drawing Number			
Detector Name	Gatzers		
Model Number	HCT 160		
Serial Number	2		
Detector Calib. Date	9-13-97		
Detector Calib. Factor	1.0		
Standard Leak Rate	4.8×10^{-9}		
Std. Leak Expir. Date			
Standard Response	10 minute max.		
Leak Test Data			
Location /Date	Clean room / 9-12-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	2.0×10^{-6}		
Duration	8 hours (shell & res)		
Response	NDL 10^{-9} scale evac & spray		
Leak Rate			
Measured			
Calculated			
Allowable	shell res.		
Performed By: D Hillier	Date: 9-13-97	9/15/97	
Witnessed By:	Date:		
Signature: Don Hillier	Date: 9/13/15/97		
Title:			

Remarks: hollows 4" damaged after test
re spray that joint in oven on 10/29

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	WCP2	WBE4E					
Model No.							
Serial No.	01	05					
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		Paul Tatro	9-15-97
	II		NDL (10^{-9} Scale)	✓		Paul Tatro (GP)	9-15-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014 A	p2

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.5 System Bake-Out – Right Beam Manifold

The completed station was baked out per Acceptance Test Procedure V049-2-112.

The bake-out passed the requirements since the ultimate pressure test was successfully completed.

RBM 1

RIGHT BEAM MANIFOLD

6-16-98

1530 START SP=19

~~TURBO~~ START TURBO
~~AUX @ GVA~~

1645 SP=21

TURBO 1.2×10^{-6}

6/17/98

-g.p. = 37

P = 1.5×10^{-6}

CART 3, ZONE 55 HI, HOLDING UP RAMP RATE
ZONE 39 LO

SHUT OFF ZONE 55 (WAS RUNNING 0% ANYWAY)

1200 SP=41 TURBO 2.1×10^{-6}

AUX @ GVA 7.6×10^{-7}

@ GUV7 1.5×10^{-5}

@ GUV8 1.4×10^{-4}

@ BI 2.3×10^{-5}

@ BSC8 4.1×10^{-5}

@ GUV2 1.9×10^{-5}

1200 SP=45 TURBO 2.8×10^{-6}

1600 SP=55 TURBO 5.6×10^{-6}

AUX @ GVA 1.2×10^{-6}

@ GUV7 3.5×10^{-5}

@ GUV8 1.5×10^{-4}

@ BI 3.3×10^{-5}

@ BSCB 7.3×10^{-5}

@ GUV2 3.4×10^{-5}

RBMZ

6/18/98

$$P_{TURBO} = 1.1 \times 10^{-5}$$

$$T_{SP} \sim 77^{\circ}\text{C}$$

CART 2 ZONE 90 (2°C higher than S.P.)

Shut down - running 0% anyway

0900 SP=79 TURBO 1.1×10^{-5}

AUX @ GV4	4.2×10^{-6}
@ GV7	4.3×10^{-5}
@ GV8	1.5×10^{-4}
@ B1	5.2×10^{-5}
@ BSCB	6.9×10^{-5}
@ GV2	5.4×10^{-5}

REGEN HEATER ON

1330 SP=89 TURBO 2.5×10^{-5}

AUX @ GV4	6.3×10^{-6}
@ GV7	4.8×10^{-5}
@ GV8	1.6×10^{-4}
@ B1	5.5×10^{-5}
@ BSCB	7.8×10^{-5}
@ GV2	6.6×10^{-5}

HEATER 195°C

RBM3

~~4:00~~ 1600 SP=94
 TURBO 2.8×10^{-5}
 AUX @GV4 8.1×10^{-6}
 @GV7 5.1×10^{-5}
 @GV8 1.6×10^{-4}
 @B1 5.8×10^{-5}
 @BSC8 8.3×10^{-5}
 @GV2 7.2×10^{-5}
 REGEN HEATER 152°C

6-19-98

0730 TURBO 1.4×10^{-5}
 AUX @GV4 1.6×10^{-5}
 @GV7 3.7×10^{-5}
 @GV8 1.4×10^{-4}
 @B1 4.5×10^{-5}
 @BSC8 4.9×10^{-5}
 @GV2 5.6×10^{-5}
 REGEN HEATER 20°C (RESTRICT)

1100 KT TURBO 1.9×10^{-5}
 AUX @GV4 1.8×10^{-5}
 @GV7 3.8×10^{-5}
 @GV8 1.3×10^{-4}
 @B1 4.5×10^{-5}
 @BSC8 5.8×10^{-5}
 @GV2 5.7×10^{-5}
 REGEN 170°C

RBMY

6-19-98

1600 144 TURBO 3.4 x 10⁻⁵
 Aux @ GV4 2.6 x 10⁻⁵
 @ GV7 4.7 x 10⁻⁵
 @ GV8 1.4 x 10⁻⁴
 @ B1 5.1 x 10⁻⁵
 @ BSC8 7.8 x 10⁻⁵
 @ GV2 6.7 x 10⁻⁵
 REGEN HEATER 162°C

6-20-98

0900 150 TURBO 3.3 x 10⁻⁵
 Aux @ GV4 2.2 x 10⁻⁵
 @ GV7 1.6 x 10⁻⁵
 @ GV8 1.1 x 10⁻⁴
 @ B1 2.5 x 10⁻⁵
 @ BSC8 4.6 x 10⁻⁵
 @ GV2 3.4 x 10⁻⁵
 REGEN 172°C

1330 150 TURBO 3.1 x 10⁻⁵
 Aux @ GV4 2.1 x 10⁻⁵
 @ GV7 1.4 x 10⁻⁵
 @ GV8 1.0 x 10⁻⁴
 @ B1 2.1 x 10⁻⁵
 @ BSC8 4.2 x 10⁻⁵
 @ GV2 2.9 x 10⁻⁵
 REGEN 161°C

RBM5

1630 150 TURBO 3.0×10^{-5}
 AUX @ GUV4 2.0×10^{-5}
 @ GUV7 1.4×10^{-5}
 @ GUV8 1.0×10^{-4}
 @ B1 1.9×10^{-5}
 @ BSC8 4.1×10^{-5}
 @ GUV2 2.7×10^{-5}
 REGEN 140°C

6/21

900 P = 2.9×10^{-6}

HEATERS OFF!

THEY SHUT DOWN LAST NIGHT AT 8:00PM
ABOUT 24 HOURS AT TEMP.

T_{CART1} = 60-100°C

T_{CART2} = 45-60°C

T_{CART3} = < 60°C - 80°C

T_{CART4} = < 50-80°C

10" GATE
VALVE FAILURE

TRIPPED ON A MAJOR ALARM (50°Δ)

1000 RESTART TURBO 2.3×10^{-6}

6-21

RBM6 (2)

1500 TURBO 2.4×10^{-6}
 AUX @GV4 1.5×10^{-6}
 @GV7 1.2×10^{-6}
 @GV8 OFF RESTART
 @B1 1.1×10^{-6}
 @BSC8 2.9×10^{-6}
 @GV2 2.2×10^{-6}
 6-22 REGEN 139°C

1800¹⁵⁰ TURBO 1.0×10^{-5}
 AUX @GV4 3.7×10^{-6}
 @GV7 2.5×10^{-6}
 @GV8 9.2×10^{-5}
 @B1 2.2×10^{-6}
 @BSC8 9.1×10^{-6}
 @GV2 5.7×10^{-6}
 REGEN 156°C

2030¹⁵⁰ TURBO 2.3×10^{-5}
 AUX @GV4 8.3×10^{-6}
 @GV7 6.4×10^{-6}
 @GV8 9.2×10^{-5}
 @B1 4.5×10^{-6}
 @BSC8 2.1×10^{-5}
 @GV2 1.1×10^{-5}
 REGEN 133°C

RBM7 (3)

5-12

0730 150

TURBO	2.6×10^{-5}
AUX @ GV4	1.8×10^{-5}
@ GV7	1.2×10^{-5}
@ GV8	9.1×10^{-5}
@ B1	1.4×10^{-5}
@ BSCB	3.9×10^{-5}
@ GV2	2.1×10^{-5}
REGEN	130°C

1130 150

TURBO	2.6×10^{-5}
AUX @ GV4	1.8×10^{-5}
@ GV7	1.2×10^{-5}
@ GV8	9.0×10^{-5}
@ B1	1.4×10^{-5}
@ BSCB	3.8×10^{-5}
@ GV2	2.1×10^{-5}
REGEN	164°C

1600 150 START RAMP DOWN

TURBO	2.6×10^{-5}
AUX @ GV4	1.8×10^{-5}
@ GV7	1.2×10^{-5}
@ GV8	8.8×10^{-5}
@ B1	1.3×10^{-5}
@ BSCB	3.7×10^{-5}
@ GV2	2.1×10^{-5}
REGEN	162°C

RBM8

(4)

6-23-98

0630

121 TURBO 1.1×10^{-5}
 AX @GV4 8.7×10^{-6}
 @GV7 6.1×10^{-6}
 @GV8 8.1×10^{-5}
 @B1 6.2×10^{-6}
 @BSCB 1.7×10^{-5}
 @GVZ 1.2×10^{-5}
 REGEN 137°C

1200

111 TURBO 7.7×10^{-6}
 AX @GV4 6.5×10^{-6}
 @GV7 5.2×10^{-6}
 @GV8 7.9×10^{-5}
 @B1 4.5×10^{-6}
 @BSCB 1.2×10^{-5}
 @GVZ 8.5×10^{-6}
 REGEN 162°C

1530

107
AX

TURBO 6.4×10^{-6}
 @GV4 5.4×10^{-6}
 @GV7 4.0×10^{-6}
 @GV8 7.7×10^{-5}
 @B1 3.8×10^{-6}
 @BSCB 1.1×10^{-5}
 @GVZ 7.3×10^{-5}
 REGEN 166°C
 REGEN OFF

RBM9 (5)

6-24-98

0600 SP-63 SYSTEM OFF
TURBO 9.9×10^{-7}
AUX @GV4 1.1×10^{-6}
@GV7 9.0×10^{-7}
@GV8 7.3×10^{-5}
@B1 1.4×10^{-6}
@BSC8 2.7×10^{-6}
@GV2 2.2×10^{-6}

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.6 Ultimate Pressure Test (After Bake-Out) – Right Beam Manifold

The ultimate pressure test was conducted per Acceptance Test Procedure V049-2-114.

All test results met or exceeded the requirements.


Title: Partial Pressure Calculation for Right Beam Manifold
Section
Date: 07/06/98
Test ID: WCRBM_6
PSI Engineer: J. Flinn

AMU	F (amu) transmission efficiency wrt N ₂	E (amu) ionization efficiency wrt N ₂	S (p. amu) sens itivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	1.01	5.99E-09	6.05E-09
16	0.57	1.60		9.49E-11	6.93E-11
18	0.64	1.12		1.08E-11	1.19E-11
28	-	-	1.55	2.87E-10	4.45E-10
44	1.57	1.42		5.75E-12	7.86E-12
all others	-	-	1.55	1.81E-11	2.80E-11

Total Pressure = 6.61E-09

Partial Pressure and Air Signature Acceptance

LIGO:



PSI:

WC RBM


"OTHERS"

7/6/98
WCRBM-6

24	8.3×10^{-13}
25	9.7×10^{-12}
26	3.9×10^{-12}
27	2.9×10^{-12}
29	3.4×10^{-12}
30	1.2×10^{-12}
32	6.4×10^{-13}
36	2.0×10^{-13}
37	2.6×10^{-13}
38	3.0×10^{-13}
39	5.0×10^{-13}
40	6.2×10^{-13}
41	3.9×10^{-13}
42	2.5×10^{-13}
43	2.6×10^{-13}
45	2.3×10^{-13}
50	2.5×10^{-13}
78	2.5×10^{-13}

[D1] Display Saved Values < wrbm_6 sac >
File Display Setup Function Special Info

P. 4
943-4429
David M. Evers
Jul 08 98 04:54p



7/6/98
RBM baseline


X: 32.00 Y: 1.564176E-09 C: 4

Title: RGA Sensitivity Calibration
 Date: 6/25/98
 Test ID: WCRBM_1
 PSI Engineer: John Flinn

AMU	$I_{(amu)}$ (A)	$I_{(leak)}$ (A)	$F_{(amu)}$ (-)	$E_{(amu)}$ (-)	$Q_{(amu_leak)}$ (Torr-l/s)	$S_{(orifice_amu)}$ (l/s)	$S_{(p_amu)}$ (Torr/A)
2	8.71E-10	3.44E-07			4.80E-06	13.9	1.01
16	-		0.57	1.6			0.73
18	-		0.64	1.12			1.10
28	2.23E-10	1.66E-07			9.50E-07	3.7	1.55
40	1.32E-12	1.20E-08			9.40E-08	3.1	2.53
44	-		1.57	1.42			1.37
129	1.10E-13	9.49E-10			2.20E-08	1.7	13.64
131	1.10E-13	7.49E-10			1.80E-08	1.7	14.14
132	1.10E-13	9.00E-10			2.20E-08	1.7	14.38
134	1.10E-13	3.31E-10			9.00E-09	1.7	16.00
136	1.10E-13	2.68E-10			8.00E-09	1.7	17.57

Title: RGA Sensitivity Calibration
 Date: 7/7/98
 Test ID: WCRBM_8
 PSI Engineer: John Flinn


AMU	I(amu) (A)	I(leak) (A)	F(amu) (-)	E(amu) (-)	Q(amu_leak) (Torr-l/s)	S(orifice_amu) (l/s)	S(p_amu) (Torr/A)
2	5.53E-10	3.44E-07			4.80E-06	13.9	1.01
16	-		0.57	1.6			0.72
18	-		0.64	1.12			1.09
28	6.11E-10	1.69E-07			9.50E-07	3.7	1.52
40	2.68E-13	1.22E-08			9.40E-08	3.1	2.49
44	-		1.57	1.42			1.34
129	1.10E-13	9.87E-10			2.20E-08	1.7	13.11
131	1.10E-13	7.59E-10			1.80E-08	1.7	13.95
132	1.10E-13	9.24E-10			2.20E-08	1.7	14.01
134	1.10E-13	3.36E-10			9.00E-09	1.7	15.76
136	1.10E-13	2.75E-10			8.00E-09	1.7	17.12



03:14:58
SYS 1163
DAVID M. EVERS
JUL 08 98 04:58P

180

Conductance Calculation for RGA Calibration Chamber



1. $C_{2.5''_valve} = 80\text{ l/s}$ from published data
2. $2.5''$ tube path = $4'' + 8'' = 12''$

$$P_{tube} = \left(1 + \frac{3}{8} \cdot \frac{L}{r}\right)^{-1} = \left(1 + \frac{3}{8} \cdot \frac{12}{1.25}\right)^{-1} = (4.6)^{-1} = 21.7\%$$

$$S_{2.5''_orifice} = (2.5\text{ in})^2 \frac{\pi}{4} \times \frac{(0.0254\text{ m})^2}{\text{in}^2} \times 117,000 \frac{\text{l}}{\text{s} \cdot \text{m}^2} = 370.5\text{ l/s}$$

$$C_{2.5''_tube} = P_{2.5''_tube} \cdot S_{2.5''_orifice} = (0.217) \cdot (370.5\text{ l/s}) = 80.4\text{ l/s}$$

Conductance from Chamber to RGA:

$$C_{total} = \frac{1}{\frac{1}{80.4\text{ l/s}} + \frac{1}{80\text{ l/s}}} = 40.1\text{ l/s}$$

{this applies to the RGA on the cross at any location ($l=8''$)}

The pumping speed to the chamber is almost 11 times greater with the 0.25" orifice ($S=3.7\text{ l/s}$).

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.7 Backfill/100 Hr. Pumpdown Test – Right Beam Manifold

This section was tested with the Vertex Section – see Section 8.7 for test results.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

7.8 LN2 Consumption Test – Right Beam Manifold

The LN2 consumption test has been conducted per Acceptance Test Procedure V049-2-114. The duration between refills exceeded 100 days.

LIQUID NITROGEN CONSUMPTION TEST
 Ref. Spec. V049-2-208

Station **WA. CORNER** **Cryopump MCP2**

Test **Start** **Finish**
Date 7/10/98 7/15/98
Time 1000 1130

Storage Tank **WDW2**
 17283 gallons total volume
 16440 gallons at full trycock
 16440 x 0.95 = 15618 usable gallons
 360 in.H2O level indication at full trycock
 45.67 gallons / in.H2O

Results

Starting level= 145 in.H2O
 Ending level= 131 in.H2O
 Duration= 145.5 Hours
 Liquid consumed= 639.3 gallons
 Tank pressure= 15-16 psig
 Ave.consumption for test duration= 4.39 gal/hour
 Projected duration for usable gallons= 148.1 days
 Projected duration to empty tank = 155.9 days

PSI

LIGO

John Woude

Title: PROCEDURE FOR BACKFILL/PUMPDOWN DEMONSTRATION AND LN2 CONSUMPTION TEST

DATA SHEET

STATION	CORNER	ISO. SECT	RBM	WCP2		
OPER.						
DATE	7-10-98	7-11-98	7-13-98	7-14-98	7-15-98	
TIME	1000	950	800	1600	1130	
LN2						
PI	15 psig	15 psig	15 psig	16 psig	16 psig	
PI						
LI	145"	141"	136"	133"	131"	LN2 tank filled overnight
LI						
PT 151	0.5 psig	0.5 psig	0.7 psig	0.6 psig	0.6 psig	test complete
PT						
LIC	91.9%	92.2%	93.5%	91.9%	90.5%	
LIC						
LCV OP	60	60	60	60	60	
LCV OP						
LCV CL	10	10	10	10	10	
LCV CL						
MAIN V.						
PT 134	2.0×10^{-9}	2.0×10^{-9}	1.8×10^{-9}	1.74×10^{-9}	1.79×10^{-9}	
PI						
PI						
PI						
GH1						
GH2						
GH3						
ION P. #6						
EI	3000V	3000	3000V	5000V	3000V	
EI						
II	$3.3 \times 10^{-5}A$	$3.2 \times 10^{-5}A$	$3.2 \times 10^{-5}A$	$3.1 \times 10^{-5}A$	$3.0 \times 10^{-5}A$	
II						

NOTES:

14 1/2 hour test

SPECIFICATION

Number: V049-2-208

Rev.0

A

8. ACCEPTANCE TEST RESULTS – VERTEX SECTION

This section contains signed data sheets for each component or subsystem.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.1 Interface To CDS – Vertex Section

The interface to LIGO's CDS computer system was tested by point to point wiring checks using the following documentation:

V049-1-163

Control functions (displays, interlocks, etc.) were checked by monitoring CDS display screens and actual equipment control.

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.2 Clean Air System Test – Vertex Section

The clean air system (class 100) was tested per Acceptance Test V049-2-109.

All test results met or exceeded the requirements.

U0492-109 ATT 1 REV 1

LIGO VACUUM EQUIPMENT ACCEPTANCE TEST DATA/TEST VERIFICATION

Equip. Tag _____ S/N _____

Type of Test	ATP Para.	ATP Req'ment/ Actual Data	Comments	LIGO Witness Sign./date	PSI Sign./date
Visual Inspection					
Labelling Verification					
Bakeout	NA				
Leak rate	NA				
Factory Endurance Test	NA				
Factory Speed Test	NA				
Functional Test	5.1				
DEWPOINT	5.2	-60C / -69.C			Am 3/27/98
Particle Count	5.2	100.PART/FT3 REQ 0.0 PART / FT ³ MEAS	0.5M		Am 3/27/98
HYDROCARBON CONTENT	5.2	0.0PPM			Am 3/27/98

WASH. CORNER CLEAN AIR SYS.

581

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.3 Class 100 Cleanroom Test – Vertex Section

The class 100 cleanrooms were tested per Acceptance Test V049-2-110.

All test results met or exceeded the requirements.

CORNERSTATION
 HAM clean room

LIGO VACUUM EQUIPMENT ACCEPTANCE TEST DATA/TEST VERIFICATION

Equip. Tag _____ S/N _____

Type of Test	ATP Para.	ATP Req'ment/ Actual Data	Comments	LIGO Witness Sign./date	PSI Sign./date
Visual Inspection					
Labelling Verification					
Bakeout	NA				
Leak rate	NA				
Factory Endurance Test	NA				
Factory Speed Test	NA				
Functional Test	5.1	ALL OPERATIONAL			John 1/13/98
RGA Test	NA				
Particle Count	5.2	Class 100 FINAL COUNT - 2.8	EQUIPMENT - MET ONE LASER PARTICLE COUNTER	John 1-15-98	John 1/13/98
Pumpdown	NA				

TOTRL P.10

943-4429

1.10

P.5

191

CLEAN ROOM: Comer HAM

DATE: 1/13/98

BY: John Flinn

TEST NO.: 1

LIGO Witness: Kyle Ryan

MET ONE MODEL 227

FLOWRATE=0.1CFM

PERIOD=2.0 MIN.

START TIME: 1245

NO. LOC.=11

SAMP/LOC=1

HOLD=2.0 MIN.

STOP TIME: 1415

Samples= 20

READING

CONCENTRATION
(PART/CUBIC FT)

(A-MEAN)^2

MEAN =	2.8
SD =	7.0
SE =	1.6

1	A1=	5	5.06
0	A2=	0	7.56
0	A3=	0	7.56
1	A4=	5	5.06
1	A5=	5	5.06
0	A6=	0	7.56
6	A7=	30	742.56
0	A8=	0	7.56
0	A9=	0	7.56
0	A10=	0	7.56
0	A11=	0	7.56
0	A12=	0	7.56
2	A13=	10	52.56
0	A14=	0	7.56
0	A15=	0	7.56
0	A16=	0	7.56
0	A17=	0	7.56
0	A18=	0	7.56
0	A19=	0	7.56
0	A20=	0	7.56

PRINTING 020 RECORD(S)
DATA WILL BE REMOVED FROM THE BUFFER

DATE	=	01/13/98	TIME	=	12:59:07	<u>LOC</u>
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	3	0.5u	=	1	1
DATE	=	01/13/98	TIME	=	13:03:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	2
DATE	=	01/13/98	TIME	=	13:07:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	1	0.5u	=	0	3
DATE	=	01/13/98	TIME	=	13:11:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	1	0.5u	=	1	4
DATE	=	01/13/98	TIME	=	13:15:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	1	0.5u	=	1	5
DATE	=	01/13/98	TIME	=	13:19:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	6
DATE	=	01/13/98	TIME	=	13:23:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	10	0.5u	=	6	7
DATE	=	01/13/98	TIME	=	13:27:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	7	0.5u	=	0	8
DATE	=	01/13/98	TIME	=	13:31:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	1	0.5u	=	0	9
DATE	=	01/13/98	TIME	=	13:35:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	10
DATE	=	01/13/98	TIME	=	13:39:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	11
DATE	=	01/13/98	TIME	=	13:43:07	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	

HAM

PRINTING 012 RECORD(S)
DATA WILL BE REMOVED FROM THE BUFFER

DATE	=	01/13/98	TIME	=	13:32:22	<u>LOC</u>
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	9
DATE	=	01/13/98	TIME	=	13:36:22	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	10
DATE	=	01/13/98	TIME	=	13:40:22	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	11
DATE	=	01/13/98	TIME	=	13:44:22	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	1	0.5u	=	1	12
DATE	=	01/13/98	TIME	=	13:48:22	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	1	0.5u	=	0	13
DATE	=	01/13/98	TIME	=	13:52:22	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	14
DATE	=	01/13/98	TIME	=	13:56:22	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	
0.3u	=	0	0.5u	=	0	15
DATE	=	01/13/98	TIME	=	14:00:22	
PERIOD	=	00:02:00	LOCATION NUM.	=	11	

993

DATE = 01/13/98 TIME = 13:47:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 5 0.5u = 2

13

DATE = 01/13/98 TIME = 13:51:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 1 0.5u = 0

14

DATE = 01/13/98 TIME = 13:55:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 1 0.5u = 0

15

DATE = 01/13/98 TIME = 13:59:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

16

DATE = 01/13/98 TIME = 14:03:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

17

DATE = 01/13/98 TIME = 14:07:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

18

DATE = 01/13/98 TIME = 14:11:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

19

DATE = 01/13/98 TIME = 14:15:07
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

20

COUNTER - HAM
STATION - CLEAN ROOM
LOCATION - II

PSI MET ONE
PARTICLE COUNTER

DATE = 01/13/98 TIME = 14:04:22
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

17

DATE = 01/13/98 TIME = 14:08:22
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

18

DATE = 01/13/98 TIME = 14:12:22
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

19

DATE = 01/13/98 TIME = 14:16:22
PERIOD = 00:02:00 LOCATION NUM. 11
0.3u = 0 0.5u = 0

20

CORNER STATION
HAM CLEAN ROOM

LIGO MET ONE
PARTICLE COUNTER

Title: ACCEPTANCE TEST PROCEDURE FOR PORTABLE SOFT-WALL CLEANROOMS

TABLE III - SAMPLE LOCATION GRID HAM CLEAN ROOM

	1	2	3	4	5	6
A			X-8	X-9		
B		X-6	X-7	X-10	X-11	
C	X-4	X-5			X-12	X-13
D	X-3	X-2			X-15	X-14
E		X-1	X-20	X-17	X-16	
F			X-19	X-18		

CORNER STATION
HAM CLEANROOM
100 BUILDING
LOCATION - 11

SAMPLES - 20
PERIOD - 2.0min.
HOLD - 2.0min.

EMPTY ROOM
FLOOR WASHED
FLOW BALANCED

X-Elevation = ~4'

CORNER STATION
BSC II cleanroom

LIGO VACUUM EQUIPMENT ACCEPTANCE TEST DATA/TEST VERIFICATION

Equip. Tag _____ S/N _____

Type of Test	ATP Para.	ATP Req' ment/ Actual Data	Comments	LIGO Witness Sign./date	PSI Sign./date
Visual Inspection					
Labelling Verification					
Bakeout	NA				
Leak rate	NA				
Factory Endurance Test	NA				
Factory Speed Test	NA				
Functional Test	5.1	OPERATIONAL			<i>[Signature]</i> 1-16-98
RGA Test	NA				
Particle Count	5.2	Class 100 FINAL COUNT = 11.3	MET ONE LASER PARTICLE COUNTER	Data accepted by <i>[Signature]</i> 1-16-98	<i>[Signature]</i> 1-16-98
Pumpdown	NA				

Oct 08 98 07:10p
JMH-08-1998 11:13

David M. Evers
PROLESS SYSTEMS III L.

943-4429

P.10

P.10

TOTAL P.10

196

CLEAN ROOM: Corner BSCII

DATE: 1/16/98

BY: John Flinn

TEST NO.: 1

MET ONE MODEL 227

FLOWRATE=0.1CFM

PERIOD=2.0 MIN.

START TIME: 1415

NO. LOC.=12

SAMP/LOC=1

HOLD=2.0 MIN.

STOP TIME: 1540

Samples= 19

READING

CONCENTRATION
(PART/CUBIC FT)

(A-MEAN)^2

MEAN =	11.3
SD =	18.1
SE =	4.3

0	A1=	0	128.0
0	A2=	0	128.0
0	A3=	0	128.0
0	A4=	0	128.0
3	A5=	15	13.6
6	A6=	30	349.1
9	A7=	45	1134.6
4	A8=	20	75.4
0	A9=	0	128.0
13	A10=	65	2882.0
2	A11=	10	1.7
0	A12=	0	128.0
0	A13=	0	128.0
0	A14=	0	128.0
0	A15=	0	128.0
3	A16=	15	13.6
0	A17=	0	128.0
0	A18=	0	128.0
3	A19=	15	13.6

CORNER STATION

BSC II cleanroom


PRINTING 019 RECORD(S)
DATA WILL BE REMOVED FROM THE BUFFER

DATE = 01/17/98	TIME = 14:23:14	LOC
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	1
DATE = 01/17/98	TIME = 14:27:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	2
DATE = 01/17/98	TIME = 14:31:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	3
DATE = 01/17/98	TIME = 14:35:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	4
DATE = 01/17/98	TIME = 14:39:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 10	0.5u = 3	5
DATE = 01/17/98	TIME = 14:43:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 9	0.5u = 6	6
DATE = 01/17/98	TIME = 14:47:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 11	0.5u = 9	7
DATE = 01/17/98	TIME = 14:51:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 6	0.5u = 4	8

PERIOD = 00:02:00	LOCATION NUM.	
0.3u = 0	0.5u =	
DATE = 01/17/98	TIME = 14:53:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 21	0.5u =	10
DATE = 01/17/98	TIME = 15:03:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 3	0.5u = 2	11
DATE = 01/17/98	TIME = 15:07:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	12
DATE = 01/17/98	TIME = 15:11:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	13
DATE = 01/17/98	TIME = 15:15:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	14
DATE = 01/17/98	TIME = 15:19:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	15
DATE = 01/17/98	TIME = 15:23:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 4	0.5u = 3	16
DATE = 01/17/98	TIME = 15:27:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	17
DATE = 01/17/98	TIME = 15:31:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 0	0.5u = 0	18
DATE = 01/17/98	TIME = 15:35:14	
PERIOD = 00:02:00	LOCATION NUM. 12	
0.3u = 8	0.5u = 3	19

Title: ACCEPTANCE TEST PROCEDURE FOR PORTABLE SOFT-WALL CLEANROOMS

TABLE II - SAMPLE LOCATION GRID BSC TYPE 1,2,3



North

CORNER
BSC II

3 filter sides
1/2 in filter

East

LOCATION-12
SAMPLES-19

X - Elevation = -4'
O - Elevation = -10'

LOCATED
OVER
WBSC 1

South

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.4

(5.4)

System Leak Check

— VERTIX SECTION

Leak testing was conducted in stages with individual components being leak checked and baked at PSI's Westborough facility. Each building system was then leaked as a system in the field per the system Acceptance Test Procedure (End Stations V049-2-115).

The leak testing philosophy and data sheets are attached.

Philosophy of Leak Testing at PSI-Westboro

The leak test specification for the LIGO vessels is to find, and repair, all 1×10^{-9} Torr-l/s of helium and greater leaks in accordance to ASTM E498 Standard Test Methods for Leaks. In order to optimize the leak testing process, we have bagged the first vessels of each type: WBS10, WHAM1, and WCP4. Additionally, three spool sections were bagged: A15 (01), A1 (01)-A7B (01), and A6 (01)-B6 (01). Bagging these vessels consisted of enclosing the chambers with tarp and filling the bag with helium again in accordance to ASTM E498 specification. This creates a concentrated helium environment enabling the leak detector to find small leaks. A total leak rate can then be quantified. All six vessels registered a *total* leak rate of $< 1.5 \times 10^{-9}$ Torr-l/s per vessel. Bagging was performed to try to qualify our evacuate-and-spray techniques developed during the prototype program. The results of the bag tests verified the evacuate-and-spray techniques implemented to attain the 1×10^{-9} Torr-l/s leak rate specification *per joint*. The history at PSI has shown that the smallest leaks our stainless steel welding techniques yield are 1×10^{-7} Torr-l/s for the worst case scenario. This statement is also confirmed in *High Vacuum Technology* by Hablani (See Attached Reference). This size weld leak is easily found using our evacuate-and-spray technique. Mechanical joints and aluminum welding are therefore the only other source of 1×10^{-9} Torr-l/s leaks. All aluminum cryopump reservoirs were bagged for the leak testing technique prior to and after final assembly. Mechanical joints were targeted as the probable source for very small leaks ($1 \times 10^{-7} \rightarrow 1 \times 10^{-9}$ Torr-l/s). Very few leaks of this size were found on the vessels.

Philosophy of Leak Testing in the Field

The philosophy of leak testing the assembled LIGO vessels in the field is to verify the integrity of the leak test performed at PSI and to test new or remade conflat assemblies. The RGA air signature is an additional confirmation as to the tightness of the complete assembly. Taking the extra step to leak check each isolatable volume reduces the risk of getting a large, and therefore unacceptable, air signature. We field leak test every joint that has been changed since the initial leak test at PSI. This is confirmed by our conflat torque tags. Any missing or newly tagged joint is rechecked, and often all joints are rechecked if time permits.

PSI Leak Testing Summary

Following all of the steps listed above helps to ensure meeting the leak test specification. As of this writing, the air signature has been demonstrated in the Left Mid, Left End, and Left Beam Manifold. The air signature method was used to identify a gate valve bellows leak in the Right Mid Station. A new test has been developed for the large gate valve bellows.

Table 11.1 Examples of Leak Rate Specifications for Various Products and Industries

Product or system	Leak rate specification (atm · cm ³ /s)	Comment
Chemical process equipment	10 ⁻¹ to 1	High process flow rates
Torque converter	10 ⁻³ to 10 ⁻⁴	Retention of liquid
Beverage can end	10 ⁻⁵ to 10 ⁻⁷	Smaller leaks, if present have negligible effect
IC package	10 ⁻⁷ to 10 ⁻⁸	
Pacemaker	10 ⁻⁹ to 10 ⁻¹⁰	Long life, implanted in body

11.2.3 Distribution of Leaks by Size

The curve in Figure 11.1 shows the general distribution by size of commonly encountered leaks based on observations over many years for many products. Knowledge of this distribution is helpful in establishing reasonable leak rate specifications for a given product. There are two regions because there are two means of gas transfer: through holes and by permeation.

Although industrial leak rate specifications range from 10⁻⁹ to 1 atm · cm³/s, the majority of products have leak rate specifications lying in a narrower range, from 10⁻⁶ to 10⁻¹ atm · cm³/s. The upper part of this range is covered by bubble testing, down to 10⁻⁴ std cm³/s. Other methods overlap the bubble method and extend well below its lower limit. The helium method can detect leaks smaller by a factor of 1,000,000. Leaks larger than 10⁻¹ atm · cm³/s can usually be spotted visually.

The large class of leaks caused by incomplete welds, brazes, seals, and so on, usually does not extend below 10⁻⁷ atm · cm³/s. Smaller leaks are usually plugged by water vapor from the atmosphere. Baking, when feasible, can reopen these leaks by evaporating the water vapor.

Some products, which have to be reliable for an extended period—say 5 years or more—may warrant testing at higher sensitivity (10⁻⁸ to 10⁻⁹ atm · cm³/s) for the reassurance of having conservative test results. An example is the pacemaker, which must function for years in a difficult environment.

HIGH VACUUM TECHNOLOGY

HAIBLANIAN, M.H.

MARCEL DEBIEVE, 111 1993

NUMBER OF LEAKS




Figure 11.1 Typical distribution of leaks encountered in industrial products.

For most products, however, looking for leaks 100 or 1000 times smaller than the acceptable limit will incur unnecessary additional test expense without improving reliability. For example, it would not make economic sense to test automotive torque converters or ring pull-tab beverage can ends at 10⁻⁸ or 10⁻⁹ atm · cm³/s; in fact, it would lead to costly rejection of perfectly serviceable products.

11.3 METHODS OF LEAK DETECTION

11.3.1 Leak Location and Measurement

The basic functions of leak detection are the location and measurement of leaks. These functions are carried out through the use of standard leak test techniques, which are usually selected according to the configuration of the part to be tested, the economics of the test, and the nature of the system. These techniques depend on the use of a tracer gas (or liquid) passing through a leak and being detected on the other side, and are applicable to most of the leak detection methods, including the helium method.

Leak Location

Leak location is the testing approach used to find the precise location of individual leaks. It is usually a qualitative procedure only. The techniques used are very dependent on the skill and alertness of an

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.4 System Leak Check – Vertex Section

Leak testing was conducted in stages with individual components being leak checked and baked at PSI's Westborough facility. Each building system was then leaked as a system in the field per the system Acceptance Test Procedure (End Stations V049-2-115).

The leak testing philosophy and data sheets are attached.

Philosophy of Leak Testing at PSI-Westboro

The leak test specification for the LIGO vessels is to find, and repair, all 1×10^{-9} Torr-l/s of helium and greater leaks in accordance to ASTM E498 Standard Test Methods for Leaks. In order to optimize the leak testing process, we have bagged the first vessels of each type: WBSC10, WHAM1, and WCP4. Additionally, three spool sections were bagged: A15 (01), A1 (01)-A7B (01), and A6 (01)-B6 (01). Bagging these vessels consisted of enclosing the chambers with tarp and filling the bag with helium again in accordance to ASTM E498 specification. This creates a concentrated helium environment enabling the leak detector to find small leaks. A total leak rate can then be quantified. All six vessels registered a *total* leak rate of $< 1.5 \times 10^{-9}$ Torr-l/s per vessel. Bagging was performed to try to qualify our evacuate-and-spray techniques developed during the prototype program. The results of the bag tests verified the evacuate-and-spray techniques implemented to attain the 1×10^{-9} Torr-l/s leak rate specification *per joint*. The history at PSI has shown that the smallest leaks our stainless steel welding techniques yield are 1×10^{-7} Torr-l/s for the worst case scenario. This statement is also confirmed in *High Vacuum Technology* by Hablanian (See Attached Reference). This size weld leak is easily found using our evacuate-and-spray technique. Mechanical joints and aluminum welding are therefore the only other source of 1×10^{-9} Torr-l/s leaks. All aluminum cryopump reservoirs were bagged for the leak testing technique prior to and after final assembly. Mechanical joints were targeted as the probable source for very small leaks ($1 \times 10^{-7} \rightarrow 1 \times 10^{-9}$ Torr-l/s). Very few leaks of this size were found on the vessels.

Philosophy of Leak Testing in the Field

The philosophy of leak testing the assembled LIGO vessels in the field is to verify the integrity of the leak test performed at PSI and to test new or remade conflat assemblies. The RGA air signature is an additional confirmation as to the tightness of the complete assembly. Taking the extra step to leak check each isolatable volume reduces the risk of getting a large, and therefore unacceptable, air signature. We field leak test every joint that has been changed since the initial leak test at PSI. This is confirmed by our conflat torque tags. Any missing or newly tagged joint is rechecked, and often all joints are rechecked if time permits.

PSI Leak Testing Summary

Following all of the steps listed above helps to ensure meeting the leak test specification. As of this writing, the air signature has been demonstrated in the Left Mid, Left End, and Left Beam Manifold. The air signature method was used to identify a gate valve bellows leak in the Right Mid Station. A new test has been developed for the large gate valve bellows.

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	WASH-VERTEX	ANNULAS PIPE	EQUIP.
Model Number			
Serial Number			
Drawing Number			
Detector Name	PAZZERS	PAZZERS	BSC 1,2,3
Model Number	HLT 160 DRY	HLT 160 DRY	HAM 1,2,3,4,5,6
Serial Number	03	03-03	A3A
Detector Calibration			A3B
Expiration Date	1-12-98	INT CAL ONLY	B3A
Standard Leak Rate	4.53×10^{-9}		BE2A
Background			BE2B
Standard Response	4.5×10^{-9}	CF 1.2 CF 1.3	BE3A1
			BE3B
Leak Test Data			
Location /Date	WASH	5-98 / 6-98	
Tracer Gas	HE		
Pressure	CC GM1 3.7×10^{-7}	2×10^{-5} PER ANNULAS	
Duration		5 MIN	
Response	N DL EVAL + SPRAY $\times 10^{-9}$ SCALE	N DL EVAL + SPRAY $\times 10^{-9}$ SCALE	
Leak Rate			
Measured			
Calculated	N DL $\times 10^{-9}$ SCALE		
Allowable			
Performed By: D.H. JF	Date:		
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 6-9-98		
Title: PROD TECH III			

Remarks: Leaks (1) 14" OD EFF W/HAM 2 (2) 10" OD EFF W/HAM 4 - REPAIRED

SPECIFICATION

Number: V049-2-014

A

Rev.

2

RBM & Vertex Rate of Rise (ROR) Accumulation Tests

1. RBM ROR Test#1. Total leak rate of $5E-9$ torr-l/s
(RBM accepted on Total Pressure and Air Signature)
2. RBM/Vertex ROR Test#1. Total leak rate of $1E-7$ torr-l/s
Tighten CF flanges on GV2 and retest.
3. RBM/Vertex ROR Test#2. Total leak rate of $1E-7$ torr-l/s (no change)
Find large weld leak on HAM2. Theorize an additional large UHV Oring leak in same annulus space. Backfill with Argon to repair leak and retest.
4. RBM/Vertex ROR Test#3. Total leak rate of $1E-7$ torr-l/s (no change)
UHV Oring is tight. Start turbo pumping at end of ROR test for a Helium mass spec. leak test. Burst in a calibrated leak, $P=1E-4$ Torr. Looking for a $2.6E-7$ Helium signal, find a $2.1E-7$ signal on 10" CF mechanical joint. Attempt to repair failed, opened leak to $5.7E-7$. Purge leak with Helium, pump all annulus spaces and retest.
5. RBM/Vertex ROR Test#4. Total leak rate of $8E-8$ to $1E-7$ torr-l/s (no significant change) Isolate turbo and ion pump. Retest in AM.
6. RBM/Vertex ROR Test#5. Total leak rate of $8E-8$ to $1E-7$ torr-l/s (same as Test#4)
Stumped. Recalibrate RGA. Close GV2 and retest RBM.
7. RBM ROR Test#2. Total leak rate $3E-8$ torr-l/s.
Expected to repeat $5E-9$ torr-l/s from RBM ROR Test#1, now suspect cryo may be a source of air. Isolate cryo and retest.
8. RBM ROR Test#3. Total leak rate $3E-8$ torr-l/s for Nitrogen (same as Test#2) but $8E-8$ torr-l/s for Argon.
Data is erratic. Only thing left to do is perform ROR on RGA calibration chamber.
9. RGA ROR Test on calibration chamber. Total leak rate is a max. of $2E-9$ torr-l/s
Calibration chamber not adding to overall leak rate significantly.

Vertex Total Leak Rate Summary

According to the first Vertex test, the leak rate was $1\text{E-}7$ torr-l/s. We believe that this was a single leak. We found this leak on a 10" CF mechanical joint, but it could not be repaired under vacuum. When completing RBM/Vertex ROR Test#4, we expected to see a high Helium signature and a lower air signature ($\leq 1\text{E-}8$ torr-l/s). Since this did not happen, we performed a rigorous Helium leak test. With the ease in finding a $2\text{E-}7$ torr-l/s Helium leak, our experience would lead us to believe that we could, with the same technique, find a smaller leak. This leak would be on the order of $1\text{E-}8 \rightarrow 5\text{E-}8$ torr-l/s. Since the air signature was calculated to a larger value, we should have found the leak. We did not find any leaks beside the original 10" CF leak and we do not believe that there are any leaks on the system. We tried to prove this, and by analyzing the test results (Items 5-9 above) there is no proof either way of what is happening inside the clean UHV system. Our helium leak test techniques would find any substantial leaks in the system, and this is the final data on which we base our conclusions.

1. The weld leak on HAM2 annulus space saturated the UHV orings with air in HAM2 and HAM3, which share common annuli. This represents over 1600 lineal inches (4000 cm) of saturated orings. The backfill of Argon, to repair the leak, may have also added more air. The air signature that we continue to see is due to the degassing of these UHV orings.
2. If you subtract Vertex/RBM ROR Test #5 from Vertex/RBM Test #1, then you are left with a total leak rate ($\leq 4\text{E-}8$ Torr-l/s). The real total leak rate is probably less. Long term pumping should reduce the air signature that is due to this oring degassing.

AMU	Cycle 2 A	Torr/A	Torr	Cycle 40 A	Torr/A	Torr	ΔP	Volume liters	DTTime s	T-L/s	FractionF	N2 Equiv T-L/s	T-L/s-cm2
2	5.80E-09	1	5.80E-09	4.70E-07	1	4.70E-07	4.64E-07	130000	10000	6.03E-06	1	6.03E-06	8.62E-12
3	2.90E-09	1	2.90E-09										
4		1	0.00E+00										
6	3.20E-12	1	3.20E-12										
7		1	0.00E+00										
8	1.00E-12	1	1.00E-12										
12	8.50E-11	1.5	1.28E-10	5.17E-11	1.5	7.76E-11							
13	4.10E-11	1.5	7.20E-11	1.92E-11	1.5	2.88E-11	-4.32E-11	130000	10000	-5.62E-10	0.07	-8.02E-09	
14 from CH4	1.78E-11	1.5	2.67E-11	1.78E-11	1.5	2.67E-11	0.00E+00	130000	10000	0.00E+00	0.156	0.00E+00	
14 from N2	3.00E-11	1.5	4.50E-11	4.74E-11	1.5	7.11E-11	2.61E-11	130000	10000	3.39E-10	0.072	4.71E-09	
15	8.80E-11	1.5	1.32E-10	9.20E-11	1.5	1.38E-10	6.00E-12	130000	10000	7.80E-11	0.85	9.18E-11	
16	1.60E-10	1.5	2.40E-10	1.10E-10	1.5	1.65E-10	-7.50E-11	130000	10000	-9.75E-10	1	-9.75E-10	
17		1.5	0.00E+00										
18		1.5	0.00E+00										
19		1.5	0.00E+00										
20	3.00E-13	1.5	4.50E-13	5.00E-13	1.5	7.50E-13	3.00E-13	130000	10000	3.90E-12	0.002	1.95E-09	
22		1.5	0.00E+00										
25		1.5	0.00E+00										
26		1.5	0.00E+00										
27		1.5	0.00E+00										
28	2.90E-10	1.5	4.35E-10	4.90E-10	1.5	7.35E-10	3.00E-10	130000	10000	3.90E-09	1	3.90E-09	
29	4.00E-12	1.5	6.00E-12	4.50E-12	1.5	6.75E-12	7.50E-13	130000	10000	9.75E-12	0.008	1.22E-09	
30		1.5	0.00E+00										
32	5.00E-13	1.5	7.50E-13										
40	3.00E-13	2.5	7.50E-13	2.10E-12	2.5	5.25E-12	4.50E-12	130000	10000	5.85E-11	0.01	5.85E-09	
41		1.5	0.00E+00										
44	4.30E-12	1.5	6.45E-12	7.50E-12	1.5	1.13E-11							

BALZERS SPECTRA LIBRARY

CO2	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
Ar	0.4	1.3	100		100	0.05			11.4	1.2				8.5				6
CO										20		0.063						
N2																		
O2																		
H2O										0.3	0.1	100	23	1.1				
CH4													1.2	100	15.8	15.6	7.7	2.4

Using the change in signal of mass 28 and assigning it all to N2 leads to 4E-9 leak
 Using the change in signal of mass 14 and assigning it all to N2 leads to 5E-9 leak
 Using the change in signal of mass 40 and assigning it all to Ar leads to 6E-9 leak
 Using the change in signal of mass 20 and assigning it all to Ar leads to 2E-9 leak using spectra library values
 Using the change in signal of mass 29 and assigning it all to N2 leads to 2E-9 leak using spectra library values

Oxygen is consumed to form CO2?
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

RBM_ROR_Test#1
 RGA file: WRBMROR1.aac
 RBM_ROR_1.xls
 7/6/98 PM

208

	Cycle 3			Cycle 30			A P	Volume liters	DTime s	T-L/s	FractionF	N2 Equiv	
	A	Torr/A	Torr	A	Torr/A	Torr						T-L/s	T-L/s-cm2
1													
2	1.93E-08	1	1.93E-08	6.91E-07	1	6.91E-07	6.72E-07	300000	12180	1.65E-05	1	1.65E-05	5.01E-12
3	8.10E-11	1	8.10E-11										
4		1	0.00E+00										
6	3.83E-12	1	3.83E-12										
7		1	0.00E+00										
8	1.36E-12	1	1.36E-12										
12	1.78E-10	1.5	2.67E-10	9.49E-11	1.5	1.42E-10							
13	1.11E-10	1.5	1.67E-10	4.79E-11	1.5	7.19E-11	-9.47E-11	300000	12180	-2.33E-09	0.07	-3.33E-08	
14 from CH4		1.5	#VALUE!		1.5	#VALUE!	#VALUE!	300000	12180	#VALUE!	0.156	#VALUE!	
14 from N2	1.88E-10	1.5	2.82E-10	3.73E-10	1.5	5.60E-10	2.78E-10	300000	12180	6.85E-09	0.072	9.49E-08	
15	3.36E-10	1.5	5.04E-10	2.32E-10	1.5	3.48E-10	-1.56E-10	300000	12180	-3.84E-09	0.15	-4.52E-09	
16	3.93E-10	1.5	5.90E-10	2.87E-10	1.5	4.31E-10	-1.59E-10	300000	12180	-3.92E-09	1	-3.92E-09	
17		1.5	0.00E+00										
18		1.5	0.00E+00										
19		1.5	0.00E+00										
20	1.34E-12	1.5	2.01E-12	3.44E-12	1.5	5.16E-12	3.15E-12	300000	12180	7.76E-11	0.002	3.88E-08	
22		1.5	0.00E+00										
23		1.5	0.00E+00										
26		1.5	0.00E+00										
27		1.5	0.00E+00										
28	6.63E-10	1.5	9.94E-10	2.35E-09	1.5	3.53E-09	2.53E-09	300000	12180	6.23E-08	1	6.23E-08	
29	5.33E-12	1.5	8.30E-12	2.41E-11	1.5	3.62E-11	2.79E-11	300000	12180	6.86E-10	0.008	8.58E-08	
30		1.5	0.00E+00										
32	8.77E-13	1.5	1.32E-12										
39		1.5	0.00E+00										
40	4.72E-12	2.5	1.18E-11	3.29E-11	2.5	5.73E-11	4.55E-11	300000	12180	1.12E-09	0.01	1.12E-07	
41		1.5	0.00E+00										
44	9.87E-12	1.5	1.48E-11	1.35E-11	1.5	2.03E-11							

BALZERS SPECTRA LIBRARY

	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
CO2	0.4	1.3	100					11.4	1.2					8.5				6
Ar				100	0.05					20		0.068						
CO							1.1	100						0.9		0.6		4.5
N2							0.8	100								7.2		
O2																		
H2O										0.3	0.1	100	23	1.1				
CH4													1.2	100	15.8	15.6	7.7	2.4

Using the change in signal of mass 28 and assigning it all to N2 leads to 6E-8 leak
 Using the change in signal of mass 14 and assigning it all to N2 leads to 9E-8 leak
 Using the change in signal of mass 40 and assigning it all to Ar leads to 1E-7 leak
 Using the change in signal of mass 20 and assigning it all to Ar leads to 4E-8 leak using spectra library values
 Using the change in signal of mass 29 and assigning it all to N2 leads to 9E-8 leak using spectra library values

Oxygen is consumed to form CO2
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

Vertex RBM ROR Test #1
 RGA file: RBMVROR1.ssc
 RBM_Vortex_ROR_1.xls
 7/29/98 PM

209

	Cycle 3		Cycle 50			Δ P	Volume liters	DTime s	T-L/s	FractionF	N2 Equiv	
	A	Torr/A	Torr	A	Torr/A						Torr	T-L/s
0												
1												
2	1.93E-08	1	1.93E-08	6.91E-07	1	6.91E-07	6.72E-07	300000	12180	1.63E-03	1	1.63E-03 3.01E-12
3	8.10E-11	1	8.10E-11									
4		1	0.00E+00									
6	3.83E-12	1	3.83E-12									
7		1	0.00E+00									
8	1.56E-12	1	1.56E-12									
12	1.78E-10	1.5	2.67E-10	9.49E-11	1.5	1.42E-10						
13	1.11E-10	1.5	1.67E-10	4.79E-11	1.5	7.19E-11	-9.47E-11	300000	12180	-2.33E-09	0.07	-3.33E-08
14 from CH4		1.5	#VALUE!		1.5	#VALUE!	#VALUE!	300000	12180	#VALUE!	0.136	#VALUE!
14 from N2	1.45E-10	1.5	2.18E-10	3.54E-10	1.5	5.31E-10	3.14E-10	300000	12180	7.72E-09	0.072	1.07E-07
15	3.36E-10	1.5	5.04E-10	2.32E-10	1.5	3.48E-10	-1.56E-10	300000	12180	-3.84E-09	0.85	-4.32E-09
16	3.93E-10	1.5	5.90E-10	2.87E-10	1.5	4.31E-10	-1.59E-10	300000	12180	-3.92E-09	1	-3.92E-09
17		1.5	0.00E+00									
18		1.5	0.00E+00									
19		1.5	0.00E+00									
20	2.04E-12	1.5	3.06E-12	4.04E-12	1.5	6.06E-12	3.00E-12	300000	12180	7.39E-11	0.002	3.69E-08
22		1.5	0.00E+00									
25		1.5	0.00E+00									
26		1.5	0.00E+00									
27		1.5	0.00E+00									
28	5.11E-10	1.5	7.67E-10	2.17E-09	1.5	3.26E-09	2.49E-09	300000	12180	6.13E-08	1	6.13E-08
29	4.98E-12	1.5	7.47E-12	2.41E-11	1.5	3.62E-11	2.87E-11	300000	12180	7.06E-10	0.008	8.83E-08
30		1.5	0.00E+00									
32	8.77E-13	1.5	1.32E-12									
39		1.5	0.00E+00									
40	5.53E-12	2.5	1.31E-11	2.41E-11	2.5	6.03E-11	4.64E-11	300000	12180	1.14E-09	0.01	1.14E-07
41		1.5	0.00E+00									
44	9.87E-12	1.5	1.48E-11	1.35E-11	1.5	2.03E-11						

BAIERS SPECTRA LIBRARY

	46	43	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
CO2	0.4	1.3	100						11.4	1.2				8.5				6
Ar				100	0.06						20	0.068						
CO							1.1	100						0.9		0.6		4.3
N2							0.8	100								7.2		
O2																		
H2O										0.3	0.1	100	23	1.1				
CH4													1.2	100	85.8	15.6	7.7	2.4

- Using the change in signal of mass 28 and assigning it all to N2 leads to 6E-8 leak
- Using the change in signal of mass 14 and assigning it all to N2 leads to 1E-7 leak
- Using the change in signal of mass 40 and assigning it all to Ar leads to 1E-7 leak
- Using the change in signal of mass 20 and assigning it all to Ar leads to 4E-8 leak using spectra library values
- Using the change in signal of mass 29 and assigning it all to N2 leads to 9E-8 leak using spectra library values

Oxygen is consumed to form CO2?
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

Vertex/RBM ROR Test#2
 tighten GV1 CF and retent (no change)
 RGA file: RBMVRO2.2.nc
 RBM_Vortex_ROR_2.xls
 7/15/98 PM

210

AMU	Cycle 2			Cycle 38			Δ P	Volume liters	DTime s	T-L/s	FractionF	N2 Equiv	
	A	Tot/A	Tot	A	Tot/A	Tot						T-L/s	T-L/e-cm2
2	1.93E-08	1	1.93E-08	6.91E-07	1	6.91E-07	6.72E-07	300000	7200	2.80E-05	1	2.80E-05	8.48E-12
3	8.10E-11	1	8.10E-11										
4		1	0.00E+00										
6	3.83E-12	1	3.83E-12										
7		1	0.00E+00										
8	1.56E-12	1	1.56E-12										
12	1.78E-10	1.5	2.67E-10	9.49E-11	1.5	1.42E-10							
13	1.11E-10	1.5	1.67E-10	4.79E-11	1.5	7.19E-11	-9.47E-11	300000	7200	-3.94E-09	0.07	-5.63E-08	
14 from CH4		1.5	#VALUE!		1.5	#VALUE!	#VALUE!	300000	7200	#VALUE!	0.156	#VALUE!	
14 from N2	9.49E-11	1.5	1.42E-10	2.32E-10	1.5	3.48E-10	2.06E-10	300000	7200	8.57E-09	0.072	1.19E-07	
15	3.36E-10	1.5	5.04E-10	2.32E-10	1.5	3.48E-10	-1.56E-10	300000	7200	-6.30E-09	0.15	-7.65E-09	
16	3.93E-10	1.5	5.90E-10	2.87E-10	1.5	4.31E-10	-1.59E-10	300000	7200	-6.63E-09	1	-6.63E-09	
17		1.5	0.00E+00										
18		1.5	0.00E+00										
19		1.5	0.00E+00										
20	2.51E-12	1.5	3.77E-12	3.83E-12	1.5	5.75E-12	1.98E-12	300000	7200	8.25E-11	0.002	4.13E-08	
22		1.5	0.00E+00										
23		1.5	0.00E+00										
26		1.5	0.00E+00										
27		1.5	0.00E+00										
28	5.99E-10	1.5	8.99E-10	1.63E-09	1.5	2.45E-09	1.55E-09	300000	7200	6.44E-08	1	6.44E-08	
29	5.53E-12	1.5	8.30E-12	1.76E-11	1.5	2.64E-11	1.81E-11	300000	7200	7.54E-10	0.008	9.43E-08	
30		1.5	0.00E+00										
32	8.77E-13	1.5	1.32E-12										
40	6.82E-12	2.5	1.71E-11	1.76E-11	2.5	4.40E-11	2.70E-11	300000	7200	1.12E-09	0.01	1.12E-07	
41		1.5	0.00E+00										
44	9.87E-12	1.5	1.48E-11	1.35E-11	1.5	2.03E-11							

BALZERS SPECTRA LIBRARY

	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
CO2	0.4	1.3	100					11.4	1.2					8.5				6
Ar				100	0.06						0.068							
CO							1.1	100						0.9		0.6		4.5
N2							0.8	100								7.2		
O2																		
H2O										0.3	0.1	100	23	1.1				
CH4													1.2	100	85.8	15.6	7.7	2.4

- Using the change in signal of mass 28 and assigning it all to N2 leads to 6E-8 leak
- Using the change in signal of mass 14 and assigning it all to N2 leads to 1E-7 leak
- Using the change in signal of mass 40 and assigning it all to Ar leads to 1E-7 leak
- Using the change in signal of mass 20 and assigning it all to Ar leads to 4E-8 leak using spectra library values
- Using the change in signal of mass 29 and assigning it all to N2 leads to 9E-8 leak using spectra library values

Oxygen is consumed to form CO2?
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

Vertex/RBM ROR Test#3
 Argon in HAM2,3 annulus space
 RGA file: RBMVROR3.ssc
 RBM_Vortex_ROR_3.xls
 7/17/96 PM

211

AMU	Cycle 2 A	Torr/A	Torr	Cycle 26 A	Torr/A	Torr	ΔP	Volume liters	DTime s	T-L/s	FractionP	N2 Equiv T-L/s	T-L/s-cr2
2	1.93E-08	1	1.93E-08	6.91E-07	1	6.91E-07	6.72E-07	300000	5100	3.95E-05	1	3.95E-05	1.20E-11
3		1											
4	7.68E-11	1	7.68E-11	9.61E-10	1	9.61E-10	8.84E-10	300000	5100	5.20E-08	2.6	2.00E-09	
6		1											
7		1											
8	1.56E-12	1	1.56E-12										
12	1.78E-10	1.5	2.67E-10	9.49E-11	1.5	1.42E-10		300000	5100	-3.57E-09	0.07	-7.95E-04	
13	1.11E-10	1.5	1.67E-10	4.79E-11	1.5	7.19E-11	-9.47E-11	300000	5100		0.156		
14 from CH4	0.00E+00	1.5			1.5			300000	5100		0.072		
14 from N2	2.09E-10	1.5	3.14E-10	3.53E-10	1.5	5.30E-10	2.16E-10	300000	5100	1.37E-08	0.072	1.76E-07	
15	3.36E-10	1.5	3.04E-10	2.32E-10	1.5	3.48E-10	-1.56E-10	300000	5100	-9.18E-09	0.85	-1.08E-08	
16	3.93E-10	1.5	5.94E-10	2.87E-10	1.5	4.31E-10	-1.59E-10	300000	5100	-9.35E-09	1	-9.35E-09	
17		1.5											
18		1.5											
19		1.5											
20	9.74E-13	1.5	1.46E-12	2.51E-13	1.5	3.77E-12	2.30E-12	300000	5100	1.36E-10	0.002	6.78E-08	
22		1.5											
23		1.5											
26		1.5											
27		1.5											
28	1.54E-09	1.5	2.31E-09	3.06E-09	1.5	4.59E-09	2.28E-09	300000	5100	1.34E-07	1	1.34E-07	
29	3.68E-11	1.5	5.52E-11	5.32E-11	1.5	7.98E-11	2.46E-11	300000	5100	1.45E-09	0.008	1.81E-07	
30		1.5											
32	8.77E-13	1.5	1.32E-12										
40	4.03E-12	2.5	1.01E-11	9.36E-12	2.5	2.34E-11	1.33E-11	300000	5100	7.84E-10	8.01	7.84E-08	
41		1.5											
44	9.87E-12	1.5	1.48E-11	1.35E-11	1.5	2.03E-11							

BALZERS SPECTRA LIBRARY

CO2	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
Ar	0.4	1.3	100			100	0.06			20		0.068						6
CO								1.1	100					0.9		0.6		4.5
N2								0.8	100							7.2		
O2																		
H2O										0.3	0.1	100	23	1.1				
CH4													1.2	100	85.8	15.6	7.7	2.4

Using the change in signal of mass 14 and assigning it all to N2 leads to 1.8E-7 leak
 Using the change in signal of mass 28 and assigning it all to N2 leads to 1.3E-7 leak
 Using the change in signal of mass 29 and assigning it all to N2 leads to 1.3E-7 leak using spectra library values
 Using the change in signal of mass 20 and assigning it all to Ar leads to 6.8E-8 leak using spectra library values
 Using the change in signal of mass 40 and assigning it all to Ar leads to 7.8E-8 leak

Oxygen is consumed to form CO2?
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

Vertex/RBM ROR Test#4
 Helium purging leak on HAM4 10" CF (5.7E-7mbar-1/s on HLT160N3)
 All annulus spaces evacuated
 Turbo pumping for leak testing (no ion pumping)
 RGA file: RBMVROR4.sco
 RBM_Vertex_ROR_4.xls
 7/19/98 PM

212

AMU	Cycle 1			Cycle 41			ΔP	Volume liters	DTime s	T-L/s	FractionF	N2 Equiv	
	A	Ton/A	Ton	A	Ton/A	Ton						T-L/s	T-L/s-cm2
2	7.49E-09	1	7.49E-09	1.86E-07	1	1.86E-07	1.79E-07	300000	10080	5.31E-06	1	5.31E-06	1.61E-12
3		1											
4	5.18E-11	1	5.18E-11	1.81E-09	1	1.81E-09	1.76E-09	300000	10080	5.23E-08	2.646	1.98E-08	
6		1											
7		1											
8	1.56E-12	1	1.56E-12										
12	1.78E-10	1.5	2.67E-10	9.49E-11	1.5	1.42E-10		300000	10080	-2.82E-09	0.070	-4.02E-08	
13	1.11E-10	1.5	1.67E-10	4.79E-11	1.5	7.19E-11	-9.47E-11	300000	10080		0.156		
14 from CH4	0.00E+00	1.5			1.5			300000	10080	7.05E-09	0.072	9.80E-01	
14 from N2	1.14E-10	1.5	1.71E-10	2.72E-10	1.5	4.08E-10	1.37E-10	300000	10080	-4.64E-09	0.850	-5.46E-09	
15	3.36E-10	1.5	5.04E-10	2.32E-10	1.5	3.48E-10	-1.56E-10	300000	10080	-4.73E-09	1	-4.73E-09	
16	3.93E-10	1.5	5.90E-10	2.87E-10	1.5	4.31E-10	-1.59E-10	300000	10080				
17		1.5											
18		1.5											
19		1.5											
20	2.48E-12	1.5	3.72E-12	5.83E-12	1.5	5.75E-12	2.63E-12	300000	10080	6.03E-11	0.002	3.41E-08	
22		1.5											
23		1.5											
26		1.5											
27		1.5											
28	2.30E-09	1.5	3.30E-09	4.20E-09	1.5	6.30E-09	3.00E-09	300000	10080	8.93E-08	1	8.93E-08	
29	2.98E-11	1.5	4.47E-11	5.91E-11	1.5	8.87E-11	4.40E-11	300000	10080	1.31E-09	0.008	1.64E-07	
30		1.5											
32	8.77E-13	1.5	1.32E-12										
39		1.5											
40	1.11E-11	1.5	1.67E-11	4.99E-11	1.5	7.48E-11	2.99E-11	300000	10080	1.07E-10	0.01	7.07E-08	
41		1.5											
44	9.87E-12	1.5	1.48E-11	1.35E-11	1.5	2.03E-11							

BALZERS SPECTRA LIBRARY

CO2	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	11
Ar	0.4	1.3	100	100	0.06			11.4	1.2	20		0.068		8.5				6
CO							1.1	100						0.9		0.6		4.5
N2							0.8	100								7.2		
O2										0.3	0.1	100		23	1.1			
H2O													1.2	100	85.8	15.6	7.7	2.4
CH4																		

Using the change in signal of mass 4 and assigning it all to He leads to 2E-8 leak

Using the change in signal of mass 14 and assigning it all to N2 leads to 9.8E-8 leak

Using the change in signal of mass 28 and assigning it all to N2 leads to 1.9E-8 leak

Using the change in signal of mass 29 and assigning it all to N2 leads to 1.6E-7 leak using spectra library values

Using the change in signal of mass 20 and assigning it all to Ar leads to 3.0E-8 leak using spectra library values

Using the change in signal of mass 40 and assigning it all to Ar leads to 7.1E-8 leak

Oxygen is consumed to form CO2?

Carbon is consumed

Argon is not likely being pumped by cryopump

Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

Vertex/RBM ROR Test#5
Helium purging leak on HAM4 10" CF (3.7E-7mbar-l/s on HLT160#3)

All annulus spaces evacuated

Ion pumping overnight

RGA file: RBMVROR5.sao

RBM_Vertex_ROR_5.xls

7/20/98 AM

213

Title: RGA Sensitivity Calibration
 Date: 7/21/98
 Test ID: WCRBM_2
 PSI Engineer: John Flinn


AMU	$I_{(amu)}$ (A)	$I_{(leak)}$ (A)	$F_{(amu)}$ (-)	$E_{(amu)}$ (-)	$Q_{(amu_leak)}$ (Torr-l/s)	$S_{(orifice_amu)}$ (l/s)	$S_{(p_amu)}$ (Torr/A)
2	2.85E-10	2.55E-07			4.80E-06	13.9	1.36
16	-		0.57	1.6			0.90
18	-		0.64	1.12			1.36
28	1.53E-10	1.35E-07			9.50E-07	3.7	1.90
40	5.53E-13	9.74E-09			9.40E-08	3.1	3.11
44	-		1.57	1.42			1.68
129	1.00E-13	8.20E-10			2.20E-08	1.7	15.78
131	1.00E-13	6.31E-10			1.80E-08	1.7	16.78
132	1.00E-13	7.39E-10			2.20E-08	1.7	17.51
134	1.00E-13	2.87E-10			9.00E-09	1.7	18.45
136	1.00E-13	2.20E-10			8.00E-09	1.7	21.40

[D1] Display Saved Values < wibmycal sac >


File Display Setup Function Special Utility

Cycle : 1

Ion Current [A]



11/25/98 11:33:45 AM



216

AMU	Cycle 1		Cycle 30		ΔP	Volume liters	DTime s	T-L/s	FractionP	N2 Equiv	
	A	Torr/A	A	Torr/A						T-L/s	T-L/s-cm2
					1.44E-07	130000	7440	2.51E-06	1	2.51E-06	3.58E-12
2	4.03E-08	1.3	5.24E-08	1.96E-07							
3	2.90E-09	1.3	3.77E-09								
4		1.3	0.00E+00								
6	3.30E-12	1.3	4.16E-12								
7		1.3	0.00E+00								
8	1.60E-12	1.3	1.30E-12								
12	8.50E-11	1.9	1.62E-10	5.17E-11	1.5	7.66E-11		-1.09E-09	0.07	-1.56E-08	
13	4.80E-11	1.9	9.12E-11	1.92E-11	1.5	2.88E-11		-1.24E-10	0.156	-7.97E-10	
14 from CH4	1.78E-11	1.9	3.38E-11	1.78E-11	1.5	2.67E-11		2.00E-09	0.072	2.77E-08	
14 from N2	1.23E-10	1.9	2.34E-10	2.33E-10	1.5	3.48E-10		1.74E-10		-6.00E-10	
15	8.80E-11	1.9	1.67E-10	9.20E-11	1.5	1.38E-10		-5.10E-10	0.85	-2.43E-09	
16	1.60E-10	1.9	3.04E-10	1.10E-10	1.5	1.65E-10		-2.43E-09	1		
17		1.9	0.00E+00								
18		1.9	0.00E+00								
19		1.9	0.00E+00								
20	1.34E-12	1.9	2.58E-12	2.81E-12	1.5	3.77E-12		2.13E-11	0.802	1.86E-08	
22		1.9	0.00E+00								
25		1.9	0.00E+00								
26		1.9	0.00E+00								
27		1.9	0.00E+00								
28	9.12E-10	1.9	1.73E-09	2.35E-09	1.5	3.53E-09		3.13E-08	1	3.13E-08	
29	1.50E-11	1.9	2.85E-11	3.49E-11	1.5	5.24E-11		4.17E-10	0.808	5.21E-08	
30		1.9	0.00E+00								
32	5.60E-13	1.9	9.50E-13								
39		1.9	0.00E+00								
40		1.9	0.00E+00	1.22E-11	2.5	3.05E-11		1.66E-11		1.90E-08	
41		1.9	0.00E+00								
44	4.30E-12	1.9	8.17E-12	7.50E-12	1.5	1.13E-11					

BALZERS SPECTRA LIBRARY

	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
CO2	0.4	1.3	100					11.4	1.2					8.5				6
Ar				100	0.06							0.068						4.5
CO								0.5	100							0.6		
N2																7.2		
O2										0.3	0.1	100	23	1.1				
H2O													1.2	100	85.8	15.6	7.7	2.4
CH4																		

Using the change in signal of mass 28 and assigning it all to N2 leads to 4E-9 leak
 Using the change in signal of mass 14 and assigning it all to N2 leads to 5E-9 leak
 Using the change in signal of mass 40 and assigning it all to Ar leads to 6E-9 leak
 Using the change in signal of mass 20 and assigning it all to Ar leads to 2E-9 leak using spectra library values
 Using the change in signal of mass 29 and assigning it all to N2 leads to 2E-9 leak using spectra library values

Oxygen is consumed from CO2?

Carbon is consumed

Argon is not likely being pumped by cryopump

Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

RBM ROR Test #2
 confirmation of vertex leak
 recalibrated RGA in AM
 RGA file: WREM/ROR2.sao
 RBM_ROR_2.xls
 7/21/98 PM

217

AMU	Cycle 2		Ton	Cycle 30		Ton	ΔP	Volume liters	DTime s	T-L/s	FractionF	N2 Equiv	
	A	Ton/A		A	Ton/A							T-L/s	T-L/s-cm2
1													
2	6.39E-09	1.3	8.31E-09	1.22E-07	1	1.22E-07	1.14E-07	130000	7260	2.04E-06	1	2.04E-06	2.91E-12
3	2.90E-09	1.3	3.77E-09										
4		1.3	0.00E+00										
6	3.20E-12	1.3	4.16E-12										
7		1.3	0.00E+00										
8	1.00E-12	1.3	1.30E-12										
12	8.50E-11	1.9	1.62E-10	5.17E-11	1.5	7.76E-11							
13	4.40E-11	1.9	9.12E-11	1.92E-11	1.5	2.88E-11	-6.24E-11	130000	7260	-1.12E-09	0.07	-1.60E-08	
14 from CH4	1.78E-11	1.9	3.38E-11	1.78E-11	1.5	2.67E-11	-7.12E-12	130000	7260	-1.27E-10	0.156	-8.17E-10	
14 from N2	6.56E-11	1.9	1.25E-10	1.69E-10	1.5	2.54E-10	1.29E-10	130000	7260	2.31E-09	0.072	3.20E-08	
15	8.80E-11	1.9	1.67E-10	9.20E-11	1.5	1.38E-10	-2.92E-11	130000	7260	-5.23E-10	0.85	-6.15E-10	
16	1.60E-10	1.9	3.04E-10	1.10E-10	1.5	1.65E-10	-1.39E-10	130000	7260	-2.49E-09	1	-2.49E-09	
17		1.9	0.00E+00										
18		1.9	0.00E+00										
19		1.9	0.00E+00										
20	1.93E-12	1.9	3.67E-12	2.61E-12	1.5	3.77E-12	9.80E-14	130000	7260	1.74E-12	0.002	8.77E-10	
22		1.9	0.00E+00										
25		1.9	0.00E+00										
26		1.9	0.00E+00										
27		1.9	0.00E+00										
28	7.80E-10	1.9	1.33E-09	2.23E-09	1.5	3.35E-09	2.82E-09	130000	7260	3.61E-08	1	3.61E-08	
29	2.83E-11	1.9	5.38E-11	9.49E-11	1.5	1.42E-10	8.86E-11	130000	7260	1.59E-09	0.008	1.98E-07	
30		1.9	0.00E+00										
32	5.00E-13	1.9	9.50E-13										
39		1.9	0.00E+00										
40	7.20E-12	3.1	2.23E-11	2.83E-11	2.5	7.08E-11	4.84E-11	130000	7260	8.67E-10	0.01	8.67E-08	
41		1.9	0.00E+00										
44	4.30E-12	1.9	8.17E-12	7.50E-12	1.5	1.13E-11							

BALZERS SPECTRA LIBRARY

	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
CO2	0.4	1.3	100					11.4	1.2					8.5				6
Ar				100	0.06					20		0.061						4.5
CO							1.1	100						0.9		0.6		
N2							0.8	100								7.2		
O2																		
H2O									0.3	0.1	100		23	1.1				
CH4													1.2	100	85.8	15.6	7.7	2.4

Using the change in signal of mass 28 and assigning it all to N2 leads to 4E-9 leak
 Using the change in signal of mass 14 and assigning it all to N2 leads to 5E-9 leak
 Using the change in signal of mass 40 and assigning it all to Ar leads to 6E-9 leak
 Using the change in signal of mass 20 and assigning it all to Ar leads to 2E-9 leak using spectra library values
 Using the change in signal of mass 29 and assigning it all to N2 leads to 2E-9 leak using spectra library values

Oxygen is consumed to form CO2?
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

RBM ROR Test #3
 confirmation of vertex leak
 isolate cryopump on RBM (may actually pump A2)
 RGA file: WRBMR03.sco
 RBM_ROR_3.xls
 7/22/98 AM

218

AMU	Cycle 2 A	Torr/A	Torr	Cycle 27 A	Torr/A	Torr	ΔP	Volume liters	DTime s	T-L/s	FractionF	N2 Equiv T-L/s T-L/s-cm2
1							6.11E-07	2	6480	1.89E-10	1	1.89E-10 6.29E-14
2	2.26E-07	1.3	2.94E-07	6.96E-07	1.3	9.05E-07						
3		1.3			1.3							
4		1.3	#VALUE!		1.3	#VALUE!	#VALUE!	2	6480	#VALUE!	2.646	#VALUE!
6		1.3			1.3							
7		1.3			1.3							
8	1.56E-12	1.3	2.03E-12		1.3							
12	1.78E-10	1.9	3.38E-10	9.49E-11	1.9	1.80E-10		2	6480	-3.70E-14	0.070	-5.29E-13
13	1.11E-10	1.9	2.11E-10	4.79E-11	1.9	9.10E-11	-1.20E-10	2	6480		0.156	
14 from CH4	0.00E+00	1.9			1.9			2	6480	1.27E-11	0.071	1.77E-10
14 from N2	8.16E-10	1.9	1.55E-09	2.25E-08	1.9	4.28E-08	4.12E-08	2	6480	-6.10E-14	0.850	-7.18E-14
15	3.36E-10	1.9	6.38E-10	2.32E-10	1.9	4.41E-10	-1.98E-10	2	6480	-6.22E-14	1	-6.22E-14
16	3.93E-10	1.9	7.47E-10	2.87E-10	1.9	5.45E-10	-2.01E-10	2	6480			
17		1.9			1.9							
18		1.9			1.9							
19		1.9			1.9							
20	1.45E-12	1.9	2.76E-12	4.22E-11	1.9	8.02E-11	7.74E-11	2	6480	2.39E-14	6.002	1.19E-11
22		1.9			1.9							
25		1.9			1.9							
26		1.9			1.9							
27		1.9			1.9							
28	4.57E-08	1.9	8.68E-08	2.56E-06	1.9	4.86E-06	4.78E-06	2	6480	1.47E-09	1	1.47E-09
29	6.44E-10	1.9	1.21E-09	3.20E-08	1.9	6.08E-08	5.96E-08	2	6480	1.84E-11	0.008	2.30E-09
30		1.9			1.9							
31		1.9	1.67E-12		1.9							
39		1.9			1.9							
40	8.54E-12	3.1	2.65E-11	3.36E-10	3.1	1.04E-09	1.02E-09	2	6480	3.13E-13	0.01	3.13E-13
41		1.9			1.9							
44	9.87E-12	1.9	1.88E-11	1.35E-11	1.9	2.57E-11						

BALZERS SPECTRA LIBRARY

	46	45	44	40	38	36	29	28	22	20	19	18	17	16	15	14	13	12
CO2	0.4	1.3	100					11.4	1.2					8.5				6
Ar				100	0.06							0.068						
CO							1.1	100						0.9		0.6		4.5
N2							0.8	100								7.2		
O2										0.3	0.1	100		23	1.1			
H2O													1.2	100	85.8	15.6	7.7	2.4
CH4																		

Using the change in signal of mass 14 and assigning it all to N2 leads to 2E-10 leak
 Using the change in signal of mass 28 and assigning it all to N2 leads to 1E-9 leak
 Using the change in signal of mass 29 and assigning it all to N2 leads to 2E-9 leak using spectra library values
 Using the change in signal of mass 20 and assigning it all to Ar leads to 1E-11 leak using spectra library values
 Using the change in signal of mass 40 and assigning it all to Ar leads to 3E-11 leak

Oxygen is consumed to form CO2?
 Carbon is consumed
 Argon is not likely being pumped by cryopump
 Entire change in mass 14 used in the calc. for leak rate, no separation between CH4 and N

RGA Calibration Chamber ROR Test
 last test to verify leak rate in calibration chamber
 RGA file: RGAROR1.sac
 RGA_ROR_1.sia
 7/22/98 pm

512

AMU	Cycle 2 A	Torr/A	Torr	Cycle 41 A	Torr/A	Torr	Δ P	Volume liters	DTime s	T-L/s	FractionF	N2 Equip T-L/s	T-L/s-cm2
2	7.49E-09	1	7.49E-09	1.86E-07	1	1.86E-07	1.79E-07	300000	10080	5.31E-06	1	5.31E-06	1.61E-12
3		1											
4	5.18E-11	1	5.18E-11	1.81E-09	1	1.81E-09	1.76E-09	300000	10080	5.23E-08	2.646	1.98E-08	
6		1											
7		1											
8	1.56E-12	1	1.56E-12										
12	1.78E-10	1.5	2.67E-10	9.49E-11	1.5	1.42E-10							
13	1.11E-10	1.5	1.67E-10	4.79E-11	1.5	7.19E-11	-9.47E-11	300000	10080	-2.82E-09	0.07	-4.02E-08	
14 from CH4	0.00E+00	1.5			1.5			300000	10080	#VALUE!	0.156	#VALUE!	
14 from N2	1.14E-10	1.5	1.71E-10	2.72E-10	1.5	4.08E-10	2.37E-10	300000	10080	7.05E-09	0.0593	1.19E-07	
15	3.36E-10	1.5	5.04E-10	2.32E-10	1.5	3.48E-10	-1.56E-10	300000	10080	-4.64E-09	0.85	-5.46E-09	
16	3.93E-10	1.5	5.90E-10	2.87E-10	1.5	4.31E-10	-1.59E-10	300000	10080	-4.73E-09	1	-4.73E-09	
17		1.5											
18		1.5											
19		1.5											
20	2.48E-12	1.5	3.72E-12	3.83E-12	1.5	5.75E-12	2.03E-12	300000	10080	6.03E-11	0.00148	4.07E-08	
22		1.5											
25		1.5											
26		1.5											
27		1.5											
28	2.20E-09	1.5	3.30E-09	4.20E-09	1.5	6.30E-09	3.00E-09	300000	10080	8.93E-08	1	8.93E-08	
29	2.98E-11	1.5	4.47E-11	5.91E-11	1.5	8.87E-11	4.40E-11	300000	10080	1.31E-09	0.01	1.31E-07	
30		1.5											
32	8.77E-13	1.5	1.32E-12										
39		1.5											
40	1.11E-11	2.5	2.78E-11	2.06E-11	2.5	5.15E-11	2.38E-11	300000	10080	7.07E-10	0.01	7.07E-08	
41		1.5											
44	9.87E-12	1.5	1.48E-11	1.35E-11	1.5	2.03E-11							

Data recalculated based on measured cracking pattern in situ

Using the change in signal of mass 4 and assigning it all to He leads to 1.98E-08 leak rate

Using the change in signal of mass 14 and assigning it all to N2 leads to 1.19E-07 leak rate

Using the change in signal of mass 28 and assigning it all to N2 leads to 8.93E-08 leak rate

Using the change in signal of mass 29 and assigning it all to N2 leads to 1.31E-07 leak rate

Using the change in signal of mass 20 and assigning it all to Ar leads to 4.07E-08 leak rate

Using the change in signal of mass 40 and assigning it all to Ar leads to 7.07E-08 leak rate

Vertex/RBM ROR Test#5A

Helium purging leak on HAM4 10" CF (5.7E-7mbar-l/s on HLT160#3) overnight
 All annulus spaces evacuated
 Ion pumping overnight
 RGA file: RBMVROR5.sac
 RBM_Vortex_ROR_5A.xls
 7/20/98 AM

Cracking Pattern 28AMU (nitrogen) and 40AMU (Argon) in the Vertex and RBM after bake with 5 ion pumps and 1 cryopump

Variable Leak Valve open to increase the 14 and 28 baseline by a decade

scan 6

AMU		%	AMU		%
14	4.55E-09	5.99	20	1.11E-10	14.61
28	7.60E-08	100.00	40	7.60E-10	100.00
29	7.38E-10	0.97			

32	6.26E-09	8.24
----	----------	------

scan 7

14	4.12E-09	5.83	20	1.11E-10	14.61
28	7.07E-08	100.00	40	7.60E-10	100.00
29	6.97E-10	0.99			

32	5.26E-09	7.44
----	----------	------

scan 8

14	3.94E-09	5.90	20	1.13E-10	14.66
28	6.68E-08	100.00	40	7.71E-10	100.00
29	6.57E-10	0.98			

32	4.69E-09	7.02
----	----------	------

scan 9

14	3.83E-09	5.90	20	1.18E-10	14.86
28	6.49E-08	100.00	40	7.94E-10	100.00
29	6.49E-10	1.00			

32	4.36E-09	6.72
----	----------	------

scan 10

14	3.72E-09	5.99	20	1.22E-10	15.16
28	6.21E-08	100.00	40	8.05E-10	100.00
29	6.12E-10	0.99			

32	4.11E-09	6.62
----	----------	------

scan 11


14	3.67E-09	6.00	20	1.23E-10	15.06
28	6.12E-08	100.00	40	8.17E-10	100.00
29	6.03E-10	0.99			

32	3.94E-09	6.44
----	----------	------

Note:

The 32AMU percentage is with respect to 100% of nitrogen.

Average				
	N2	Ar		
	14	5.93	20	14.82
	28	100.0	40	100.0
	29	0.99		




X: 49.41

Y: 1.833677E-10


C: 3

222



X: 49.22 Y: 1.705984E-08 C: 5

223



X: 29.41 Y: 9.928079E-08 Cycle: 11

224

7-26-98

AIRCRA 2. SAC

CYCLE 6-13 WITH VAR LEAK

CYCLE 13 @ 80 AMU

CLOSE VALVE TO MAIN VOLUME OPEN 750 TURBO

DEEP IN MIX LEAK

CLOSE VAR. LEAK MANIFOLD

CYCLE 14-16

CAL MIX LEAK SCANS

CYCLE 1 BASELINE RGA

7-27-98

SAVE 1 CYCLE

AIRCRK 2.5AC

7-26-98

1.7g Piece on Ham #4 $\times 10^{-7}$ LEAK

CYCLE 1 BASELINE on RGA ONLY

1:10

- IP 1 4.5×10^{-4} AMP
- 2 4.6×10^{-4} AMP
- 3 4.5×10^{-4} AMP
- 4 4.6×10^{-4} AMP
- 6 4.7×10^{-4} AMP

- Pcc Pt 120 1.7×10^{-8}
- 170 3.0×10^{-8}
- 134 3.0×10^{-8}

CPD @ 90%

close 250 TCRB OPEN TO MAIN VOLUME

CYCLE 2+3 MAIN VOLUME BASELINE

close AUX CART OPEN VAR LEAK MANUALLY SETTING OOD

CYCLE 4-5 BASELINE TO CLOSED VAR LEAK

- Amc 14 @ 1×10^{-10}
- Amc 28 @ 4×10^{-9} STABLE

2:40

STOP SCAN, CHANGE MANUSCALE TO 0-90 TO ADD VARIABLE LEAK
START TO OPEN VAR LEAK OF INCR. OF .002

VAR LEAK @ 19 Leak: LIKE ABOUT 1 decade

APPEND to ~~APPEND~~ AIRCRK 2.5AC **10 SCANS**

4:40

- | | | | | |
|------|-----------------------|----------|--------|----------------------|
| IP 1 | 4.2×10^{-3} | PRESS CL | Pt 120 | 1.4×10^{-7} |
| 2 | 4.27×10^{-3} | | Pt 170 | 2.6×10^{-7} |
| 3 | 4.3×10^{-3} | | Pt 134 | 2.7×10^{-7} |
| 4 | 4.2×10^{-3} | | | |
| 6 | 5.0×10^{-3} | | | |

**WASHINGTON SITE CORNER STATION
PSI FACTORY LEAK TEST DATA SHEETS
VERTEX SECTION**

<i>Tag No.</i>	<i>Serial No.</i>
WBSC 1	09
WBSC 2	02
WBSC 3	03
WHAM 1	01
WHAM 2	03
WHAM 3	04
WHAM 4	05
WHAM 5	07
WHAM 6	02
WA3A	01
WA3B	02
WB3A	01
WB5A	01
WBE2A	01
WBE2B	02
WBE3A1	01
WBE3B	01

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BSC	SPool	
Model Number	W BSC 1	A15	
Serial Number	09	02	
Drawing Number			
Detector Name	BALZEES		
Model Number	HLT 160 DRY		
Serial Number	02		
Detector Calib. Date	7-11-97		
Detector Calib. Factor	1.2		
Standard Leak Rate	4.8×10^{-4}		
Std. Leak Expir. Date	6-3-98		
Standard Response	5.5×10^{-4}		
Leak Test Data			
Location /Date	CLEAR ROOM 12-11-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	6.8×10^{-7}		
Duration	2 HRS		
Response	NDC $\times 10^9$ SCALE EVAC + SPRAY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : ER	Date : 7-11-97		
Witnessed By : D.A.	Date : 7-11-97		
Signature : <i>[Signature]</i>	Date :		
Title :			

Remarks :

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BSC		
Model Number	WBSCT		
Serial Number	02		
Drawing Number			
Detector Name	BALZERS		
Model Number	HLT 160 DRY		
Serial Number	01		
Detector Calib. Date	4-29-98		
Detector Calib. Factor	1.1		
Standard Leak Rate	4.53×10^{-9} cc/sec		
Std. Leak Expir. Date	7-14-98		
Standard Response	4.9×10^{-9}		
Leak Test Data			
Location /Date	CLEAN RM / 4-19-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	4.4×10^{-7}		
Duration	30 min. Bub TEST		
Response	2.1×10^{-9} cc/sec		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D. H.	Date: 4-19-97		
Witnessed By: SM	Date: 4-19-97		
Signature: <i>[Signature]</i>	Date: 4-19-97		
Title:			

Remarks :

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	BSC						
Model No.	WBSC2						
Serial No.	02						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
	IV-V	Torr	Torr 4×10^{-5}	✓		Don Miller	4-19-97
	II		NDL (10^{-9} Scale)	✓		Don Miller	4-19-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments Pec 6.8×10^{-6}

Witnessed
Signature *Don Miller*
Title
Date: 4-19-97

SPECIFICATION

Number: V049-2-014
A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BSC		
Model Number	WBSC3		
Serial Number	03		
Drawing Number			
Detector Name	BALZERS		
Model Number	HLT 160 DRY		
Serial Number	01		
Detector Calib. Date	6-12-97		
Detector Calib. Factor	1.2		
Standard Leak Rate	4.8×10^{-9}		
Std. Leak Expir. Date	6-3-98		
Standard Response	5.3×10^{-9}		
Leak Test Data			
Location /Date	CLEAN ROOM / 6-13-97		
Tracer Gas	HF		
Pressure @ Turbo Inlet	9.5×10^{-7}		
Duration	2 HR		
Response	16 DL $\times 10^{-9}$ SCALE EVAC + STRAY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: <i>Doh</i>	Date:		
Witnessed By:	Date:		
Signature: <i>Carl Doh</i>	Date: 6-13-97		
Title:			

Remarks:

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	BSC						
Model No.	WB5C3						
Serial No.	03						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annular		Torr	Torr				
	IV-V		4×10^{-5}	✓		<i>[Signature]</i>	6-17-97
	II		NDL (10^{-9} Scale)	✓		<i>[Signature]</i>	6-13-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments PCC 4.0×10^{-5}

Witnessed
 Signature *[Signature]*
 Title
 Date: 6-13-97

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	HAM		
Model Number	WHAM 1		
Serial Number	002		
Drawing Number			
Detector Name	BALZERS		
Model Number	HLT 160 #1		
Serial Number			
Detector Calib. Date	3-25-97		
Detector Calib. Factor	1.1		
Standard Leak Rate	4.4×10^{-9}		
Std. Leak Expir. Date	6-27-97		
Standard Response s/s	5.5×10^{-9}		
Leak Test Data			
Location /Date			
Tracer Gas	He		
Pressure @ Turbo Inlet			
Duration	15 min		
Response	1.5×10^{-9}		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H.	Date: 3-25-97		
Witnessed By:	Date:		
Signature: <i>D. H. Williams</i>	Date: 3-25-97		
Title:			

Remarks: LEAK RATE LESS THAN 1.5×10^{-9} AFTER 15min BAK TEST

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	HAM																						
Model No.																							
Serial No.	002																						
Drwg.No.																							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date																
Annulus		Torr	Torr																				
	IV-V		4×10^{-5}	✓		<i>Don Miller</i>	3-24-97																
	II		NDL (10^{-9} Scale)	✓		<i>Don Miller</i>	3-24-97																
Vessel		Torr-L/s	Torr-L/s	 <table border="1"> <tr> <td>Weld Joint</td> <td>I</td> <td></td> <td>1×10^{-9}</td> </tr> <tr> <td>Weld Joint</td> <td>II</td> <td></td> <td>1×10^{-9}</td> </tr> <tr> <td>Conflat</td> <td>III</td> <td></td> <td>1×10^{-9}</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> </table> 				Weld Joint	I		1×10^{-9}	Weld Joint	II		1×10^{-9}	Conflat	III		1×10^{-9}				
Weld Joint	I		1×10^{-9}																				
Weld Joint	II		1×10^{-9}																				
Conflat	III		1×10^{-9}																				
Weld Joint	I		1×10^{-9}																				
Weld Joint	II		1×10^{-9}																				
Conflat	III		1×10^{-9}																				

Comments LEAK RATE ~~1.5×10^{-9}~~ AFTER 15 min BAG TEST

Witnessed
 Signature *Don Miller*
 Title
 Date: 3-25-97

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	HAM		
Model Number	WHAM2		
Serial Number	00A3		
Drawing Number			
Detector Name	BALZERS		
Model Number	HLT 160		
Serial Number			
Detector Calib.Date			
Detector Calib.Factor			
Standard Leak Rate	4.4×10^{-9}		
Std.Leak Expir.Date	6-27-97		
Standard Response	5.2×10^{-9}		
Leak Test Data			
Location /Date			
Tracer Gas			
Pressure @ Turbo Inlet			
Duration	30 min		
Response	1×10^{-9}		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H.	Date: 5-5-97		
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 5-5-97		
Title:			

Remarks :

SPECIFICATION

Number: V049-2-014

p2

A

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	HAM		
Model Number	INHAM3		
Serial Number	004		
Drawing Number			
Detector Name	Bazees		
Model Number	HGT 160		
Serial Number	313794W-003		
Detector Calib. Date	6-9-97		
Detector Calib. Factor	1.0		
Standard Leak Rate	N/A		
Std. Leak Expir Date	N/A		
Standard Response	N/A		
Leak Test Data			
Location /Date			
Tracer Gas	HE		
Pressure @ Turbo Inlet			
Duration	N/A		
Response	N/A		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: P. TAYLOR	Date: 6-9-97		
Witnessed By:	Date:		
Signature: <i>[Signature]</i>	Date: 6-9-97		
Title:			

Remarks: Ham # 04 tested @ FLANDERS Rd BAKE-OUT STATION. EVAC + SPRAY ONLY NDL X 10⁻⁹ SCALE.

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	HAM	HAM	
Model Number	WHAM4	WHAM4	
Serial Number	005	005	
Drawing Number			
Detector Name	BALZERS	BALZERS	
Model Number	HGT 160	HGT 160	
Serial Number	3137944-002	3137944-002	
Detector Calib.Date	6-3-97	6-16-97	
Detector Calib.Factor	1.0	1.0	
Standard Leak Rate	N/A	N/A	
Std. Leak Expir.Date	N/A	N/A	
Standard Response	N/A	N/A	
Leak Test Data			
Location /Date			
Tracer Gas	HE	HE	
Pressure @ Turbo Inlet			
Duration	N/A	N/A	
Response	N/A	N/A	
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: D.H.	Date: 6-3-97	6-18-97	
Witnessed By:	Date:		
Signature <i>Com...</i>	Date: 6-3-97	6-19-97	
Title:			

Remarks: HAM 005 EVAL + SPRAY ONLY NDL $\times 10^{-9}$ SCACIF
 NO PAT TEST NO C.L. INSTALLED

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	HAM		
Model Number	W-HAM 5		
Serial Number	07		
Drawing Number			
Detector Name	BALZERS		
Model Number	HLT 160 DRY		
Serial Number	02		
Detector Calib.Date	6-3-97		
Detector Calib.Factor	1.0		
Standard Leak Rate	NOT USED		
Std.Leak Expir.Date			
Standard Response			
Leak Test Data			
Location /Date	CLEAN ROOM / 6-3-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	1.1×10^{-6}		
Duration	1 HR		
Response	NDL 4×10^{-9} SCALE EVAC + SPADY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : D.H.	Date :		
Witnessed By :	Date :		
Signature <i>[Signature]</i>	Date : 6-3-97		
Title :			

Remarks :

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	HAM						
Model No.	WHAM 5						
Serial No.	07						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus	IV-V	Torr	Torr	✓		Dr. J. W. ...	6-3-97
	II		NDL (10 ⁻⁹ Scale)	✓		Dr. J. W. ...	6-3-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1x10 ⁻⁹				
Weld Joint	II		1x10 ⁻⁹				
Conflat	III		1x10 ⁻⁹				

Comments PCC 1.8x10⁻⁵ HLT #3 CF 1.2

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	HAM		
Model Number	WHAM 6		
Serial Number	02		
Drawing Number			
Detector Name	BALZERS		
Model Number	HCT 160 DEX		
Serial Number	01		
Detector Calib. Date	7-16-97		
Detector Calib. Factor			
Standard Leak Rate	NONE		
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	Flanders / 7-16-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1.5×10^{-7}		
Duration	2.5 HRS		
Response	$NDL \times 10^{-9}$ SCALE EVAC + SPRAY		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : P.H	Date :		
Witnessed By : D.H	Date : 7-16-97		
Signature :	Date :		
Title :			

Remarks : AL PARTS LEAK 60" BELLOW

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	SPool		
Model Number	BE2		
Serial Number	B		
Drawing Number			
Detector Name	BALZERS		
Model Number	Hlt 160 Dry		
Serial Number	3		
Detector Calib.Date	8-29-97		
Detector Calib.Factor	1.3		
Standard Leak Rate	not used		
Std.Leak Expir.Date			
Standard Response			
Leak Test Data			
Location /Date	CRIP room 8/29/97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1.6×10^{-7}		
Duration	30 min		
Response	NOL EMAC + SPRAY $\times 10^{-9}$ SCALE		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: ER	Date:		
Witnessed By: DH	Date:		
Signature: <i>[Signature]</i>	Date:		
Title:			

Remarks :

SPECIFICATION

Number: V049-2-014

A

102

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	SPOOL		
Model Number	B5		
Serial Number	-A		
Drawing Number			
Detector Name	BALZEUS		
Model Number	HGT 160 - DRY		
Serial Number	2		
Detector Calib. Date	7-2-97		
Detector Calib. Factor	1.0		
Standard Leak Rate	NOT USED		
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	CR10 RMA / 7-2-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	1.8×10^{-7}		
Duration	2 HRS		
Response	ADL GAGE + SPRAY $\times 10^{-9}$ SCALE		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : DH.	Date : 7-2-98		
Witnessed By :	Date :		
Signature <i>Chris Hillier</i>	Date : 7-2-98		
Title :			

Remarks :

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	5 Pool						
Model No.	B5						
Serial No.	A						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		2×10^{-5}	✓		<i>Con Miller</i>	7-2-97
	II		NDL (10^{-9} Scale)	✓		<i>Con Miller</i>	7-2-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments HCT # 2 CF 1.0

Witnessed
 Signature *Con Miller*
 Title
 Date: 7-2-97

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	SPAL		
Model Number	A3		
Serial Number	B		
Drawing Number			
Detector Name	BAL2605		
Model Number	HL110-DRY		
Serial Number	02		
Detector Calib.Date	7-25-97		
Detector Calib.Factor	1.2		
Standard Leak Rate	NOT USED		
Std.Leak Expir.Date			
Standard Response			
Leak Test Data			
Location /Date	CRYO ROOM / 7-25-97		
Tracer Gas	HE		
Pressure @ Turbo Inlet	1.0×10^{-7}		
Duration	1 HR		
Response	NOL EVAC + SPRAY 10^{-9}		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : P.H.	Date : 7-25-97		
Witnessed By :	Date :		
Signature <i>Con Walker</i>	Date : 7-25-97		
Title :			

Remarks :

SPECIFICATION

Number: V049-2-014

A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	SPool						
Model No.	A3						
Serial No.	B						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		2×10^{-5}	✓		<i>[Signature]</i>	7-25-97
	II		NDL (10^{-9} Scale)	✓		<i>[Signature]</i>	7-25-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments PCC 1.9×10^{-5} torr

Witnessed Signature *[Signature]*
 Title
 Date: 7-25-97

SPECIFICATION

Number: V049-2-014
 A

p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	A3A w/ A3A w/2		
Model Number			
Serial Number	1		
Drawing Number			
Detector Name	Penizers		
Model Number	HLT160		
Serial Number	2		
Detector Calib. Date	7-23-97		
Detector Calib. Factor	1.0		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	clean weld room / 7-23-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	2.3×10^{-7}		
Duration	2 hours		
Response	SDL 10^{-9} range 2 vac. & 50ra		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : D. Hillier	Date : 7-23-97		
Witnessed By : (JF)	Date :		
Signature : D. Hillier	Date : 7-23-97		
Title : (JF)			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(B3C/HAM) LEAK TEST SUMMARY SHEET

Name	A3A						
Model No.							
Serial No.	1						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		D. Hillier (JF)	7-24-97
	II		NDL (10^{-9} Scale)	✓		D. Hillier (JF)	7-24-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BE3A1 w/ BE3A2		
Model Number			
Serial Number	1		
Drawing Number			
Detector Name	Kalzers		
Model Number	HLT160		
Serial Number	3		
Detector Calib. Date	8-16-97		
Detector Calib. Factor	1.2		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location / Date	clean wld room / 8-16-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	4.5×10^{-7}		
Duration	2 hrs 20 min		
Response	NJDL 100 ⁻⁹ range Piac. & 9000		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: Paul Herrig	Date: 8-16-97		
Witnessed By: Don Hillier	Date: 8-16-97		
Signature: Don Hillier	Date: 8-16-97		
Title: (TF)			

Remarks:

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	BE3A1						
Model No.							
Serial No.	1						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		D. Hillier	8-20-97
	II		NDL (10^{-9} Scale)	✓		D. Hillier (JP)	8-20-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	BE2A	WBE2B	
Model Number			
Serial Number	1		
Drawing Number			
Detector Name	Balzers		
Model Number	HLT160		
Serial Number	#3		
Detector Calib.Date	8-29-97		
Detector Calib.Factor	1.4		
Standard Leak Rate			
Std. Leak Expir.Date			
Standard Response			
Leak Test Data			
Location /Date	Clean weld room / 8-29-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1.0×10^{-7}		
Duration	1		
Response	NDL 10^{-9} range evac. + spray		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By: Paul Tatro	Date: 8-29-97		
Witnessed By:	Date:		
Signature: Paul Tatro	Date: 8-29-97		
Title:	(JP)		

Remarks:

SPECIFICATION	
Number: V049-2-014 A	p2

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	BEZA						
Model No.							
Serial No.							
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		Paul Tatem	8-29-97
	II		NDL (10^{-9} Scale)	✓		Paul Tatem	8-29-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION

Number: V049-2-014 p2

A

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

LEAK TEST DATA SHEET

	1	2	3
Component Name	B3A		
Model Number			
Serial Number	1		
Drawing Number			
Detector Name	BALZERS		
Model Number	4LT160		
Serial Number	2		
Detector Calib. Date	6-25-97		
Detector Calib. Factor	0.9		
Standard Leak Rate			
Std. Leak Expir. Date			
Standard Response			
Leak Test Data			
Location /Date	clean weld room / 6-24-97		
Tracer Gas	He		
Pressure @ Turbo Inlet	1.4×10^{-7}		
Duration	1.5 hrs		
Response	NDL 10^{-9} range		
Leak Rate			
Measured			
Calculated			
Allowable			
Performed By : D. Hillier	Date : 6-25-97		
Witnessed By : (SF)	Date :		
Signature : Dan Hillier	Date : 6-25-97		
Title :			

Remarks :

SPECIFICATION	
Number: V049-2-014	p2
A	

Title: SPECIFICATION FOR LEAK CHECK PLAN LIGO VACUUM EQUIPMENT

VESSEL(BSC/HAM) LEAK TEST SUMMARY SHEET

Name	B3A						
Model No.							
Serial No.	1						
Drwg.No.							
Location	Category	Leak Rate	Allowable	Pass	Fail	Signature	Date
Annulus		Torr	Torr				
	IV-V		4×10^{-5}	✓		D. Hillier	8-27-97
	II		NDL (10^{-9} Scale)	✓		D. Hillier ^{JP}	6-27-97
Vessel		Torr-L/s	Torr-L/s				
Weld Joint	I		1×10^{-9}				
Weld Joint	II		1×10^{-9}				
Conflat	III		1×10^{-9}				

Comments

Witnessed
Signature
Title
Date:

SPECIFICATION	
Number: V049-2-014	p2
A	

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.5 System Bake-Out – Vertex Section

The completed station was baked-out per Acceptance Test Procedure V049-2-112.

The bakeout passed the requirements since the ultimate pressure test was successfully completed.

VERTEX RAKE

(VI)

6-27-98 1630 TURBO 8.5×10^{-5}

6-28-98

0900 TURBO 4.6×10^{-6}

1200 SYSTEM SHUTDOWN - TEMPSCAN
COMM ERROR CAUS 1

1600 RESTART

1930 TURBO 4.0×10^{-6} SP=45

AVX @ BSCI 3.1×10^{-5}

@ HAM1 2.7×10^{-5}

@ HAM 2 4.8×10^{-5}

@ HAM 6 1.7×10^{-5}

@ HAM 5 4.4×10^{-5}

@ GVZ 1.0×10^{-6}

6-29-98

0630

SP=75 TURBO 2.6×10^{-5}

AVX @ BSCI 1.3×10^{-4}

@ HAM 1 8.9×10^{-5}

@ HAM 2 1.7×10^{-4}

@ HAM 6 8.6×10^{-5}

@ HAM 5 3.5×10^{-6}

@ GVZ 2.1×10^{-6}

0900

SYSTEM SHUTDOWN TEMPSCAN
COMM ERROR CAUS 1 & 2

V2

1400 SP=100 TURBO 4.1×10^{-5}
 AUX @ BSCI 1.4×10^{-4}
 @ HAM1 9.0×10^{-5}
 @ HAM2 2.2×10^{-4}
 @ HAM 2 1.0×10^{-4}
 @ HAM 5 1.7×10^{-5}
 @ GVZ 5.6×10^{-5}

2100 SP=119 TURBO 4.3×10^{-5}
 AUX @ BSCI 1.3×10^{-4}
 @ HAM1 9.1×10^{-5}
 @ HAM 2 2.0×10^{-4}
 @ HAM 6 9.6×10^{-5}
 @ HAM 5 3.6×10^{-5}
 @ GVZ 1.5×10^{-5}

6-30-98 SP=130 TURBO 2.1×10^{-5}
 AUX @ BSCI 6.0×10^{-5}
 @ HAM1 4.4×10^{-5}
 @ HAM 2 8.1×10^{-5}
 @ HAM 6 4.9×10^{-5}
 @ HAM 5 5.7×10^{-5}
 @ GVZ 1.7×10^{-5}

230 SP=142 TURBO 2.7×10^{-5}
 AUX @ BSCI 6.2×10^{-5}
 @ HAM1 4.0×10^{-5}
 @ HAM 2 8.8×10^{-5}
 @ HAM 6 5.1×10^{-5}
 @ HAM 5 5.8×10^{-5}
 @ GVZ 2.0×10^{-5}

U3

1430 150 TURBO 3.2 x 10⁻⁵
 AUX @ BSCI 6.9 x 10⁻⁵
 @ HAM1 4.0 x 10⁻⁵
 @ HAM2 9.1 x 10⁻⁵
 @ HAM6 5.5 x 10⁻⁵
 @ HAM5 6.2 x 10⁻⁵
 @ GVZ 2.2 x 10⁻⁵

7-1-98 0630 150 TURBO 2.4 x 10⁻⁵
 AUX @ ~~BSCI~~ BSCI 4.7 x 10⁻⁵
 @ HAM1 2.5 x 10⁻⁵
 @ HAM2 5.7 x 10⁻⁵
 @ HAM6 3.6 x 10⁻⁵
 @ HAM5 4.6 x 10⁻⁵
 @ GVZ 2.2 x 10⁻⁵

1330 150 TURBO 2.3 x 10⁻⁵
 AUX @ BSCI 4.2 x 10⁻⁵
 @ HAM1 2.3 x 10⁻⁵
 @ HAM2 5.1 x 10⁻⁵
 @ HAM6 2.3 x 10⁻⁵
 @ HAM5 4.3 x 10⁻⁵
 @ GVZ 2.1 x 10⁻⁵

2000 150 TURBO 2.2 x 10⁻⁵
 AUX @ BSCI 4.0 x 10⁻⁵
 @ HAM1 2.2 x 10⁻⁵
 @ HAM2 4.8 x 10⁻⁵
 @ HAM6 2.5 x 10⁻⁵
 @ HAM5 4.0 x 10⁻⁵
 @ GVZ 2.1 x 10⁻⁵

V4

7-2-98

0600 LSD TURBO 2.1×10^{-5}
 AUX @ BSC1 3.8×10^{-5}
 @ HAM1 2.0×10^{-5}
 @ HAM2 4.5×10^{-5}
 @ HAM6 1.8×10^{-5}
 @ HAM5 3.7×10^{-5}
 @ GVZ 2.0×10^{-5}

1230 LSD TURBO 2.0×10^{-5}
 AUX @ BSC1 3.6×10^{-5}
 @ HAM1 1.9×10^{-5}
 @ HAM2 4.3×10^{-5}
 @ HAM6 1.8×10^{-5}
 @ HAM5 3.6×10^{-5}
 @ GVZ 1.9×10^{-5}
 START RAMP DOWN

7-3-98

1100 TURBO 1.6×10^{-6}
 AUX @ BSC1 ~~9.2 x 10⁻⁶~~ 1.7×10^{-6}
 @ HAM1 ~~4.4 x 10⁻⁶~~ 6.8×10^{-7}
 @ HAM2 ~~7.0 x 10⁻⁶~~ 9.2×10^{-6}
 @ HAM6 7.8×10^{-7}
 @ HAM5 4.4×10^{-6}
 @ GVZ 3.3×10^{-6}
 PLCS CHANNELL 1A 11B QUEUE FULL

7/5 SYSTEM OK

VS

7/6

830 $P_{\text{all}} = 3.9 \times 10^{-8}$

940	Turn on IP4	≠ isolate	P↑	5×10^{-6}
950	Turn on IP3	≠ isolate	P↑	4×10^{-6}
1025	" " IP2	" "	P↑	4×10^{-6}
1035	" " IP1	" "	P↑	6×10^{-6}

1245 $P_{\text{all}} = 3.4 \times 10^{-8}$

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.6 Ultimate Pressure Test (After Bake-Out) – Vertex Section

The ultimate pressure test was conducted per Acceptance Test Procedure V049-2-114.

All test results met or exceeded the requirements.

Title: Partial Pressure Calculation for Right Beam Manifold and Vertex
Sections
Date: 07/09/98
Test ID: WCRBM_V_1
PSI Engineer: J. Flinn

AMU	F (amu) transmission efficiency wrt N2	E (amu) ionization efficiency wrt N2	S (p. amu) sens itivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	1.01	3.58E-09	3.62E-09
16	0.57	1.60		8.10E-11	5.80E-11
18	0.64	1.12		2.20E-11	2.38E-11
28	-	-	1.52	4.25E-10	6.46E-10
44	1.57	1.42		1.17E-11	1.57E-11
all others	-	-	1.52	3.14E-11	4.77E-11

Total Pressure =	4.41E-09
------------------	----------

Partial Pressure and Air Signature Acceptance

LIGO: John Wozniak

PSI: _____

Vertex & RBM

7/9/98

"others"

24	1.6×10^{-12}
25	2.9×10^{-12}
26	6.9×10^{-12}
27	4.4×10^{-12}
29	4.4×10^{-12}
30	1.6×10^{-12}
32	1.3×10^{-12}
36	2.2×10^{-13}
37	3.4×10^{-13}
38	4.5×10^{-13}
39	7.8×10^{-13}
40	4.5×10^{-12}
41	6.1×10^{-13}
42	3.6×10^{-13}
43	2.3×10^{-13}
45	3.5×10^{-13}
50	2.6×10^{-13}
78	2.0×10^{-13}


TOTAL

$$38.0 \times 10^{-13}$$

$$27.6 \cdot 10^{-12}$$

$$31.4 \times 10^{-12}$$

$$3.14 \times 10^{-11} \text{ A}$$




DAVID M. EVERS
23 JUN 98 11:27a

269

Title: RGA Sensitivity Calibration
 Date: 7/7/98
 Test ID: WCRBM_8
 PSI Engineer: John Flinn


AMU	I _(amu) (A)	I _(leak) (A)	F _(amu) (-)	E _(amu) (-)	Q _(amu_leak) (Torr-l/s)	S _(orifice_amu) (l/s)	S _(p_amu) (Torr/A)
2	5.53E-10	3.44E-07			4.80E-06	13.9	1.01
16	-		0.57	1.6			0.72
18	-		0.64	1.12			1.09
28	6.11E-10	1.69E-07			9.50E-07	3.7	1.52
40	2.68E-13	1.22E-08			9.40E-08	3.1	2.49
44	-		1.57	1.42			1.34
129	1.10E-13	9.87E-10			2.20E-08	1.7	13.11
131	1.10E-13	7.59E-10			1.80E-08	1.7	13.95
132	1.10E-13	9.24E-10			2.20E-08	1.7	14.01
134	1.10E-13	3.36E-10			9.00E-09	1.7	15.76
136	1.10E-13	2.75E-10			8.00E-09	1.7	17.12



X: 80.13 Y: 1.89112E-08 C: A

973-1123
David H. Cavers
JUL 23 98 11:28a


271



X: 95.06 Y: 7.89186E-09 Z: 0.8

272

Conductance Calculation for RGA Calibration Chamber



1. $C_{2.5''_valve} = 80\text{ l/s}$ from published data
2. 2.5'' tube path = 4'' + 8'' = 12''

$$P_{tube} = \left(1 + \frac{3}{8} \cdot \frac{L}{r}\right)^{-1} = \left(1 + \frac{3}{8} \cdot \frac{12}{1.25}\right)^{-1} = (4.6)^{-1} = 21.7\%$$

$$S_{2.5''_orifice} = (2.5\text{ in})^2 \frac{\pi}{4} \times \frac{(0.0254\text{ m})^2}{\text{in}^2} \times 117,000 \frac{\text{l}}{\text{s} \cdot \text{m}^2} = 370.5\text{ l/s}$$

$$C_{2.5''_tube} = P_{2.5''_tube} \cdot S_{2.5''_orifice} = (0.217) \cdot (370.5\text{ l/s}) = 80.4\text{ l/s}$$

Conductance from Chamber to RGA:

$$C_{total} = \frac{1}{\frac{1}{80.4\text{ l/s}} + \frac{1}{80\text{ l/s}}} = 40.1\text{ l/s}$$

{this applies to the RGA on the cross at any location ($l=8''$)}

The pumping speed to the chamber is almost 11 times greater with the 0.25'' orifice ($S=3.7\text{ l/s}$).

LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

8.7 Backfill/100 Hr. Pumpdown Test – Vertex Section

The backfill and 100 hr. pumpdown test was conducted per Acceptance Test Procedure V049-2-114.

The roughing and turbo pumping requirements met or exceeded the requirements.

The ultimate pressure and partial pressure results are detailed herein. This test was for demonstration purposes only.

Title: Partial Pressure Calculation for Right Beam Manifold and Vertex Sections for the 100 hour pumpdown demonstration

Date: 08/04/98

Test ID: RBMV100

PSI Engineer: J. Flinn

Time = 100 hours


AMU	F (amu) transmission efficiency wrt N2	E (amu) ionization efficiency wrt N2	S (p_amu) sensitivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	1.51	1.72E-09	2.60E-09
16	0.57	1.60		1.69E-10	1.98E-10
18	0.64	1.12		1.61E-10	2.85E-10
28	-	-	2.48	2.12E-09	5.26E-09
44	1.57	1.42		1.37E-10	3.00E-10
all others	-	-	2.48	4.00E-10	9.92E-10

Total Pressure =	9.63E-09
------------------	----------

100 hour backfill and pumpdown demonstration acceptance

LIGO: _____

PSI: _____



276

Title: Partial Pressure Calculation for Right Beam Manifold and Vertex Sections for the 100 hour pumpdown demonstration

Date: 08/04/98

Test ID: RBMV100

PSI Engineer: J. Flinn

Time = 125 hours


AMU	F (amu) transmission efficiency wrt N ₂	E (amu) ionization efficiency wrt N ₂	S (p_amu) sensitivity (Torr/A)	I (amu) ion current (A)	PP (amu) (Torr)
2	-	-	1.51	1.39E-09	2.10E-09
16	0.57	1.60		1.37E-10	1.60E-10
18	0.64	1.12		1.30E-10	2.30E-10
28	-	-	2.48	1.72E-09	4.27E-09
44	1.57	1.42		1.05E-10	2.30E-10
all others	-	-	2.48	3.00E-10	7.44E-10

Total Pressure =	7.73E-09
------------------	----------

100 hour backfill and pumpdown demonstration acceptance

LIGO: _____


PSI: _____




278

Title: RGA Sensitivity Calibration
 Date: 7/30/98
 Test ID: RBMV100
 PSI Engineer: John Flinn

AMU	I _(amu) (A)	I _(leak) (A)	F _(amu) (-)	E _(amu) (-)	Q _(amu_leak) (Torr-l/s)	S _(orifice_amu) (l/s)	S _(p_amu) (Torr/A)
2	6.65E-10	2.29E-07			4.80E-06	13.9	1.51
16	-		0.57	1.6			1.17
18	-		0.64	1.12			1.77
28	4.14E-10	1.04E-07			9.50E-07	3.7	2.48
40	1.03E-12	7.49E-09			9.40E-08	3.1	4.05
44	-		1.57	1.42			2.19
129	1.00E-13	5.68E-10			2.20E-08	1.7	22.79
131	1.00E-13	4.14E-10			1.80E-08	1.7	25.58
132	1.00E-13	5.11E-10			2.20E-08	1.7	25.33
134	1.00E-13	1.88E-10			9.00E-09	1.7	28.18
136	1.00E-13	1.44E-10			8.00E-09	1.7	32.70



280



281

100 Hour Backfill Test in Vertex/ RBM

7/27/98 – 8/3/98

7-27-98

1000 Start 24 hour purge through mode cleaner in Vertex and out main turbo bypass line on RBM.

7-28-98

1000 Stop purge. Start roughing.

1025 P=470 Torr at main turbos.

1045 P=350 Torr

1115 P=270 Torr

1205 P=140 Torr

1250 P=90 Torr

1305 P=12 Torr

1315 – 1505 EDP200 problems (loose neutral wire problems)

1505 P=1.8 Torr

1600 P=1.3E-2 Torr. Start turbo pumps (2).

1615 Both turbos at full speed. Close 6" valve to EDP200.

1650 P_{Vertex_turbo}=4.8E-7 Torr

P_{RBM_turbo}=5.7E-7 Torr

7-29-98

0740 P_{Vertex_turbo}=1.3E-7 Torr

P_{RBM_turbo}=1.5E-7 Torr

CP2 isolated and is 90% full. P_{CP2}=2.0E-6 Torr

IP1 – Off, IP2 – 2.8E-5A, IP3 – 2.9E-5A, IP4 – 3.3E-5A, IP6 – 3.8E-5A

Pump IP#1 with Aux. Cart

0905 Open GV7 to CP2.

P_{CP2}=2.0E-6 Torr

P_{Vertex_turbo}=1.5E-7 Torr

0940 P_{RBM_turbo}=1.0 E-7 Torr

1000 Start IP1 on Aux. Cart.

P_{Vertex_turbo}=8.9E-8 Torr

P_{RBM_turbo}=8.6E-8 Torr

1125 IP1 running, P_{Aux. Cart}=7.8E-6 Torr

1130 P_{Vertex_turbo}=7.6E-8 Torr

P_{RBM_turbo}=8.0E-8 Torr

IP1 – CH1=750V,4.1E-2A – CH2=800V,3.6E-2A

1345 P_{Vertex_turbo}=7.0E-8 Torr

P_{RBM_turbo}=7.3E-8 Torr

Close AVUV15 on IP1 to Aux. Cart

1355 Crack open 14" GV on IP1

1415 14" GV full open on IP1

P_{Vertex_turbo}=4.0E-7 Torr

P_{RBM_turbo}=3.5E-7 Torr

IP1 – 2050V,8.9E-3A

1440 IP1 - 2500V
1515 $P_{\text{Vertex_turbo}}=1.4\text{E-}7$ Torr
 $P_{\text{RBM_turbo}}=1.9\text{E-}7$ Torr
IP1=3000V, 3.9E-3A, IP2=2.6E-5A, IP3=2.7E-5A, IP4=3.1E-5A, IP6=3.4e-5A
Isolate both turbos and open other four 14" GV to IP2,3,4,6
System now is only ion and cryo pumping.
Pressure now taken from CDS cold cathodes.

1540 PT120=3.0E-8 Torr
PT170=5.0E-8 Torr
PT134=6.0E-8 Torr

1800 PT120=2.5E-8 Torr
PT170=4.3E-8 Torr
PT134=5.0E-8 Torr

7-30-98

0700 PT120=1.8E-8 Torr
PT170=3.0E-8 Torr
PT134=3.2E-8 Torr

1300 PT120=1.5E-8 Torr
PT170=2.5E-8 Torr
PT134=2.7E-8 Torr

Calibrate RGA - save data to RBMV100.sac

Scan 1-3: RGA chamber baseline

Scan 4-7: Calibrated leak open

Scan 7-10: Close AVUV15 that isolates calibrated leak

1523 PT120=1.5E-8 Torr
PT170=2.5E-8 Torr
PT134=2.6E-8 Torr

IP1 - 4.5E-4A, IP2 - 4.1E-4A, IP3 - 4.0E-4A, IP4 - 4.1E-4A, IP6 - 4.2e-4A

Scan 11-12: isolate turbo, open AVUV25 to main volume

7-31-98

1100 PT120=1.05E-8 Torr
PT170=1.90E-8 Torr
PT134=1.84E-8 Torr

IP1 - 3.1E-4A, IP2 - 3.0E-4A, IP3 - 2.9E-4A, IP4 - 3.0E-4A, IP6 - 3.0e-4A

8-1-98

1145 PT120=8.0E-9 Torr
PT170=1.3E-8 Torr
PT134=1.3E-8 Torr

IP1 - 2.2E-4A, IP2 - 2.1E-4A, IP3 - 2.1E-4A, IP4 - 2.2E-4A, IP6 - 2.2e-4A

1500 PT120=7.6E-9 Torr
PT170=1.35E-8 Torr
PT134=1.33E-8 Torr

IP1 - 2.2E-4A, IP2 - 2.1E-4A, IP3 - 2.1E-4A, IP4 - 2.1E-4A, IP6 - 2.1e-4A

End 100 hour pumpdown demonstration test
Scan 13,14,15: Open to main volume


8-2-98

1500 PT120=6.18E-9 Torr
PT170=9.90E-9 Torr
PT134=9.90E-9 Torr
IP1 - 1.7E-4A, IP2 - 1.7E-4A, IP3 - 1.6E-4A, IP4 - 1.7E-4A, IP6 - 1.7E-4A
Cryopump is 91% full.
Scan 16,17,18: Open to main volume at 125 hour

8-3-98

0745 PT120=5.4E-9 Torr
PT170=9.5E-9 Torr
PT134=8.2E-9 Torr
Cryopump is 88% full. Shut down and start backfill

6.5	4.8E-07
21.5	1.3E-07
23	1.5E-07
24	8.9E-08
25.5	7.6E-08
27.75	7.0E-08
29.25	1.4E-07
29.75	5.0E-08
32	4.3E-08
45	3.0E-08
51	2.5E-08
73	1.9E-08
101	1.4E-08
125	9.9E-09
151.75	9.5E-09



LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

9. NOISE/SHOCK/VIBRATION FIELD TEST

The Noise/Shock/Vibration Field Testing was conducted by Cambridge Acoustical Associates (approximately .03g Vs. .01g specification requirements).

**VIBRATION, NOISE, SHOCK MEASUREMENTS OF THE PSI VACUUM
EQUIPMENT AT THE LIGO END AND MID STATION
HANFORD, WA**

**Prepared by:
Kyle Martini**

October 1998

Test Report U-2484-8001

**Prepared for:
Process Systems International, Inc.
20 Walkup Drive
Westborough, MA 01581-5003
PSI Purchase Order 554-386-00**

**Cambridge Acoustical Associates/ETC
A Department of Engineering Technologies
84 Sherman Street
Cambridge, MA 12140-3261**

**VIBRATION, NOISE, SHOCK MEASUREMENTS OF THE PSI VACUUM
EQUIPMENT AT THE LIGO CORNER STATION
HANFORD, WA**

**Prepared by:
Kyle Martini**

October 1998

Test Report U-2484-8001

**Prepared for:
Process Systems International, Inc.
20 Walkup Drive
Westborough, MA 01581-5003
PSI Purchase Order 554-386-00**

**Cambridge Acoustical Associates, Inc.
A Department of Engineering Technologies
84 Sherman Street
Cambridge, MA 02140-3261**

I. INTRODUCTION AND SUMMARY

The second phase of the LIGO commission test for vibration, noise, and shock has been completed at the Hanford, WA corner stations. Acoustic and vibration measurements were recorded on or near the chambers in these facilities with individual PSI vacuum equipment operating and the facility in a "quiet mode" (see Section IIA-4). Background measurements were also recorded. In addition manual and motorized valves were open and closed while shock measurements were recorded on the valve and on the chambers.

The results of the measurements, which are similar to those at the end- and mid-stations¹, are summarized as follows:

A. The background vibration levels in the corner station ("quiet mode"), are significantly higher than the LIGO vacuum equipment specification, and typically fluctuates about the higher LIGO building vibration specification. When measuring the vibration levels due to the operation of the vacuum equipment, the background vibration dominates much of the frequency range.

B. The molecular turbopump was located near HAM 6 during its measurements. Excitation frequencies of the pump are 48 and 54 Hz due to the pump's controller and its spin frequency of 450 Hz and higher harmonics. Measurement locations nearest the source show responses similar to what were observed in the mid- and end-station. At locations further away, only responses at the spin frequency and higher harmonics were above the background level. The vibration isolation system designed for the turbopump was not installed.

C. The excitation caused by boiling in the cryopump (WCP2) is broadband and tends to increase the overall level of vibration. As with our previous measurements, we varied the operation of the cryopump and significantly changed the levels of vibration. At

a steady fill rate of 10% or 60% (normal operating conditions), the measurement locations away from the cryopump are not affected by the boiling process. When the flow rate is suddenly changed or is at a 100% flow, the cryopump's isolator frequencies become evident in these measurements. On the cryopump, normal boiling increases the overall level by 5-10 dB and violent boiling (either in the pump or the fill line), increases the level by 10-20 dB. Controlling the boil process is essential in minimizing vibration. Modification of the cryopump level control loop to continuous level control (versus the present two step 10%/60%) may reduce cryopump vibration.

D. The noise measured during the operation of the turbopump was similar to that measured in the mid- and end- stations. The measurement nearest the turbopump, ten feet behind HAM 6, had a higher narrow band level at 900 Hz than was measured at the further location near BS 7. Operation of the cryopump did not increase the background noise level when measured near BS 7.

E. The operation of the ion pump power supply does not raise the level of vibration in the LVEA above its ambient level.

F. The turbo-backing pump produces narrow band excitation at 59 Hz and harmonics of that frequency. There is also a broadband contribution above 50 Hz. Between the mechanical room floor and the LVEA floor there is a 10-20 dB transmission loss above 60 Hz. Below 60 Hz, there was not enough source strength to determine if there is any transmission loss between the floor slabs. The chambers in the LVEA are not significantly excited by the broadband vibration. However, the 59 Hz excitation and its harmonic are evident in the measurements.

G. The vent and purge system produces a loud noise during blowdown. Although no acoustic measurement was performed, the vibration measurements indicate a short burst of 150 Hz tones. This produces a 30-40 dB increase in vibration level at 150 Hz. There is also a 10-15 dB increase in the broadband level above 50 Hz, that is not

attributed to the blowdown event.

H. Several measurements were recorded while the facility was not completely in its quiet mode. In particular, a set of measurements was performed while the site's chill water pumps were operating and another during a hard rain (no wind). Vibrations caused by these events were greater than those produced by the vacuum equipment except for the vent and purge system (above 100 Hz).

I. Shock measurements on the nearest chamber, when the manual valves were opened or closed, met or slightly exceeded LIGO's revised shock specification. The max-min combined levels ranged from 0.010 to 0.024 g's. Levels on the valve body were higher.

J. When operating the large gate valves, the combined max-min levels ranged from 0.016 to 0.045 g's. Levels on the valve's body were comparable.

II. MEASUREMENT DESCRIPTION

A. Vibration Measurements

1. General Test Conditions

The PSI equipment was under a high vacuum for all tests. To highlight sources of energy originating in the vacuum equipment, tests were conducted with a minimum of facility-induced background noise and vibration, "quiet mode". At each observation location, measurements were recorded with each piece of vacuum equipment operated alone. Background measurements, without any vacuum equipment operating, were recorded for comparison.

Observation or receiver locations were selected based on proximity to the source. Typically the measurements were performed in one or two perpendicular directions using a low frequency accelerometer. During measurements of the turbomolecular pump, a high frequency accelerometer was used for several measurements. For all low frequency measurements, four accelerometers were recorded simultaneously with one, located on

the floor near BS 7, used as a reference channel.

2. Instrumentation

The two vibration sensors are a Wilcoxon Research model 731A accelerometer (10V/g, 600 gm.), for frequencies from 0.1-300 Hz, and a model 916BTO-1 (7.5 V/g, 700 gm), which provided low noise capabilities above 300 Hz. Recommended manufacturer's battery power units were used with the accelerometers.

A digital PC based data acquisition system with a dynamic range of 72 dB recorded the vibration signals. Gain control in both the accelerometer's power unit and the data acquisition system optimized the dynamic range of the recorded signal. SIGNAL² software controlled the acquisition and processing of the data.

For the low frequency measurements, the data were acquired at 1250 samples per second for 98.3 seconds using a 450 Hz anti-aliasing filter. Averaged power spectral density (PSD) spectra (4096 lines and 30 averages) were created from the data using a Hanning window. Similarly, the high frequency measurements were acquired at 12,500 samples per second for 9.83 seconds using a 4,500 Hz anti-aliasing filter. Time histories were saved for all measurements, in the event that additional post-processing is required

3. Measurement locations

Measurement locations (receivers) were selected by Michael Zucker from the LIGO/MIT team. Figure 1 indicates the locations of all vibration, noise, and shock measurements in the corner station. In this report, the locations shown in Figure 1 will be designated as follows:

Position 0-	Floor near Beamsplitter BS7	Vertical Direction Acoustic
Position 1-	Section WBE-4	Axial Direction Radial Direction
Position 2-	Cryopump WCP-2	Axial Direction

		Radial Direction
Position 3-	Section WBE-5	Axial Direction
		Radial Direction
Position 4-	BS-7 Flange	Axial Direction
		Radial Direction
Position 5-	BS-7 Nozzle G	Radial Direction
Position 6-	BS-3 Nozzle G	Radial Direction
Position 7-	Section WBE-2	Axial Direction
		Radial Direction
Position 8-	HAM-4 Nozzle	Axial Direction
		Radial Direction
Position 9-	HAM-6 Flange	Axial Direction
		Radial Direction
Position 10-	HAM-6 Nozzle	Radial Direction
Position 11-	Floor LVEA near Mechanical room	Vertical Direction
Position 12-	Floor Mechanical room Near LVEA	Vertical Direction
Position 13-	Inlet line to Cryopump CP2	Vertical Direction
Position 14-	Behind HAM-6	Acoustic

4. Operating Conditions During Measurements

Vibration measurements were recorded for the following operating conditions:

a. Quiet Mode - Background vibration of the quiet mode was measured at all receiver locations. During the quiet mode, all facility equipment was shut off except lights, a transformer, and several electronic racks located in the area. The data acquisition system was located in the Equipment washdown room behind closed doors.

A reference accelerometer, located on the floor of the building at position "0" was used to monitor changes in background levels during the measurements. Wind, rain, traffic, and other source of external vibration could be observed.

b. Turbo Source - The turbomolecular pump at section WB-5, near HAM 6, was operated. Because the mechanical room was not totally closed-off, the turbo-pump was operated without its backing pump. During the test, the bellows connecting the pump to the manifold was structurally short circuited to prevent it from collapsing under the vacuum load. This eliminated the vibration mitigation expected from the bellows. Measurements were recorded at positions 0,5,8,9 and 10 with the low frequency accelerometer and at position 5,8 and 10 with the high frequency accelerometer.

c. Cryopump Source - Cryopump measurements were performed at receiver positions 0,2,3,4,5 and 13. The cryopump has a low and high level set point. At the low point the fill rate is operated at 60% which adds more liquid to the reservoir than is evaporated. At the high point, the flow rate is reduced to 10% to decrease the level. Measurements were performed at flow rates of 10%, 60%, transitioning from 10-60% and at a 100%.

d. Mechanical Room Source - Measurements were recorded while the large ion pump power supply, the turbo-backing pump, or the vent and purge system was operating. Two reference accelerometers were utilized during these tests, at position 0 in the LVEA area and position 12 in the mechanical room. Vibration was monitored at position 5,8,10, and 11. Measurements at position 11 and 12, only three feet apart but on different foundations, were used to evaluate transmission loss between the slabs.

e. Miscellaneous Sources- Several measurements were recorded where there were sources other than the vacuum equipment. During the sensing equipment check out, a measurement was recorded at position 0,2 and 5 before all the equipment was shutdown. Another measurement was recorded during the quiet mode with the facility chill water pumps operating at position 0,1,2,4,and 5 and during a hard rain (without wind) at position 0,2, and 4.

B. Noise Measurements

Background, cryopump, and turbo source noise measurements were recorded. A Bruel and Kjaer Model 2236 Precision Sound Level Meter measured the overall sound pressure level at the microphone locations shown in Figure 1. Octave band measurements were read directly from the sound level meter and compared with the LIGO noise specification. Narrow band measurements, recorded at 12,500 samples per second, were processed as described in the previous section for diagnostic purposes.

C. Shock Measurements

Shock measurements were recorded on sample valves, opening and closing. Valves tested include one 10" manual turbopump valve (near HAM6), four 14" manual ion pump valves (IP1,3,4,and6), two motorize 48" gate valves (WGV2 and 3), and one pneumatic 48" gate valve (WGV5).

General purpose PCB Model 338A35 accelerometers measured the shock levels. A single accelerometer was mounted on the valve body for diagnostic purposes, and a tri-

axial arrangement of accelerometers was mounted on the nearest chamber. Locations of the accelerometers are indicated in Figure 1 by a "v".

Measurements were recorded by our data acquisition system at 1250 samples per second using a 500 Hz anti-aliasing filter. A 100 Hz low passed filter was applied to the data, and maximum and minimum shock levels were measured. These values are compared to LIGO's revised shock specification: "shock levels should be less than 0.01 g's peak to peak" (note: the absolute sum of the min-max measurements is an upper bound estimate of the peak to peak level). For diagnostic purposes, the min-max measured levels are listed from the 500 Hz filtered data.

III. MEASUREMENT RESULTS

A. Vibration Results

Thirty-one tests and some 123 vibration measurements were recorded and analyzed. Acceleration power spectral density curves are plotted in Appendix A. As a reference, the LIGO equipment and building vibration specifications are shown on each plot. For easy comparison between measurements, the dynamic range and number of frequency decades are the same on each plot and therefore can be overlaid.

For diagnostic purposes, the measured acceleration time histories are plotted in Appendix B. Transients, produced either by the vacuum equipment or other sources, can be observed. To accentuate the transients, the average (over 0.125 second intervals) rms acceleration as a function of time is computed and plotted. The test date, number and channel number on the plots are described in Appendix A.

B. Noise Results

Both octave and narrow band noise measurements can be found at the end of Appendix A.

C. Valve Shock Results

A tri-axial accelerometer was located on the chamber nearest the valve to monitor the shock during opening and closing of the valve. Accelerometer #1 sensed the shock in the radial direction of the chamber, #2 sensed the vertical direction, and #3 the circumferential direction. In addition a fourth accelerometer, #4, was located on the valve body for diagnostic purposes. Maximum and minimum acceleration shock levels recorded when the valves open and closed are listed in Tables I for both sets of filtered data.

IV. REFERENCES

1 - Kyle Martini, Vibration, Noise, Shock Measurements of the PSI Vacuum Equipment at the LIGO End and Mid Station, Hanford, WA, CAA Test Report U-2379-8001, June 1998.

2 - Engineering Design, SIGNAL User's Guide, Ver. 3.0, July, 1996.

Table I - LIGO CORNER STATION VALVE MEASUREMENT RESULTS

<u>Accel #</u>	<u>500 Hz Filter</u>		<u>100 Hz Filter</u>	
	<u>Max(g)</u>	<u>Min(g)</u>	<u>Max(g)</u>	<u>Min(g)</u>
1 48" WGV2 motorize gate valve background				
1	0.0042	-0.0040	0.0035	-0.0029
2	0.0043	-0.0042	0.0037	-0.0036
3	0.0048	-0.0056	0.0040	-0.0045
4	0.0053	-0.0051	0.0044	-0.0040
2 48" WGV2 motorize gate valve closing				
1	0.1173	-0.0278	0.0777	-0.0130
2	0.0316	-0.0369	0.0189	-0.0265
3	0.0269	-0.0311	0.0215	-0.0228
4	0.0390	-0.0510	0.0116	-0.0104
3 48" WGV2 motorize gate valve opening				
1	0.0080	-0.0080	0.0049	-0.0057
2	0.0226	-0.0265	0.0079	-0.0080
3	0.0173	-0.0218	0.0139	-0.0191
4	0.0229	-0.0199	0.0065	-0.0062
4 14" IP3 valve background				
1	0.0047	-0.0046	0.0042	-0.0045
2	0.0050	-0.0038	0.0042	-0.0032
3	0.0052	-0.0061	0.0041	-0.0046
4	0.0048	-0.0041	0.0048	-0.0036

<u>Accel #</u>	<u>500 Hz Filter</u>		<u>100 Hz Filter</u>	
	<u>Max(g)</u>	<u>Min(g)</u>	<u>Max(g)</u>	<u>Min(g)</u>
5 14" IP3 valve opening				
1	0.0891	-0.0784	0.0347	-0.0313
2	0.0079	-0.0074	0.0063	-0.0068
3	0.0064	-0.0068	0.0046	-0.0055
4	0.0083	-0.0087	0.0077	-0.0077
6 14" IP3 valve closing				
1	0.1058	-0.0337	0.0517	-0.0174
2	0.0075	-0.0070	0.0069	-0.0063
3	0.0060	-0.0054	0.0053	-0.0043
4	0.0082	-0.0094	0.0077	-0.0090
7 14" IP4 valve background				
1	0.0069	-0.0071	0.0058	-0.0064
2	0.0039	-0.0039	0.0034	-0.0033
3	0.0051	-0.0046	0.0036	-0.0031
4	0.0032	-0.0038	0.0027	-0.0031
8 14" IP3 valve opening				
1	0.1262	-0.1237	0.1311	-0.1298
2	0.0055	-0.0062	0.0047	-0.0054
3	0.0065	-0.0055	0.0055	-0.0042
4	0.0071	-0.0058	0.0064	-0.0052
9 14" IP3 valve closing				
1	0.1260	-0.1239	0.1262	-0.1325
2	0.0041	-0.0050	0.0037	-0.0042
3	0.0052	-0.0058	0.0036	-0.0049

	0.0062	-0.0055	0.0055	-0.0053
	500 Hz Filter		100 Hz Filter	
<u>Accel #</u>	<u>Max(g)</u>	<u>Min(g)</u>	<u>Max(g)</u>	<u>Min(g)</u>
10 10" Turbopump valve near HAM6 background				
1	0.0032	-0.0043	0.0027	-0.0034
2	0.0046	-0.0036	0.0041	-0.0032
3	0.0044	-0.0044	0.0036	-0.0038
4	0.0005	-0.0005	0.0004	-0.0004
11 10" Turbopump valve near HAM6 opening				
1	0.0960	-0.0617	0.0100	-0.0093
2	0.0054	-0.0065	0.0048	-0.0056
3	0.0075	-0.0079	0.0054	-0.0072
4	0.0008	-0.0007	0.0008	-0.0006
12 10" Turbopump valve near HAM6 closing				
1	0.0332	-0.0308	0.0061	-0.0044
2	0.0055	-0.0062	0.0049	-0.0056
3	0.0067	-0.0062	0.0047	-0.0057
4	0.0007	-0.0010	0.0006	-0.0009
13 14" IP2 valve background				
1	0.0040	-0.0043	0.0039	-0.0031
2	0.0050	-0.0040	0.0043	-0.0035
3	0.0035	-0.0039	0.0028	-0.0031
4	0.0039	-0.0046	0.0033	-0.0034
14 14" IP2 valve closing				
1	0.0998	-0.0664	0.0842	-0.0693
2	0.0076	-0.0093	0.0067	-0.0091

3	0.0064	-0.0051	0.0058	-0.0043
4	0.0188	-0.0070	0.0180	-0.0058

500 Hz Filter

100 Hz Filter

<u>Accel #</u>	<u>Max(g)</u>	<u>Min(g)</u>	<u>Max(g)</u>	<u>Min(g)</u>
15 14" IP2 valve opening				
1	0.0693	-0.0397	0.0532	-0.0074
2	0.0093	-0.0080	0.0079	-0.0073
3	0.0075	-0.0094	0.0061	-0.0073
4	0.0100	-0.0130	0.0062	-0.0076
16 14" IP6 valve background				
1	0.0045	-0.0041	0.0039	-0.0034
2	0.0048	-0.0043	0.0042	-0.0038
3	0.0044	-0.0048	0.0037	-0.0046
4	0.0057	-0.0043	0.0051	-0.0034
17 14" IP6 valve closing				
1	0.1238	-0.0888	0.0866	-0.0311
2	0.0072	-0.0112	0.0057	-0.0050
3	0.0109	-0.0156	0.0041	-0.0054
4	0.0214	-0.0198	0.0042	-0.0039
18 14" IP6 valve opening				
1	0.1251	-0.1248	0.1075	-0.0797
2	0.0244	-0.0258	0.0079	-0.0081
3	0.0304	-0.0323	0.0043	-0.0056
4	0.0875	-0.0818	0.0048	-0.0052

19 48" WGV3 motorize gate valve background

1	0.0039	-0.0043	0.0031	-0.0036
2	0.0042	-0.0036	0.0040	-0.0029
3	0.0062	-0.0053	0.0058	-0.0041
4	0.0045	-0.0047	0.0034	-0.0039

<u>Accel #</u>	500 Hz Filter		100 Hz Filter	
	<u>Max(g)</u>	<u>Min(g)</u>	<u>Max(g)</u>	<u>Min(g)</u>

20 48" WGV3 motorize gate valve closing

1	0.0072	-0.0090	0.0064	-0.0079
2	0.0081	-0.0084	0.0071	-0.0073
3	0.0112	-0.0100	0.0064	-0.0078
4	0.0146	-0.0104	0.0088	-0.0071

21 48" WGV3 motorize gate valve opening

1	0.0074	-0.0082	0.0066	-0.0075
2	0.0084	-0.0080	0.0079	-0.0072
3	0.0107	-0.0100	0.0060	-0.0064
4	0.0119	-0.0191	0.0065	-0.0071

22 48" WGV5 pneumatic gate valve background

2	0.0053	-0.0047	0.0042	-0.0040
3	0.0070	-0.0063	0.0031	-0.0033
4	0.0073	-0.0062	0.0033	-0.0034

23 48" WGV5 pneumatic gate valve closing

2	0.0064	-0.0076	0.0057	-0.0071
3	0.0109	-0.0100	0.0103	-0.0090
4	0.0060	-0.0067	0.0056	-0.0060

APPENDIX A
PSI EQUIPMENT VIBRATION MEASUREMENTS
AT LIGO CORNER STATION
HANFORD, WA

LIGO/PSI VIBRATION MEASUREMENT LOG

Corner Station at Hanford, WA

A. Background Measurements

- B1 9/24/98 Test 1, 0-Floor nr. BS 7, Bkg. before equip shutdown
- B2 9/24/98 Test 1, 5-BS-7 nozzle radial, Bkg. before equip shutdown
- B3 9/24/98 Test 1, 2-Cryopump axial, Bkg. before equip shutdown
- B4 9/24/98 Test 1, 2-Cryopump radial, Bkg. before equip shutdown

- B5 9/24/98 Test 2, 0-Floor nr. BS 7, Bkg. w/ chill water on
- B6 9/24/98 Test 2, 4-BS-7 nozzle radial, Bkg. w/ chill water on
- B7 9/24/98 Test 2, 2-axial on cryopump, Bkg. w/ chill water on
- B8 9/24/98 Test 2, 2-radial on cryopump, Bkg. w/ chill water on

- B9 9/24/98 Test 3, 0-Floor nr. BS 7, Bkg. w/ chill water on
- B10 9/24/98 Test 3, 4-BS-7 flange radial, Bkg. w/ chill water on
- B11 9/24/98 Test 3, 4-BS-7 flange axial, Bkg. w/ chill water on
- B12 9/24/98 Test 3, 1-radial on WBE-4, Bkg. w/ chill water on

- B13 9/25/98 Test 1, 0-Floor nr. BS 7, Bkg. heavy rain
- B14 9/25/98 Test 1, 4-BS-7 flange axial, Bkg. heavy rain

B37 9/25/98 Test 7, 0-Floor nr. BS 7, Bkg.

B38 9/25/98 Test 7, 10-Ham 6 nozzle radial, Bkg.

B39 9/25/98 Test 7, 11-Floor VEA nr. Mech. Rm., Bkg.

B40 9/25/98 Test 7, 12-Floor Mech. Rm.nr. VEA, Bkg.

B41 9/25/98 Test 15, 0-Floor nr. BS 7, Bkg.

B42 9/25/98 Test 15, 8-Ham 4 nozzle radial, Bkg.

B43 9/25/98 Test 15, 5-BS-7 nozzle radial, Bkg.

B44 9/25/98 Test 15, 8-Ham 4 nozzle axial, Bkg.

B. Cryopump Measurements

C1 9/26/98 Test 1, 0-Floor nr. BS 7, Cryopump, fill rate 10%

C2 9/26/98 Test 1, 4-BS-7 flange axial, Cryopump, fill rate 10%

C3 9/26/98 Test 1, 2-Cryopump axial, Cryopump, fill rate 10%

C4 9/26/98 Test 1, 2-Cryopump radial, Cryopump, fill rate 10%

C5 9/26/98 Test 2, 0-Floor nr. BS 7, Cryopump, fill rate 10%

C6 9/26/98 Test 2, 4-BS-7 flange axial, Cryopump, fill rate 10%

C7 9/26/98 Test 2, 2-Cryopump axial, Cryopump, fill rate 10%

C8 9/26/98 Test 2, 2-Cryopump radial, Cryopump, fill rate 10%

C9 9/26/98 Test 3, 0-Floor nr. BS 7, Cryopump, fill rate 100%

C10 9/26/98 Test 3, 4-BS-7 flange axial, Cryopump, fill rate 100%

C11 9/26/98 Test 3, 2-Cryopump axial, Cryopump, fill rate 100%

C12 9/26/98 Test 3, 2-Cryopump radial, Cryopump, fill rate 100%

C13 9/26/98 Test 4, 0-Floor nr. BS 7, Cryopump, fill rate 10%-60%

C14 9/26/98 Test 4, 4-BS-7 flange axial, Cryopump, fill rate 10%-60%

C15 9/26/98 Test 4, 2-Cryopump axial, Cryopump, fill rate 10%-60%

C16 9/26/98 Test 4, 2-Cryopump radial, Cryopump, fill rate 10%-60%

C17 9/26/98 Test 5, 0-Floor nr. BS 7, Cryopump, fill rate -60%

C18 9/26/98 Test 5, 4-BS-7 flange axial, Cryopump, fill rate -60%

C19 9/26/98 Test 5, 2-Cryopump axial, Cryopump, fill rate -60%

C20 9/26/98 Test 5, 2-Cryopump radial, Cryopump, fill rate -60%

C21 9/26/98 Test 6, 0-Floor nr. BS 7, Cryopump, fill rate 10%

C22 9/26/98 Test 6, 4-Cryo inlet pipe, Cryopump, fill rate 10%

C23 9/26/98 Test 6, 2-Cryopump axial, Cryopump, fill rate 10%

C24 9/26/98 Test 6, 2-Cryopump radial, Cryopump, fill rate 10%

C25 9/26/98 Test 6, 0-Floor nr. BS 7, Cryopump, fill rate ? no IA

C26 9/26/98 Test 7, 4-Cryo inlet pipe, Cryopump, fill rate ? no IA

C27 9/26/98 Test 7, 2-Cryopump axial, Cryopump, fill rate ? no IA

C28 9/26/98 Test 7, 2-Cryopump radial, Cryopump, fill rate? no IA

C29 9/26/98 Test 8, 0-Floor nr. BS 7, Cryopump, fill rate 10%

C30 9/26/98 Test 8, 4-Cryo inlet pipe, Cryopump, fill rate 10%

C31 9/26/98 Test 8, 2-Cryopump axial, Cryopump, fill rate 10%

C32 9/26/98 Test 8, 2-Cryopump radial, Cryopump, fill rate 10%

C33 9/26/98 Test 9, 0-Floor nr. BS 7, Cryopump, fill rate 60%

C34 9/26/98 Test 9, 4-Cryo inlet pipe, Cryopump, fill rate 60%

C35 9/26/98 Test 9, 2-Cryopump axial, Cryopump, fill rate 60%

C36 9/26/98 Test 9, 2-Cryopump radial, Cryopump, fill rate 60%

C37 9/26/98 Test 10, 0-Floor nr. BS 7, Cryopump, fill rate 10%

C38 9/26/98 Test 10, 4-BS 7 nozzle, Cryopump, fill rate 10%
 C39 9/26/98 Test 10, 2-WBE-5 axial, Cryopump, fill rate 10%
 C40 9/26/98 Test 10, 2-WBE-5 radial, Cryopump, fill rate 10%

C. Turbomolecular Pump Measurements

T1 9/25/98 Test 18, 0-Floor nr. BS 7, Turbo on nr. Ham 6
 T2 9/25/98 Test 18, 8-Ham 4 noz. radial, Turbo on nr. HAM 6
 T3 9/25/98 Test 18, 5-BS-7 nozzle, Turbo on nr HAM 6
 T4 9/25/98 Test 19, 5-BS-7 noz. radial, Turbo on nr. HAM 6

 T5 9/25/98 Test 19, 5-HAM-4 noz. radial, Turbo on nr HAM 6
 T6 9/25/98 Test 19, 10-Ham 6 noz. axial, Turbo on nr. HAM 6
 T7 9/25/98 Test 20, 0-Floor nr. BS 7, Turbo on nr. Ham 6
 T8 9/25/98 Test 20, 9-Ham 6 flange axial, Turbo on nr. HAM 6

 T9 9/25/98 Test 20, 9-Ham 6 flange radial, Turbo on nr HAM 6
 T10 9/25/98 Test 20, 10-Ham 6 noz. radial, Turbo on nr. HAM 6

D. Mechanical Room Vacuum Equipment Sources

mr1 9/25/98 Test 8, 0-Floor nr. BS 7, Ion Pump Power Supply
 mr2 9/25/98 Test 8, 10-Ham 6 nozzle radial, Ion Pump Power Supply
 mr3 9/25/98 Test 8, 11-Floor VEA nr. Mech. Rm., Ion Pump Power Supply
 mr4 9/25/98 Test 8, 12-Floor Mech. Rm.nr. VEA, Ion Pump Power Supply
 mr5 9/25/98 Test 9, 0-Floor nr. BS 7, Backing Pump
 mr6 9/25/98 Test 9, 10-Ham 6 nozzle radial, Backing Pump
 mr7 9/25/98 Test 9, 11-Floor VEA nr. Mech. Rm., Backing Pump
 mr8 9/25/98 Test 9, 12-Floor Mech. Rm.nr. VEA, Backing Pump

 mr9 9/25/98 Test 10, 0-Floor nr. BS 7, Vent and Purge
 mr10 9/25/98 Test 10, 10-Ham 6 nozzle radial, Vent & Purge

mr11 9/25/98 Test 10, 11-Floor VEA nr. Mech. Rm., Vent and Purge
 mr12 9/25/98 Test 10, 12-Floor Mech. Rm.nr. VEA, Vent and Purge

mr13 9/25/98 Test 11, 0-Floor nr. BS 7, Ion Pump Power Supply
 mr14 9/25/98 Test 11, 8-Ham 4 nozzle radial, Ion Pump Power Supply
 mr15 9/25/98 Test 11, 5-BS 7 Noz. radial, Ion Pump Power Supply
 mr16 9/25/98 Test 11, 12-Floor Mech. Rm.nr. VEA, Ion Pump Power
 Supply

mr17 9/25/98 Test 12, 0-Floor nr. BS 7, Backing Pump
 mr18 9/25/98 Test 12, 8-Ham 4 nozzle radial, Backing Pump
 mr19 9/25/98 Test 12, 5-BS 7 Noz. radial, Backing Pump
 mr20 9/25/98 Test 12, 12-Floor Mech. Rm.nr. VEA, Backing Pump

mr21 9/25/98 Test 13, 0-Floor nr. BS 7, Vent and Purge
 mr22 9/25/98 Test 13, 8-Ham 4 nozzle radial, Vent & Purge
 mr23 9/25/98 Test 13, 5-BS 7 Noz. radial., Vent and Purge
 mr24 9/25/98 Test 13, 12-Floor Mech. Rm.nr. VEA, Vent and Purge

mr25 9/25/98 Test 13, 0-Floor nr. BS 7, Vent and Purge Modified Op.
 mr26 9/25/98 Test 13, 8-Ham 4 nozzle radial, Vent & Purge Modified Op.
 mr27 9/25/98 Test 13, 5-BS 7 Noz. radial., Vent and Purge Modified Op.
 mr28 9/25/98 Test 13, 12-Floor Mech. Rm.nr. VEA, Vent and Purge Mod.
 Op.


E. Acoustic Measurements (Octave band and narrow band)

A1 9/25/98 Test 16, Floor nr. BS 7, Acoustic bkg.
 A2 9/25/98 Test 16, 10 feet behind Ham 6, Acoustic bkg.
 A3 9/25/98 Test 17, Floor nr. BS 7, Acoustic, Turbo nr. Ham 6
 A4 9/25/98 Test 17, 10 feet behind Ham 6, Acoustic, Turbo nr. Ham 6

A5 9/26/98 Test 11, Floor nr. BS 7, Acoustic, Cryopump


A6 Octave band Measurements nr BS 7, Bkg., Turbo and Cryopump

A7 Octave band Measurements nr Ham 6, Bkg. And Turbo



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B1 9/24/98 Test 1, 0-Floor nr. BS 7, Bkg. before equip shutdown

C27



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B3 9/24/98 Test 1, 2-Crypump axial, Bkg. before equip shutdown

627

g/sqrtHz : dB


-80
-90
-100
-110
-120
-130
-140
-150
-160


1E0 2 5 1E1 2 5 1E2 2 5 1E3

Frequency : Hz

DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B4 9/24/98 Test 1, 2-Cryopump radial, Bkg. before equip shutdown


C30






DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B5 9/24/98 Test 2, 0-Floor nr. BS 7, Bkg. w/ chill water on

C31



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B6 9/24/98 Test 2, 4-BS-7 nozzle radial, Bkg. w/ chill water on


332



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B7 9/24/98 Test 2, 2-axial on cryopump, Bkg. w/ chill water on


C33

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B8 9/24/98 Test 2, 2-radial on cryopump, Bkg. w/ chill water on

C34




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B9 9/24/98 Test 3, 0-Floor nr. BS 7, Bkg. w/ chill water on

C35




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B10 9/24/98 Test 3, 4-BS-7 flange radial, Bkg. w/ chill water on

C36



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B11 9/24/98 Test 3, 4-BS-7 flange axial, Bkg. w/ chill water on


C37



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B12 9/24/98 Test 3, 1-radial on WBE-4, Bkg. w/ chill water on


C38

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B13 9/25/98 Test 1, 0-Floor nr. BS 7, Bkg. heavy rain

C39




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B14 9/25/98 Test 1, 4-BS-7 flange axial, Bkg. heavy rain

C 4/8



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B16 9/25/98 Test 1, 2-Cryopump axial, Bkg. heavy rain


242



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.

B19 9/25/98 Test 2, 2-Cryopump radial, Bkg. light rain


C45



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 B21 9/25/98 Test 3, 0-Floor nr. BS 7, Bkg.


C47

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B22 9/25/98 Test 3, 4-BS-7 flange radial, Bkg.

C48




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B23 9/25/98 Test 3, 1-WBE-4 axial, Bkg.

C49



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B24 9/25/98 Test 3, 1-WBE-4 radial, Bkg.


C50



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 B25 9/25/98 Test 4, 0-Floor nr. BS 7, Bkg.


LS7

C52



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B26 9/25/98 Test 4, 5-BS-7 nozzle radial, Bkg.


g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.


B27 9/25/98 Test 4, 3 axial WBE-5, Bkg.

CS3




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B28 9/25/98 Test 4, 3 radial WBE-5, Bkg.

C54



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B29 9/25/98 Test 5, 0-Floor nr. BS 7, Bkg.


CSS



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B30 9/25/98 Test 5, 6-BS 3 nozzle radial, Bkg.


956

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B31 9/25/98 Test 5, 7-WBE-2 vertical, Bkg.

C57




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B32 9/25/98 Test 5, 7-WBE-2 radial, Bkg.

CS8




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B33 9/25/98 Test 6, 0-Floor nr. BS 7, Bkg.

C59



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B34 9/25/98 Test 6, 8-Ham 4 nozzle radial, Bkg.


C66



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B35 9/25/98 Test 6, 9-Ham 6 flange axial, Bkg.


197

g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B36 9/25/98 Test 6, 9-Ham 6 flange radial, Bkg.

CG2



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B37 9/25/98 Test 7, 0-Floor nr. BS 7, Bkg.

63

g/sqrtHz : dB

-80
-90
-100
-110
-120
-130
-140
-150
-160


1E0 2 5 1E1 2 5 1E2 2 5 1E4


Frequency : Hz

DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.

B38 9/25/98 Test 7, 10-Ham 6 nozzle radial, Bkg.

C64






DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B39 9/25/98 Test 7, 11-Floor VEA nr. Mech. Rm., Bkg.

CGS


g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B40 9/25/98 Test 7, 12-Floor Mech. Rm.nr. VEA, Bkg.


C66

g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
B41 9/25/98 Test 15, 0-Floor nr. BS 7, Bkg.


C67



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.

B42 9/25/98 Test 15, 8-Ham 4 nozzle radial, Bkg.


C68



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.

B43 9/25/98 Test 15, 5-BS-7 nozzle radial, Bkg.


C69



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.

B44 9/25/98 Test 15, 8-Ham 4 nozzle axial, Bkg.


C70



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C1 9/26/98 Test 1, 0-Floor nr. BS 7, Cryopump, fill rate 10%

C71


g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C2 9/26/98 Test 1, 4-BS-7 flange axial, Cryopump, fill rate 10%

C72


g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.


C3 9/26/98 Test 1, 2-Cryopump axial, Cryopump, fill rate 10%

273




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C4 9/26/98 Test 1, 2-Cryopump radial, Cryopump, fill rate 10%

C74



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C5 9/26/98 Test 2, 0-Floor nr. BS 7, Cryopump, fill rate 10%


C75



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.


C6 9/26/98 Test 2, 4-BS-7 flange axial, Cryopump, fill rate 10%

C76




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C7 9/26/98 Test 2, 2-Cryopump axial, Cryopump, fill rate 10%

C-77




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C8 9/26/98 Test 2, 2-Cryopump radial, Cryopump, fill rate 10%

C-78



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C9 9/26/98 Test 3, 0-Floor nr. BS 7, Cryopump, fill rate 100%


C-79



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C10 9/26/98 Test 3, 4-BS-7 flange axial, Cryopump, fill rate 100%


C-80

g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C11 9/26/98 Test 3, 2-Cryopump axial, Cryopump, fill rate 100%


18-7



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C12 9/26/98 Test 3, 2-Cryopump radial, Cryopump, fill rate 100%

C82


g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C13 9/26/98 Test 4, 0-Floor nr. BS 7, Cryopump, fill rate 10%-60%


C83

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C14 9/26/98 Test 4, 4-BS-7 flange axial, Cryopump, fill rate 10%-60%

C 84




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C15 9/26/98 Test 4, 2-Cryopump axial, Cryopump, fill rate 10%-60%

C85



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C16 9/26/98 Test 4, 2-Cryopump radial, Cryopump, fill rate 10%-60%


286



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C17 9/26/98 Test 5, 0-Floor nr. BS 7, Cryopump, fill rate -60%


C87

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C18 9/26/98 Test 5, 4-BS-7 flange axial, Cryopump, fill rate -60%

887




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C19 9/26/98 Test 5, 2-Cryopump axial, Cryopump, fill rate -60%

687




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 C20 9/26/98 Test 5, 2-Cryopump radial, Cryopump, fill rate -60%

C90




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 C21 9/26/98 Test 6, 0-Floor nr. BS 7, Cryopump, fill rate 10%

167




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C22 9/26/98 Test 6, 4-Cryo inlet pipe, Cryopump, fill rate 10%

C92



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C23 9/26/98 Test 6, 2-Cryopump axial, Cryopump, fill rate 10%


C93



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C24 9/26/98 Test 6, 2-Cryopump radial, Cryopump, fill rate 10%

C94


g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C25 9/26/98 Test 6, 0-Floor nr. BS 7, Cryopump, fill rate ? no IA


C95

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C26 9/26/98 Test 7, 4-Cryo inlet pipe, Cryopump, fill rate ? no IA

296



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C27 9/26/98 Test 7, 2-Cryopump axial, Cryopump, fill rate ? no IA


267



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C28 9/26/98 Test 7, 2-Cryopump radial, Cryopump, fill rate? no IA


C98

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C29 9/26/98 Test 8, 0-Floor nr. BS 7, Cryopump, fill rate 10%

299




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.

C30 9/26/98 Test 8, 4-Cryo inlet pipe, Cryopump, fill rate 10%



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C31 9/26/98 Test 8, 2-Crypump axial, Cryopump, fill rate 10%


C/61



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.


C32 9/26/98 Test 8, 2-Cryopump radial, Cryopump, fill rate 10%

C102




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C33 9/26/98 Test 9, 0-Floor nr. BS 7, Cryopump, fill rate 60%

C103




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 C34 9/26/98 Test 9, 4-Cryo inlet pipe, Cryopump, fill rate 60%

C104




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C35 9/26/98 Test 9, 2-Cryopump axial, Cryopump, fill rate 60%

C105




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C36 9/26/98 Test 9, 2-Cryopump radial, Cryopump, fill rate 60%

9017




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C37 9/26/98 Test 10, 0-Floor nr. BS 7, Cryopump, fill rate 10%

C107



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C38 9/26/98 Test 10, 4-BS 7 nozzle, Cryopump, fill rate 10%


C108



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C39 9/26/98 Test 10, 2-WBE-7 axial, Cryopump, fill rate 10%


6017

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
C40 9/26/98 Test 10, 2-WBE-7 radial, Cryopump, fill rate 10%

C 110



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 T1 9/25/98 Test 18, 0-Floor nr. BS 7, Turbo on nr. Ham 6


1117



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 T2 9/25/98 Test 18, 8-Ham 4 noz. radial, Turbo on nr. HAM 6


C112

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
T3 9/25/98 Test 18, 5-BS-7 nozzle, Turbo on nr HAM 6

C113




DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
T4 9/25/98 Test 19, 5-BS-7 noz. radial, Turbo on nr. HAM 6

C114




DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
T5 9/25/98 Test 19, 5-HAM-4 noz. radial, Turbo on nr HAM 6

C115



DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
 T6 9/25/98 Test 19, 10-Ham 6 noz. axial, Turbo on nr. HAM 6


911-2



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
T7 9/25/98 Test 20, 0-Floor nr. BS 7, Turbo on nr. Ham 6


C-117

g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
T8 9/25/98 Test 20, 9-Ham 6 flange axial, Turbo on nr. HAM 6


8117



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.


T9 9/25/98 Test 20, 9-Ham 6 flange radial, Turbo on nr HAM 6

6119




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
T10 9/25/98 Test 20, 10-Ham 6 noz. radial, Turbo on nr. HAM 6

C120




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr1 9/25/98 Test 8, 0-Floor nr. BS 7, Ion Pump Power Supply

C121




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr2 9/25/98 Test 8, 10-Ham 6 nozzle radial, Ion Pump Power Supply

C1X2




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr3 9/25/98 Test 8, 11-Floor VEA nr. Mech. Rm., Ion Pump Power Supply

C123




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr4 9/25/98 Test 8, 12-Floor Mech. Rm.nr. VEA, Ion Pump Power Supply

C124




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 mr5 9/25/98 Test 9, 0-Floor nr. BS 7, Backing Pump

C-125



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr6 9/25/98 Test 9, 10-Ham 6 nozzle radial, Backing Pump


C-126



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
nr7 9/25/98 Test 9, 11-Floor VEA nr. Mech. Rm., Backing Pump


C127

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr8 9/25/98 Test 9, 12-Floor Mech. Rm.nr. VEA, Backing Pump

C/28




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr9 9/25/98 Test 10, 0-Floor nr. BS 7, Vent and Purge

6129




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr10 9/25/98 Test 10, 10-Ham 6 nozzle radial, Vent & Purge




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
nr11 9/25/98 Test 10, 11-Floor VEA nr. Mech. Rm., Vent and Purge

C131




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
nr12 9/25/98 Test 10, 12-Floor Mech. Rm.nr. VEA, Vent and Purge

C132



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr13 9/25/98 Test 11, 0-Floor nr. BS 7, Ion Pump Power Supply


C133



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr14 9/25/98 Test 11, 8-Ham 4 nozzle radial, Ion Pump Power Supply


C134

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr15 9/25/98 Test 11, 5-BS 7 Noz. radial, Ion Pump Power Supply

C135




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr16 9/25/98 Test 11, 12-Floor Mech. Rm.nr. VEA, Ion Pump Power Supply

C136




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 mr17 9/25/98 Test 12, 0-Floor nr. BS 7, Backing Pump

C137



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr18 9/25/98 Test 12, 8-Ham 4 nozzle radial, Backing Pump


C138



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr19 9/25/98 Test 12, 5-BS 7 Noz. radial, Backing Pump

C139


g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr20 9/25/98 Test 12, 12-Floor Mech. Rm.nr. VEA, Backing Pump


2/46

g/sqrtHz : dB



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr21 9/25/98 Test 13, 0-Floor nr. BS 7, Vent and Purge


C141



DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr22 9/25/98 Test 13, 8-Ham 4 nozzle radial, Vent & Purge


7192

g/sqrtHz : dB




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr23 9/25/98 Test 13, 5-BS 7 Noz. radial., Vent and Purge

C/43




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr24 9/25/98 Test 13, 12-Floor Mech. Rm.nr. VEA, Vent and Purge

hh1-D




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr25 9/25/98 Test 13, 0-Floor nr. BS 7, Vent and Purge Modified Op.

C-145




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
 mr26 9/25/98 Test 13, 8-Ham 4 nozzle radial, Vent & Purge Modified Op.

C-146




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr27 9/25/98 Test 13, 5-BS 7 Noz. radial., Vent and Purge Modified Op.

C147




DF: 0.31 Hz T-Lo: 0.ms T-Hi: 3277.ms FFT: 4096 Wind:HANN Sm: 0.
mr28 9/25/98 Test 13, 12-Floor Mech. Rm.nr. VEA, Vent and Purge Mod. Op.

8617




DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
A1 9/25/98 Test 16, Floor nr. BS 7, Acoustic bkg.

6117




DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
A2 9/25/98 Test 16, 10 feet behind Ham 6, Acoustic bkg.

C 159




DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
A3 9/25/98 Test 17, Floor nr. BS 7, Acoustic, Turbo nr. Ham 6

1517



DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
A4 9/25/98 Test 17, 10 feet behind Ham 6, Acoustic, Turbo nr. Ham 6


C15X




DF: 3.05 Hz T-Lo: 0.ms T-Hi: 328.ms FFT: 4096 Wind:HANN Sm: 0.
A5 9/26/98 Test 11, Floor nr. BS 7, Acoustic, Cryopump

C153

**A6 LIGO PROJECT / WASHINGTON / CORNER STATION
Vacuum Equipment Noise Levels at Location - 0**











A7 LIGO PROJECT / WASHINGTON / CORNER STATION Vacuum Equipment Noise Levels at Location - 14











APPENDIX B
PSI EQUIPMENT TIME HISTORY MEASUREMENTS
AT LIGO CORNER STATION
HANFORD, WA

L517











9/24/98 Test 3 (Bkg), (1-4)time histories, (5-8) overall rms











C158

9/24/98 Test 3 (Bkg), (1-4)time histories, (5-8) overall rms











6579

9/25/98 Test 1 (Bkg), (1-4)time histories, (5-8) overall rms











9/25/98 Test 2 (Bkg), (1-4)time histories, (5-8) overall rms

C160











9/25/98 Test 3 (Bkg), (1-4)time histories, (5-8) overall rms

1917











9/25/98 Test 4 (Bkg), (1-4)time histories, (5-8) overall rms

7917











9/25/98 Test 5 (Bkg), (1-4)time histories, (5-8) overall rms

2163











9/25/98 Test 6 (Bkg), (1-4) time histories, (5-8) overall rms

C164











9/25/98 Test 7 (Bkg), (1-4) time histories, (5-8) overall rms

5912











9/25/98 Test 8 (lon PS), (1-4)time histories, (5-8) overall rms

016











9/25/98 Test 9 (B. Pump) (1-4)time histories, (5-8) overall rms

297











8917

9/25/98 Test 10 (V&P), (1-4)time histories, (5-8) overall rms











9/25/98 Test 11 (lon PS), (1-4)time histories, (5-8) overall rms

6917











917

9/25/98 Test 12 (B. pump), (1-4)time histories, (5-8) overall rms











1217

9/25/98 Test 13 (V&P), (1-4)time histories, (5-8) overall rms











9/25/98 Test 14 (V&P mod), (1-4)time histories, (5-8) overall rms

C172











9/25/98 Test 15 (bkg.), (1-4)time histories, (5-8) overall rms

C173











C174

9/25/98 Test 18 (turbo), (1-4)time histories, (5-8) overall rms











C175

9/25/98 Test 20 (turbo), (1-4)time histories, (5-8) overall rms











C176

9/26/98 Test 1 (cryo), (1-4)time histories, (5-8) overall rms











2117

9/26/98 Test 2 (cryo), (1-4)time histories, (5-8) overall rms











9/26/98 Test 4 (cryo), (1-4)time histories, (5-8) overall rms

C178











9/26/98 Test 5 (cryo), (1-4)time histories, (5-8) overall rms

C179











C180

9/26/98 Test 6 (cryo), (1-4)time histories, (5-8) overall rms











9/26/98 Test 7 (cryo), (1-4)time histories, (5-8) overall rms

C181











9/26/98 Test 8 (cryo), (1-4)time histories, (5-8) overall rms

C182




9/26/98 Test 9 (cryo), (1-4)time histories, (5-8) overall rms

C183



9/26/98 Test 10 (cryo), (1-4)time histories, (5-8) overall rms

C184



LIGO VACUUM EQUIPMENT

ACCEPTANCE TEST REPORT

10. STATION ACCEPTANCE TEST SUMMARY AND SIGN-OFF SHEET

ATTACHMENT II


LIGO PROJECT - PROCESS SYSTEMS INTERNATIONAL
CORNER STATION ACCEPTANCE TESTING AND INSPECTION SUMMARY

	By	Date Complete	Comments
1. LN ₂ Tank Inspection Tank S/N _____ (per V049-2-102)	SM	2-19-98	
2. LN ₂ Tank Inspection Tank S/N _____ (per V049-2-102)	SM	2-19-98	
3. Regeneration Heater Inspection HTR # _____ (per V049-2-102)	RW	5-10-98	
4. Regeneration Heater Inspection HTR # _____ (per V049-2-102)	RW	5-10-98	
5. Cryopump Instrumentation Calibration & Functional Test (per)	RW	5-13-98	
6. Vacuum Instrumentation Checkout	RW	5-14-98	
7. Fill LN ₂ Tank	SM	2-20-98	
8. Instrument/Electrical Wiring Checkout (per V049-1-163)	RW/ JF	5-14-98	
9. Clean Air Compressor Checkout (per V049-2-109)	SM	3-27-98	
10. Clean Room Testing (per V049-2-110)	JF	1/13/98 1/16/98	

ATTACHMENT II

LIGO PROJECT - PROCESS SYSTEMS INTERNATIONAL

**CORNER STATION ACCEPTANCE TESTING AND INSPECTION SUMMARY
(continued)**

	By	Date Complete	Comments
11. Gate Valve Operational Test (per V049-2-107)	RW/ DE	3-27-98	
12. Roughing Pump Skid Operational Test (per V049-2-104)	SM/ JF	5-14-98	LBM
			Diagonal
			Vertex
			RBM
13. Turbopump Skid Operational Test (per V049-2-105)	JF	5-14-98	LBM
			Diagonal
			Vertex
			RBM
14. 10 & 14 In. Manual Valves (per V049-2-108)	JF	5-5-98	
15. Auxiliary Turbopump Test (per V049-2-105)	JF	5-8-98	
16. Main Ion Pump Testing (per V049-2-106)	JF	5-7-98	LBM
			Diagonal
			Vertex
			RBM
17. Bake-out Cart/System (per V049-2-112)	RW	3-13-98	
18. Annulus Ion Pump Functional Test (per V049-2-106)	DH/ JF	5-9-98	LBM
			Diagonal
			Vertex
			RBM
19. Flange Annulus Leak Test (per V049-2-113)	DH	5-9-98	LBM
			Diagonal
			Vertex
			RBM

ATTACHMENT II

LIGO PROJECT - PROCESS SYSTEMS INTERNATIONAL
CORNER STATION ACCEPTANCE TESTING AND INSPECTION SUMMARY
 (continued)

	By	Date Complete	Comments
20. Main Volume Leak Check (per V049-2-113)	DH JF	→	LBM 4/10/98
			Diagonal 4/28/98
			Vertex 5/22/98
			RBM 5/7/98
21. Ultimate Pressure Test/RGA/ Rate of Rise (per V049-2-113)	JF	→	LBM/Diagonal 6/13/98
			RBM/Vertex 7/9/98
22. 10 Day LN ₂ Usage Test	JF	→	LBM 6/26/98
			RBM 7/17/98
23. 100 Hour Pumpdown Demonstration Test	JF	→	LBM/Diagonal N/A
			RBM/Vertex 7/16/98

Acceptance Testing Complete

Signed

Date

Bill Bay
10/7/98

Shock/Noise/Vibration Survey Complete (C.A.A.)

Signed

Date

Bill Bay
10/7/98

Title: SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

**SYSTEMS ACCEPTANCE TEST PROCEDURE
LIGO VACUUM EQUIPMENT
CORNER STATIONS**

Hanford, Washington and Livingston, Louisiana

JOB NO. V59049

PREPARED BY: Robert Thon

QUALITY ASSURANCE: Alan R. Burdick

TECHNICAL DIRECTOR: D. C. M. Williams

PROJECT MANAGER: Bradley Bayly

4		D.M.W. 2/24/96	REVISED PER DEO 0621 TO INCLUDE OUT OF RISE TEST
3	RB 11/13/97	KES 11/13/97	Revised per DEO 0564
2	D.M.W. 4.25.97	KES 9/7/96	REVISED PER DEO 0475
1	DM 5/7/96	KES 5/7/96	Revised per DEO # 0178
0	R.T. 5/1/96	KES 5/2/96	INITIAL RELEASE PER DEO 0157 FOR FDR
REV LTR	BY-DATE	APPD. DATE	DESCRIPTION OF CHANGE
PROCESS SYSTEMS INTERNATIONAL, INC.			SPECIFICATION
INITIAL APPROVALS	PREPARED R.T.	DATE 5/1/96	Approved DATE KES 5/2/96
			Number: V049-2-113 A
			Rev. # 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

SYSTEM ACCEPTANCE TEST PLAN

LIGO VACUUM EQUIPMENT

CORNER STATIONS

Hanford, Washington and Livingston, Louisiana

JOB NO. V59049

PREPARED BY:

QUALITY ASSURANCE:

TECHNICAL DIRECTOR:

PROJECT MANAGER:

			INITIAL RELEASE
REV LTR	BY-DATE	APPD. DATE	DESCRIPTION OF CHANGE
PROCESS SYSTEMS INTERNATIONAL, INC.			SPECIFICATION
INITIAL APPROVALS	PREPARED	DATE	Approved DATE
			Number: V049-2-113 A
			Rev.4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

TABLE OF CONTENTS

1.0 PURPOSE

2.0 GENERAL

3.0 REFERENCES

4.0 RESPONSIBILITIES

5.0 FIELD TEST PROCEDURES

ATTACHMENTS

I. CAA Test Plan for Vibration, Noise and Test

II. Corner Station Acceptance Testing and Inspection Summary

III. Authorization to Vacuum Test Form

SPECIFICATION

Number: V049-2-113

A

Rev. 4

1.0 PURPOSE

The purpose of this Acceptance Test Procedure (ATP) is to define the overall plan for systems acceptance testing of the vacuum envelope and vacuum pumping system in order to demonstrate that it meets the requirements of the LIGO Vacuum Equipment Specification, LIGO-E940002-02-V, Revision 2, dated August 31, 1995.

This document will be part of the Acceptance Test Report as required by CDRL No.06.

2.0 GENERAL

2.1 The plan will general apply to the corner stations. Slight differences among each station will be due to different vacuum equipment, size of the isolatable section sizes, surfaces, volumes, and quantities involved relating to instrumentation, equipment, etc.

Corner station WA	Vertex Section
	Diagonal Section
	Left Beam Manifold Section
	Right Beam Manifold Section

Corner station LA	Vertex Section
	Left Beam Manifold
	Right Beam Manifold

2.2 Tests will be performed by PSI personnel, and will be witnessed by an agent designated by LIGO.

2.3 **An Authorization to Vacuum Test Form shall be signed off by the Project Manager or his designated representative prior to any vacuum testing of systems or components (see Attachment III).**

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

3.0 REFERENCE DOCUMENTS

The following documents shall be used in conjunction with this one for performing the ATP:

Description	Document No.
Leak Check Procedure	V049-2-014
Bakeout System Procedure	V049-2-116
80K Cryopump Operating Procedure	V049-2-143
Bakeout System Control Cart Operating Manual & Procedure	
RGA Calibration Procedure (Field)	V049-2-186
RGA Operating Manual	
EDP200/EH2600 Roughing Pumps Operating Manuals	
STPH2000C Turbomolecular Pump Operating Manuals	
Auxiliary Turbomolecular Pump Operating Manuals	
QDP80 Dry Backing Pump Operating Manuals	
Vacuum Gauges: Cold Cathode & Pirani Gauges Operating Manuals	
2500 L/s, 75L/s, 25L/s Ion Pumps Operating Manuals	
Acceptance Test Procedure for Clean Air Supplies	V049-2-109

4.0 RESPONSIBILITY

It shall be the responsibility of the project engineer assigned to this component or subsystem to ensure that all procedures required by this acceptance test procedure are performed, and that the LIGO designated witnessing agent, who has signoff authority, shall sign the data sheet /test certification attached to this procedure, verifying that the procedures have been performed. The data sheet shall also be signed by the project engineer or other designee as assigned by the PSI project manager. Any test listed in the data sheet which is not applicable to this component or subsystem shall be noted by writing "N/A" in the appropriate space. Any deviations from the test procedures or parameters shall be noted on this data sheet.

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

5.0 FIELD TEST PROCEDURES

5.1 Leakage Test

5.1.1 Chamber and Tube Section Leak Tests

The specification requires all component leaks greater than 1×10^{-9} Torr-l/s of helium to be repaired in accordance with LIGO approved procedures. Leak checking shall conform to ASTM E498 "Standard Test Methods for Leaks using the Mass Spectrometer Leak Detector". (Ref. Specification V049-2-014, Leak Test Procedure). The following is a summary of the field leak testing plan.

5.1.1.1 Prerequisites

The individual vacuum enclosures have completed their manufacturing cycle and have been cleaned, baked, factory leak tested, and sealed for shipment. The unit is then wrapped and packaged for shipment.

Upon arrival at the installation site, the unit will be visually inspected for any shipping damage.

5.1.1.2 Isolated Sections

Individual vacuum components are assembled into isolated sections which will be leak checked as an independent volume. The procedures used to leak check the isolated sections are similar to the procedures used for individual components and in general follow the guidelines of ASTM E498.

Each isolated section has basically two types of vacuum volumes; the main chamber volume and the annulus volume between the dual o-ring seals. When leak checking the main chamber volume, it is important to prevent permeation of tracer gas(es) through the Viton o-rings. To eliminate this potential source of high background readings, the o-ring flanges will be bagged and purged with pure nitrogen gas as required.

5.1.1.2.1 Annulus Leak Check

The annuli of each vessel will be leak checked by a simple pumpdown test. The annuli shall be considered tight if the pumpdown for each vessel or component to 3×10^{-4} torr is within the limits of Table 5.1.1.2.1

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

Component	Max Allowable Pumpdown TimeMinutes
BSC	60
HAM	60
Spools	30
Gate valves	30

5.1.1.2.2 Main Volume Leak Check

Each isolated section will be leak checked by the air signature method after bakeout using an RGA. The maximum acceptable leak rate shall be consistent with the system requirements as determined by isolated volume size and RGA sensitivity, as mutually agreed upon by LIGO and PSI. Method and leak rate to be consistent with the BSC prototype chamber test results.

This test will be performed at the completion of bakeout in conjunction with the ultimate pressure test.

5.2 Bakeout and Ultimate Pressure Test: Corner Station

An ultimate pressure test is performed after bakeout to determine that the system is clean and leak tight. The ultimate pressure test is performed on the largest isolatable section with an 80K pump. In the case of the Washington corner station the isolatable sections would be: 1. The Vertex section with the Right Beam Manifold, and 2. The Diagonal section with the Left Beam Manifold. In the case of the Louisiana corner station the isolatable section would be the Vertex section with one of the Beam Manifolds. Before a pumpdown and ultimate pressure test is performed, the sections that make up the largest isolatable section must be baked.

5.2.1 Annuli pumpdown

The annuli on the flanges will have been pumped during installation for leak checking. Any remaining flange annuli at atmosphere will be pumped prior to start of bakeout. Because of greatly increased outgassing from the o-rings during bakeout, the annulus ion pumps may be inadequate to maintain the annulus within the operating range of the ion pump with its standard Minivac controller. The use of an auxiliary turbo pump cart or a Multivac controller to operate the annulus ion pump is required during bakeout. Because of the limited quantity of auxiliary turbo pump carts available these should be used on the components with the largest amount of o-ring area; i.e. the BSC's and HAM's.

Note that the gate valve's gate seal annulus must also be evacuated during bakeout.

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

5.2.2 Vacuum equipment

The roughing carts, and main turbomolecular pumping system and main ion pump system will have been tested already. A functional test may be required prior to start of the bakeout to ensure proper operation of the equipment.

The main ion pumps will be evacuated and baked after installation onto the vacuum envelope. The main ion pumps will then be started to ensure proper operation.

5.2.2.3 Deleted

5.2.2.4 System/Isolatable section bakeout.

The bakeout system will be installed on the isolatable section and baked out according to the bakeout procedures. Prior to the start of bakeout the system will be evacuated using the roughing system.

The isolatable section will be heated to 150°C (at 1.0°C/hr maximum) and soaked for 48 hours at 150°C±20°.

Cooldown of the system will be carried out with the heating system operating to maintain temperature uniformity (logging rate = 1.0°C/hr maximum). This is done by ramping down the setpoints to ambient temperature.

Since the pumpdown tests will be carried out on a isolatable section with a 80K cryopump, the beam manifold section will also need to be baked prior to vacuum pumpdown tests in the case of the corner stations.

Because there are only enough bakeout blankets and carts to bake one isolatable section at a time, the Beam Manifolds must be baked independently of the Vertex or Diagonal sections. To minimize the time required to bake the combination of Beam Manifold and Vertex or Diagonal, the Beam Manifold should be baked first in order to allow it to cool so that the 80 K pump may be cooled down and is operational while the Vertex or Diagonal is being baked.

5.2.2.4.1 Beam Manifold Bakeout

Install bakeout blankets on Beam Manifold, Beam Manifold ion pump, and adjacent 80K Cryopump.

Install roughing and turbo pumps.

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

Evacuate volume to be baked plus the two adjoining isolatable sections to 0.1 torr using roughing pump prior to starting blankets or turbo pump. This is required to minimize convective heat losses at the gate valves. Bake section at 150 C for 48 hours.

Allow section to cool. When temperature is less than 100 C the RGA electronics may be installed and the ion pump may be started.

When the section reaches ambient temperature (~ 20 C) the 80 K pump can be cooled down in accordance with its operating procedures.

5.2.2.4.2 Vertex or Diagonal Bakeout

Install bakeout blankets on Vertex or Diagonal, and ion pumps

Install roughing and turbo pumps.

Evacuate volume to 0.1 torr using roughing pump prior to starting blankets or turbo pump. Bake section at 150 C for 48 hours.

Allow section to cool. When temperature is less than 100 C the RGA electronics may be installed and the ion pumps may be started.

When the section reaches ambient temperature, the section may be connected to the adjacent Beam Manifold for the ultimate pressure test.

5.2.2.5 Residual gas analysis after bakeout and cooldown

With the system baked and cooled down, a residual gas analysis will be carried out to determine the presence of any air leaks and cleanliness of the system.

Four sets of measurements shall be made using the RGA: steady state, rate of rise, RGA calibration and ionization/pumping pattern. Detailed procedures for performing these tests may be found in the RGA Calibration Procedure, V049-2-186.

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

The first test is made under steady state conditions with the cryopump and ion pumps operating. The purpose of the first test is to determine the minimum detectable leak (MDL) based on the O₂ pressure. The O₂ pressure provides the most sensitive value for determining the MDL in this mode, but is subject to potential errors from gettering effects and uncertainty in the ion pump speed.

The second test is performed with the ion pump isolated. This test allows the argon and N₂ pressures to be considered in determining the MDL. This test shall be performed immediately after completion of the steady state test without changing any RGA settings. The test shall be run long enough to allow the H₂ pressure to increase by approximately two decades.

Upon completion of the rate of rise test the RGA shall be calibrated.

After completion of the RGA calibration and prior to backfilling a small air leak shall be introduced to measure the ionization/pumping pattern for air.

SPECIFICATION

Number: V049-2-113

A

Rev. 4

5.2.2.6 Ultimate Pressures after 100 hours.

The isolatable section shall attain a total pressure of 2×10^{-8} torr or less (N_2 equivalent), measured with a calibrated Granville-Phillips "stabil" ion gauge at a BSC RGA port after bakeout and cooldown to ambient temperature (approximately 100 hours after start of pumpdown for bakeout). The partial pressure shall be measured with an RGA at a BSC RGA port. If the hydrogen content of the steel prevents the attainment of this value, then the total pressure of the gases, other than H_2 and H_2O shall not exceed 3×10^{-9} torr. Only the main ion pumps and 80K cryopumps are permitted to operate during this test.

Table 5.2.2.6 shows the LIGO specification partial pressure goals and the corresponding partial pressure acceptance criteria.

Table 5.2.2.6

Gas Species	LIGO Partial Pressure Goals Torr	Acceptance Partial Pressures Torr
H_2	5×10^{-9}	
H_2O	5×10^{-9}	
Total H_2O, H_2	1×10^{-8}	
N_2	5×10^{-10}	
CO	5×10^{-10}	
CO_2	2×10^{-10}	
CH_4	2×10^{-10}	
All others	5×10^{-10}	
Total other	1.9×10^{-9}	3×10^{-9}
Total	1.2×10^{-8}	2×10^{-8} *

- Exclusion for H_2

Partial pressure of H_2O is expected to be higher at the BSC because the ultimate pressure calculation is based on pressure of water at the cryopump. The partial pressure of water will be measured near the inlet of the cryopump.

SPECIFICATION

Number: V049-2-113

A

Rev. 4

5.3 Backfill and purge with dry air, and 100 hour pumpdown

The system will be back filled with dry air from the Class 100 air system, and purged for 24 hours. This test will be done only on the largest isolatable volume in each station, and is for information only.

5.3.1 Pumpdown of isolatable section with 80K cryopump

Corner station: Vertex & Right Beam manifold or Diagonal and Left Beam Manifold
Once two isolatable sections, a vertex section and beam manifold section have been baked and backed filled, the vacuum pumpdown test can be initiated. The section shall be pumped for 100 hours. Pressure shall be measured throughout the pumpdown. Partial pressures shall be recorded at 100 hours.

After completion of the partial pressure measurements, the rate of rise test shall be performed with the ion pumps isolated.

5.3.2 Pumpdown from atmosphere to 0.1 Torr using the roughing system

Corner stations:
The isolatable section will be pumped using one main roughing system to a pressure below 0.1 Torr. The requirement is to be able to turn off the roughing pump in less than four hours. Acceptance will be when the pressure of 0.1 Torr is reached in less than 4 hours and the roughing system can be turned off and the turbo pump can be turned on.

5.3.3 Pumpdown from 0.1 Torr to 10^{-6} Torr using the main turbomolecular system

Corner stations: The isolatable section will be pumped using two main turbomolecular pump system to a pressure of less than 5×10^{-6} Torr. Acceptance will be when the pressure of less than 5×10^{-6} Torr is reached in 24 hours.

5.3.4 80K cryopump

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

The cryopump will be turned on when a pressure of less than 5×10^{-6} Torr has been reached. To minimize cryotrapping of CO₂, the cryopump should be cooled down as late as possible, (between $t=16$ and 24 hrs) during the turbomolecular pump roughing stage.

SPECIFICATION

Number: V049-2-113

A

Rev. 4

5.3.5 Main Ion pumps.

The main ion pumps will be turned on after the cryopump is cold and has been pumping for several hours. (between 24 hours to 30 hours into the pumpdown).

5.4 Noise, Shock, and Vibration

During the commissioning process, measurements of vibration, shock, and noise generated by vacuum system equipment will be conducted in accordance with the CAA test plan (Attachment 1). Measurements are taken for data only, there is no acceptance criteria

No tests will be conducted in LA.

5.5 Interface to the CDS

All CDS cabinets are supplied and installed by LIGO. PSI will terminate all VE instruments and other system interlocks as shown on PSI electrical drawings. CDS cabinet locations are shown on the following drawings:

V049-3-123 (5 sheets)

V049-3-623 (4 sheets)

Acceptance test for instrument loops and other wiring installed by PSI and terminated in the CDS's, will be performed as follows:

- a. Check point to point continuity of each conductor to insure that wiring is intact and terminated at the proper place at both ends.
- b. Verify wire connections are made in accordance with terminal wiring diagrams and schedules.
- c. Using highlighter (transparent marker), indicate on terminal wiring diagram sheets that each wire and connection has been verified. These sheets will be made available to the buyer.
- d. Replace defective wiring and retest.
- e. Additional testing requirements are listed in V049-2-022 (Electrical and Instruments Construction Work).

PSI will supply LIGO with sufficient information for set up of the monitoring of the pressure gauges, the monitoring of the ion pumps, and control loops for the 80K cryopump level control valves.

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

5.6 Liquid Nitrogen Consumption

Liquid nitrogen consumption during cryopump operation will be determined by monitoring and recording the liquid nitrogen storage tank level and pressure. Each LN2 storage tank is equipped with a local level indicator, pressure gauge, and a differential pressure level transmitter for remote level indication and low level alarm functions. The data will be taken over a time period sufficient to calculate a meaningful average consumption. Ten days of continuous operation with the tank level between 30-70% full should be adequate.

Acceptance Criteria:

Measurements are taken for data only. Acceptance was done based on calculations presented during the FDR review.

5.7 Clean Air System Commissioning

After installation and prior to admitting clean air into any vacuum component, the clean air supply, at the point of usage, will be sampled for particulates (class 100), hydrocarbons and dew point (< 60 C). The purpose of this testing is to verify compliance with LIGO specifications and preclude the introduction of contaminants into the vacuum equipment. The results of the sampling will be documented for future reference.

Hydrocarbons shall be monitored both at the inlet to the air compressor and at the point of usage to confirm that no hydrocarbons are being added to the system via the clean air system. The hydrocarbon analyzer shall be calibrated against both a zero gas and span gas to measure the absolute level.

Acceptance Criteria:

The hydrocarbon content of the air leaving the clean air system will not be higher than the air supplied to the clean air system. The dew point of the air leaving the system will be -60 C or less. Particulates in the air leaving the system will not exceed class 100 requirements for 0.5 micron particle size.

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

ACCEPTANCE TEST: LEAKAGE ISOLATED SECTION

STATION:		
SECTION:		
AFTER COOLDOWN		
RESULTS FROM THE RGA TEST INDICATE AN AIR LEAK OF :		Torr-L/-s Helium equivalent
AFTER 100 HR PUMPDOWN		
RESULTS FROM THE RGA TEST INDICATE AN AIR LEAK OF :		Torr-L/-s Helium equivalent
ACCEPTANCE:		

	ENGINEER NAME & TITLE	SIGNATURE
PSI		
PSI		
LIGO		
LIGO		

INCLUDE ALL RAW DATA AND CALCULATION SHEETS

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

ACCEPTANCE TEST: PUMPDOWN ISOLATED SECTION, CORNER STATION

STATION:			
SECTION:		TIME	DATE
		24 hr clock hour : min	mm/dd/yy
ROUGHING 760 Torr to 0.1 Torr			
PUMPS TURNED ON, ELAPSED TIME		HR, MIN	
at PRESSURE		Torr	
TURNED OFF, ELAPSED TIME		HR, MIN	
at PRESSURE		Torr	
ACCEPTANCE			
PUMPDOWN from 0.1 Torr to $< 5 \times 10^{-6}$			
PUMPS TURNED ON, ELAPSED TIME		HR, MIN	
at PRESSURE		Torr	
TURNED OFF, ELAPSED TIME		HR, MIN	
at PRESSURE		Torr	
ACCEPTANCE			
80K CRYOPUMP			
PUMPS TURNED ON, ELAPSED TIME		HR, MIN	
at PRESSURE		Torr	
MAIN ION PUMPS			
PUMPS TURNED ON, ELAPSED TIME		HR, MIN	
at PRESSURE		Torr	

	ENGINEER NAME & TITLE	SIGNATURE
PSI		
PSI		
LIGO		
LIGO		

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title: SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

RG A DATA

RESULTS OF THE RGA TEST	
RG A TEST :	AFTER BAKE / 100 HR PUMP
DATE:	
TIME:	
TEST I.D.:	
PSI TEST ENGINEER:	
LIGO SITE ENGINEER:	

SPECIES	ION CURRENT	Partial Pressure
	A	Torr
2		
4		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
24		
25		
26		
27		
28		
29		
30		
31		
32		

SPECIFICATION

Number: V049-2-113
A

Rev. 4

Title: SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

RG A DATA

RESULTS OF THE RGA TEST	
RG A TEST :	AFTER BAKE / 100 HR PUMP
DATE:	
TIME:	
TEST I.D.:	
PSI TEST ENGINEER:	
LIGO SITE ENGINEER:	

SPECIES	ION CURRENT	Partial Pressure
	A	Torr
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
55		
57		
58		
59		
60		
78		
95		

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title: SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

RGAs DATA / ULTIMATE PRESSURES

RESULTS OF THE RGA TEST	
RGAs TEST :	100 HR PUMPDOWN, ULTIMATE PRESSURES
LOCATION OF RGA:	MAIN ION PUMP
DATE:	
TIME:	
TEST I.D.:	
PSI TEST ENGINEER:	
LIGO SITE ENGINEER:	

SPECIES	Partial Pressure Torr	ACCEPTANCE
H ₂		
H ₂ O		
CO		
CO ₂		
CH ₄		
N ₂		
Others		

	ENGINEER NAME & TITLE	SIGNATURE
PSI		
PSI		
LIGO		
LIGO		

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title: SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

NOISE / VIBRATION MEASUREMENTS

RESULTS NOISE/VIBRATION	
DATE:	
TIME:	
TEST I.D.:	
PSI TEST ENGINEER:	
LIGO SITE ENGINEER:	

	VIBRATION MEASUREMENTS	COMPLETED
1	a. Single -axis at on floor , 1m from one BSC, Corner Station without equipment operating b. Idim, with equipment operating c. Tri axis two locations on BSC	
2	a. Single -axis at on floor , 1m from one BSC, Corner Station without equipment operating b. Idim, with equipment operating c. Tri axis two locations on BSC	
3	Tri-axis measurements, BSC (WBSC2) during operation of 15 cm, 35cm, 122 cm gate valves	
4		
	NOISE MEASUREMENTS	
	Sound pressure levels measurements each chamber	

	ENGINEER NAME & TITLE	SIGNATURE
PSI		
PSI		
LIGO		
LIGO		

SPECIFICATION	
Number: V049-2-113 A	Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

Equipment summary

Corner Station, WA

	Component	Quantity
Vacuum Envelope	BSC	5
	HAM	12
	Interconnecting Spools	various
	Long 80K Pump Chamber	2
Vacuum Pumps	Main Ion Pump	8
	Main Turbo Pumpcart	2
	Aux. Turbo Cart	2
	Annulus Pumps	
Cryopumps	Long 80K Pump	2
	LN2 Dewar	2
Valves	44" Gate Valves	4
	48" Gate Valves	4
	14" Gate Valves	8
	10" Gate Valves	6
Clean Air System	Clean Air Compressor System 200 CFM	1
	Back to Air Valve Systems	4
	Back to Air Portable Controller Box	1
Bakeout System	Blankets	Isolatable section
	Control Cart	7
Vacuum Gauging	Cold Cathode / Pirani Gauge Pair	6

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

ELECTRICAL / INSTRUMENTS CHECK OUT & INTERFACE TO CDS

		COMPLETED
1	Wiring checkout	
2	Vacuum equipment instruments information for setup and scaling for control system.	
3		
4		
5		
6		
7		
8		
9		
10		

	ENGINEER NAME & TITLE	SIGNATURE
PSI		
PSI		
LIGO		
LIGO		

SPECIFICATION

Number: V049-2-113

A

Rev. 4

Title:

SYSTEM ACCEPTANCE TEST PLAN, CORNER STATIONS

Equipment summary
Corner Station, LA

	Component	Quantity
Vacuum Envelope	BSC	3
	HAM	6
	Interconnecting Spools	various
	Long 80K Pump Chamber	2
Vacuum Pumps	Main Ion Pump	4
	Main Turbo Pumpcart	2
	Aux. Turbo Cart	2
	Annulus Pumps	
Cryopumps	Long 80K Pump	2
	LN2 Dewar	2
Valves	44" Gate Valves	4
	48" Gate Valves	2
	14" Gate Valves	4
	10" Gate Valves	5
Clean Air System	Clean Air Compressor System 200 CFM	1
	Back to Air Valve Systems	1
	Back to Air Portable Controller Box	1
Bakeout System	Blankets	Isolatable section
	Control Cart	7
Vacuum Gauging	Cold Cathode / Pirani Gauge Pair	5

SPECIFICATION

Number: V049-2-113

A

Rev. 4