

LIGO Laboratory / LIGO Scientific Collaboration

LIGO- E1300924-V1

LIGO

December 17th, 2013

aLIGO HEPI L1 HAM3 Assembly Validation Report

E1300924-V1

Adrien Le Roux for the SEI Team

Distribution of this document:
Advanced LIGO Project

This is an internal working note
of the LIGO Laboratory

California Institute of Technology
LIGO Project – MS 18-34
1200 E. California Blvd.
Pasadena, CA 91125
Phone (626) 395-2129
Fax (626) 304-9834
E-mail: info@ligo.caltech.edu

Massachusetts Institute of Technology
LIGO Project – NW22-295
185 Albany St
Cambridge, MA 02139
Phone (617) 253-4824
Fax (617) 253-7014
E-mail: info@ligo.mit.edu

LIGO Hanford Observatory
P.O. Box 1970
Mail Stop S9-02
Richland WA 99352
Phone 509-372-8106
Fax 509-372-8137

LIGO Livingston Observatory
P.O. Box 940
Livingston, LA 70754
Phone 225-686-3100
Fax 225-686-7189

Contents

Contents	2
Sub-Components Testing	4
Assembly Validation	7
1.1 Load Cells assembly	7
1.2 Bellows	8
1.3 Boot Location	8
1.4 Check Stops Gaps	11
1.5 Gaps check	13
1.6 IPS Centering	16
1.7 Sensor ASD	17
1.8 SUS-watchdogs interaction test.....	21
1.9 Static Test local drive	22
1.10 Linearity Test/Range of motion in the local basis	24
1.11 Actuator Plate to Shields gap	26
1.12 Valve Check	27
1.13 Local-to-local measurements.....	28
1.14 Alignment offsets:	31
Conclusion	32

Introduction

This document summarizes the different tests which have been done to validate HEPI L1 HAM3. All the HEPI testing reports must be posted under:

LIGO-E1300454: aLIGO HEPI Testing Reports

Sub-Components Testing

- Kaman Inductive Position Sensors: calibration, linearity, factory data, noise measurements (E0900426 – HEPI Kaman Sensor Receiving Analysis - Results posted in the SVN)

Note: these serial numbers have not been recorded at the time of install and are not hidden.

- HEPI actuator linearity test (E1100338 – aLIGO HEPI Actuators Test Results).

Note: these serial numbers have not been recorded at the time of install but are still accessible and will be recorded.

- L4C test (Q0900007)

	Horizontal	Vertical
Pier 1	L41654	L41615
Pier 2	L41669	L41616
Pier 3	L41677	L41619
Pier 4	L41690	L41614

Figures in SVN at:

HEPI/L1/HAM3/Data/Figures/Spectra/Ground/

- *HEPI_HAM3_l4c_vert_huddle.png*
- *HEPI_HAM3_l4c_huddle_horiz.png*




Figure 1: Power spectra of L1 HAM 3 horizontal L4Cs




Figure 2: Power spectra of L1 HAM 3 horizontal L4Cs

Assembly Validation

1.1 Load Cells assembly

- Spring attachment

For the HAM HEPI springs, check the assembly per [D1003359](#).

- Load cell values

HAM HEPI load cell capacity → 2000 lbs




Figure 3: HAM-HEPI example at LASTI

	Left Spring (lbs)	Right Spring (lbs)
Pier 1	1424	1627
Pier 2	956	1497
Pier 3	1592	1146
Pier 4	1757	1436

Acceptance criteria:

- The values must not exceed 80% of the load cell capacity (<1600lbs for HAM).

Test result:

Passed:

Failed:

Waived:

Radial Back: 1.17"




Figure 6: Boot location, radial back gap measurement

Radial Front: 1.42"




Figure 7: Boot location, radial front gap measurement

1.4 Check Stops Gaps

The stops must not touch the boot. There are 15 stops per boot, 5 per F bracket.





Figure 9: Locations of the boot's stops

Acceptance criteria:


- A 0.062" shim must fit into the gaps

1.5 Gaps check

Four particular gaps need to be check.



Note: The F bracket has been removed for a better visibility






Figure 11: Gaps which need to be checked

Acceptance criteria:

- a 0.08" shim must fit in these two gaps

Issues/difficulties/comments regarding this test: Gap#1 is tricky to reach. At LASTI, the solution found was to tape the shim to an extension (rod, rigid ruler, etc.).

Gap#2 should be reachable by hand.

Gap#3 and 4 are tricky, but should also be doable (no picture)

Gap#1



Figure 12: First gap to measure (on the first picture, we can see the tool used to measure that gap)

Gap#2



Figure 13: Second gap to measure

1.7 Sensor ASD

Scripts files for processing and plotting in SVN at:

/SeiSVN/seismic/HEPI/Common/Testing_Functions_HEPI/ASD_Measurements_Local_HEPI.m

Data in SVN at:

SeiSVN/seismic/HEPI/L1/HAM3/Data/Perf_Analysis/2013-01-24-a/

- *HEPI_L1_HAM3_Perf_Analysis_Parameters_2013-01-24-a.mat*
- *HEPI_L1_HAM3_Test1_2013-01-24-a.mat*

Figures in SVN at:

/SeiSVN/seismic/HEPI/L1/HAM3/Data/Figures/2013-01-24-a/fig /

- *HEPI_L1_HAM3_Test_1_Fig_e_L4C_Hor_2013-01-24-a.fig*
- *HEPI_L1_HAM3_Test_1_Fig_f_L4C_Vert_2013-01-24-a.fig*
- *HEPI_L1_HAM3_Test_1_Fig_c_IPS_Hor_2013-01-24-a.fig*
- *HEPI_L1_HAM3_Test_1_Fig_d_IPS_Vert_2013-01-24-a.fig*




Figure 14: L1 HAM 3 HEPI Sensor spectra Horizontal L4Cs




Figure 15: L1 HAM 3 HEPI Sensor spectra Vertical L4Cs




Figure 16: L1 HAM 3 HEPI Sensor spectra Horizontal IPSs




Figure 17: L1 HAM 3 HEPI Sensor spectra Vertical IPSs

Issues/difficulties/comments regarding this test:

Acceptance criteria:

Test result: **Passed:** X **Failed:** ___ **Waived:** ___

1.8 SUS-watchdogs interaction test

Note: This test will be obsolete very soon, as the payload-HEPI WD connection is planned for removal.

- . Set up a zero value on the payload watchdogs.
- . Check that the payload watchdog screen of HEPI tripped.
- . In the payload watchdog screen, click on the OVERRIDE button and reset the watchdog.
- . Do the same process for all the payloads

Acceptance criteria:

- The HEPI must trip when the payload watchdogs are tripped
- The HEPI watchdogs could be reset when the OVERRIDE button is ON
- **Test result:** **Passed:** X **Failed:** **Waived:**

Note: When this test is done, reset everything (OVERRIDE button OFF, put back the value on the payload watchdog).

1.9 Static Test local drive

Scripts files for processing in SVN at:

/SeiSVN/seismic/HEPI/Common/Testing_Functions_HEPI/Static_Test_Local_Basis_HEPI.m

Data in SVN at:

SeiSVN/seismic/HEPI/L1/HAM3/Data/Static_Tests/

. Drive of 100 counts (in progress)

	H1	H2	H3	H4	V1	V2	V3	V4
H1	8350.9418	-5056.1049	-327.0384	-1879.51872	-178.9088	209.3388	192.18836	-370.0864
H2	-4104.049	8306.5349	-1822.531974	-448.11792	134.8916	-100.465	-301.80668	139.7868
H3	-233.5984	-2065.5751	8170.4572	-4615.56692	178.7694	-183.7838	-239.1095	118.1154
H4	-1807.7793	-701.3897	-4558.2268	9000.50088	-488.2914	367.591	-1.00976	-441.0128
V1	-87.0864	1.56718	302.0506	-174.51156	7490.8344	918.82254	-1656.35338	784.3534
V2	182.2748	-404.56522	-128.0876	486.57564	833.8752	7402.042	675.00182	-1629.1482
V3	309.8688	-477.33554	-80.087	272.82164	-1436.731	1099.12212	7236.42762	695.124
V4	-177.839	74.78868	291.7698	-126.46464	955.694	-1414.8926	824.44686	7487.4108

Table 1: Main couplings and cross couplings for 100count offset

. Drive of 1000 counts (in progress)

	H1	H2	H3	H4	V1	V2	V3	V4
H1	8350.9418	-5056.1049	-327.0384	-1879.51872	-178.9088	209.3388	192.18836	-370.0864
H2	-4104.049	8306.5349	-1822.531974	-448.11792	134.8916	-100.465	-301.80668	139.7868
H3	-233.5984	-2065.5751	8170.4572	-4615.56692	178.7694	-183.7838	-239.1095	118.1154
H4	-1807.7793	-701.3897	-4558.2268	9000.50088	-488.2914	367.591	-1.00976	-441.0128
V1	-87.0864	1.56718	302.0506	-174.51156	7490.8344	918.82254	-1656.35338	784.3534
V2	182.2748	-404.56522	-128.0876	486.57564	833.8752	7402.042	675.00182	-1629.1482
V3	309.8688	-477.33554	-80.087	272.82164	-1436.731	1099.12212	7236.42762	695.124
V4	-177.839	74.78868	291.7698	-126.46464	955.694	-1414.8926	824.44686	7487.4108

Table 2: Main couplings and cross couplings for 1000 count offset

. Drive of 5000 counts (Nominal value handled by testing script)

	H1	H2	H3	H4	V1	V2	V3	V4
H1								
H2								
H3								
H4								
V1								
V2								
V3								
V4								

Table 3: Main couplings and cross couplings for 5000 count offset

Issues/difficulties encountered during this test:

Acceptance criteria:

- The results in these three tables must be the same (within xxx%)

Test result:

Passed: ____

Failed: ____

Waived: ____

1.10 Linearity Test/Range of motion in the local basis

Scripts files for processing and plotting in SVN at:

/SeiSVN/seismic/HEPI/Common/Testing_Functions_HEPI/Linearity_Test_Awgstream_HEPI.m

Data in SVN at:

SeiSVN/seismic/HEPI/L1/HAM3/Data/Linearity_Test/

Figures in SVN at:

/SeiSVN/seismic/HEPI/L1/HAM3/Data/Figures/Linearity_Test/

	Slopes	Offsets	Average Slope	Difference / Average in %
H1				
H2				
H3				
H4				
V1				
V2				
V3				
V4				

Figure 18: Linearity Test

1.12 Valve Check

Scripts files for processing and plotting in SVN at:

`/SeiSVN/seismic/HEPI/L1/HAM3/Scripts/Valve_Check/plot_valve_check.m`

`/SeiSVN/seismic/HEPI/L1/HAM3/Scripts/Valve_Check`

Figures in SVN at:

`/SeiSVN/seismic/HEPI/L1/HAM3/Data/Figures/Valve_Check/Individual_Tests/Valve_Check_06-Feb-2013_08:04:09.fig`

`/SeiSVN/seismic/HEPI/L1/HAM3/Data/Figures/Valve_Check/Evolution/L1_HAM3_IPS_Valve_Check_From_03-Jan-2013_Until_06-Feb-2013.fig`




Figure 20: Valve check individual plot




Figure 21: Valve check evolution plot

Acceptance criteria:

-
- Test result: Passed: X Failed: Waived:

1.13 Local-to-local measurements

Band (Hz)	Resolution	Amplitude	Nreps	Time (s)	Time (min)	Time (h)
100 - 500	0.5	4000 - 4000	250	4176	69.6	1.2
10 - 100	0.25	4000 - 4000	200	6592	109.9	1.8
0.7 - 10	0.05	4000 - 4000	75	12320	205.3	3.4
0.1 - 0.7	0.025	4000 - 4000	30	10080	168.0	2.8
0.01 - 0.1	0.01	4000 - 4000	10	8960	149.3	2.5
0.002 - 0.01	0.002	4000 - 4000	2	12160	202.7	3.4
						15.1

Data files in SVN at:

- /SeiSVN/seismic/HEPI/L1/HAM3/Data/Transfer_Functions/Measurements/Undamped/
- L1_HEPI_HAM3_0p05_to_0p5Hz_20130120-165809.mat
- L1_HEPI_HAM3_0p5_to_2Hz_20130120-200648.mat
- L1_HEPI_HAM3_2_to_20Hz_20130120-231527.mat
- L1_HEPI_HAM3_20_to_100Hz_20130121-010926.mat
- L1_HEPI_HAM3_100_to_250Hz_20130121-032605.mat

Data collection script files:

/SeiSVN/seismic/HEPI/Common//Transfer_Function_Scripts/

- *Run_TF_L2L_10mHz_100mHz.m*
- *Run_TF_L2L_100mHz_500mHz.m*
- *Run_TF_L2L_500mHz_5Hz.m*
- *Run_TF_L2L_5Hz_100Hz.m*
- *Run_TF_L2L_100Hz_1000Hz.m*

Scripts files for processing and plotting in SVN at:

*/SeiSVN/seismic/HEPI/L1/HAM3/Scripts/Control_Scripts/Version_5/
 - Step_1_TF_Loc_to_Loc_L1_HEPI_HAM3.m*

Figures in SVN at:

*/SeiSVN/seismic/HEPI/L1/HAM3/Data/Figures/Transfer_Functions/Measurements/Undamped/
 ▪ L1_HPI_HAM3_TF_L2L_Raw_from_ACT_to_IPS_2013_01_21.fig
 ▪ L1_HPI_HAM3_TF_L2L_Raw_from_ACT_to_L4C_2013_01_21.fig*

Storage of measured transfer functions in the SVN at:

*/SeiSVN/seismic/HEPI/L1/HAM4/Data/Transfer_functions/ Simulations/Undamped/
 - L1_HPI_HAM4_TF_L2L_Raw_2013_05_30.mat*

The local-to-local transfer functions are presented below.




Figure 22:L1 HAM 3 HEPI Act to L4C Transfer Functions




Figure 23: L1 HAM 3 HEPI Act to IPS Transfer Functions

Issues/difficulties/comments regarding this test:

Acceptance criteria:

- On IPS, the phase must be 0° at DC
- On geophones, the phase must be 90° at DC
- Identical shape in each corner

Test result:

Passed: X

Failed:

Waived:

Conclusion

L1 HAM 3 HEPI seems good so far, we still have a few tests to run but should not have any issue with it. Here is a list of the tests that will be done:

- 1.1 Load Cell Assembly: the value will be recorded in this document
- 1.4 Check Stops Gaps: this test will be done when we unlock HEPI on L1 HAM 4
- 1.6 IPS Centering
- 1.9 Static Test Local Drive
- 1.10 Linearity Test and Range of Motion
- 1.14 Alignment Offsets

Some of the tests have been waived:

- 1.2 Bellows: the bellows are hard to access and tests are hard to proceed. After several discussions and brainstorming sessions, it has been decided not to measure the gaps on HEPI-HAM.
- 1.5 Gaps Check: this test can be waived if step 1.10 Linearity Test/Range of motion in the local basis passes because it means that the system has a full range of motion and is, therefore, free to move
- 1.11 Actuator Plate to Shield gap: this test was not performed because the Range of motion gave good results

So far, only 1.3 Boot Location fails, but the requirements might be a little bit too strict for this test and our results are in the ballpark, plus the other tests such as the local to local measurements and the valve check give good results so this shouldn't prevent us from approving this HEPI if the rest of the tests are good.