



G960025-01-O-P

1.Southwest Arm at station 89+00 culvert crossing , 72" pipe just arrived.

G960025-02-O-PV

2.Southwest Arm at station 89+00 Installing culvert pipe bedding.



3.Southwest Arm at station 123+00 looking west.

G960025-03-O-P



G960025-04-O-P

4. Southwest arm , at Station 120+00,permanant drainage ditch.

G960025-05-O-P

5.Southewast Arm at station 120+00 looking south at permanent drain ditch



6. Southeast Arm at station 113 +00 looking at construction equipment being being repaired and serviced

G960025-06-O-P

2 24 '96



G960025-07-O-P

7.Southeast Arm at station 113+00 , looking southeast at berm construction.

G960025-08-O-PV

8.Southeast Arm looking north from station 114+00 culvert crossing 106+00 in the background.



9.Southeast Arm looking north at station 106+00

G960025-09-O-P



G960025-10 -O-P

10. Southeast Arm
Progress Coexisting
together

G960025-11 -O-P

11. Southwest Arm at
station 98+00 repairing
existing road for
hauling.



12. Southwest arm at
station 89+00 clearing
away banked material to
receive bedding material

G960025-12 -O-P



G960025-13 -O-P

13.Southeast Arm at the far end access road entering from the south showing road up grade for hauling.

G960025-14 -O-P

14.Southeast arm at station 115+00 removing tree parts.



15.Southeast arm at station 114+00 spreading out excavated fill to start the drying process.

G960025-15 -O-P



G960025-16 -O-P

16.Southeast arm at station 113+00 removing tree parts.



G960025-17 -O-P

17.Southwest arm at station 114+00 showing stump picker in action.



18. Southeast arm at station 119+00 windrowing material to eliminate excess moisture .

G960025-18 -O-PV



G960025-19 -O-P

19. Southeast arm at station 121+00 looking south showing the results of disking the windrow material.

G960025-20 -O-P

20 Southeast arm between stations 119+00&121+00 showing disking operation.



21. Southeast arm standing at station 112+00 showing berm fill dried and ready for compaction roller.

G960025-21 -O-P



G960025-22-O-PV

22. Southeast Arm looking south at end station 131.23 , drain trench.

G960025-23-O-P

23. Southeast arm about station 129+00 looking south at tree parts in the foreground and excavated fill in the background.



24. Southeast arm looking north at about station 129+00 fill drying operation.

G960025-24-O-P